



## Team Product Document

GO Number	S/A Number	Page 1 of	Total Pages	Rev. Ltr/Chg. No. See Summary of Chg.	Number
97055	61000	150	151	A	EID-04628
Program Title CLOSURE OF ETEC (R21-RF)					
Document Title FINAL REPORT FOR DECONTAMINATION & DECOMMISSIONING OF FORMER SODIUM DISPOSAL FACILITY (FSDF) - B/4886					
Document Type OPERATIONS (D&D) REPORT			Related Documents		
Original Issue Date 10-5-99		Release Date 11-17-99 <b>RELEASE</b>		Approvals R. D. Meyer	
Prepared By/Date Alex Klein 9/29/99		Dept. 117	Mail/Addr T038	Date S. E. Reeder	
IR&D Program? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>			M. E. Lee		
If Yes, Enter Authorization No.					
Distribution			Abstract		
*	Name	Mail Addr.	This report documents the history and the activities and results of the decontamination and decommissioning of the Former Sodium Disposal Facility (FSDF), also known as B/4886.		
	Marshall, R. A.	T038			
	Lafflam, S. R.	T487			
	Lee, M. E.	T038			
*	Meyer, R. D. (2)	T038			
	Reeder, S. E.	T038			
*	Rutherford, P. D. (3)	T038			
*	Shah, S. N. (2)	T038			
*	Chung, D. H.	T487			
*	Dassler, D. W.	T487			
*	Sullivan, M.	T487			
*	Ervin III, Guy	T038			
	Hardy, R.	T038			
	Moore, R. M.	T038			
*	B. Bassat (2)	T038			
* Complete Document No Asterisk, Title Page/Summary or Change Page Only.			Reserved for Proprietary/Legal Notice		

# Supporting Document Summary of Change

EID-04628

No.  
Page 1.1 of 150

Rev.

Summary of Change

Approvals and Date

A

This revision removed duplication of figures, and also made editorial corrections.

*S N Shah* 9/29/99  
S. N. Shah

*R D Meyer*  
R. D. Meyer

*P D Rutherford*  
P. D. Rutherford

*M E Lee*  
M. E. Lee

**RELEASE** 11-17-99  
*jme*

**TABLE OF CONTENTS**

ABSTRACT.....	3
1.0 INTRODUCTION .....	5
2.0 EXECUTIVE SUMMARY .....	7
3.0 FACILITY BACKGROUND .....	9
4.0 CHRONOLOGICAL SUMMARY .....	12
4.1 BACKGROUND AND EARLY HISTORY .....	12
4.2 INITIATING ACTIVITIES-1990 & 1991 .....	12
4.3 PROJECT ACTIVITIES – Phase I, August 1991 to June 1993 .....	14
4.4 PROJECT ACTIVITIES – Phase II, June 1993 to October 1995 .....	24
4.5 PROJECT ACTIVITIES – Phase III, October 1995 to June 1999 .....	28
5.0 KEY TASKS AND RESULTS.....	36
6.0 ISSUES and LESSONS LEARNED .....	46
7.0 SCHEDULE AND COST SUMMARY .....	50
7.1 SCHEDULE.....	50
7.2 COSTS .....	51
8.0 WASTE VOLUMES GENERATED .....	57
9.0 PERSONNEL RADIATION EXPOSURES .....	64
10.0 CURRENT STATUS AND FUTURE WORK .....	66
11.0 APPENDICES .....	70
12.0 ABBREVIATIONS AND DEFINITIONS.....	75
13.0 FIGURES.....	77
14.0 REFERENCES .....	147

## ABSTRACT

This report documents the environmental remediation of the Former Sodium Disposal Facility (FSDF) and its current status. The radiological remediation work is complete, but chemical remediation and site restoration remain to be finished.

The facility was used during the 1960's and 1970's primarily to clean components that contained alkali metals. There was some limited disposal of chemical, industrial and construction wastes at this site before there were prohibitions in effect. A small amount of very low level radioactive waste was inadvertently disposed of at the site as well. Concerns about the quality of the groundwater below several facilities led to the selection of this site, in April 1991, for immediate remediation that was to be completed by December 31, 1992.

Although it was long known that contamination of various types existed at the facility, it became necessary to determine the specific nature and extent of all forms of contamination, to assure that a credible cleanup plan could be prepared. This involved the need for soil and groundwater sampling, geophysical examinations for subterranean objects, and surface radiation scanning. Based upon these site characterization efforts, it was expected that wastes of various categories would be generated: hazardous (chemical), radioactive, mixed (chemical and radiological), and conventional (non-hazardous). Each waste stream required identification of methods of classification, handling and a disposal destination. The nature of the work required that staff be specially trained and equipped with appropriate tools, hazard detection devices and personal protective equipment. The imposed schedule required multiple work shifts. The outdoor setting presented challenges in the performance of the work, management of the site during rain and in packaging of wastes for transportation.

The fundamental clean up strategy involved the excavation of contaminated soil, down to bedrock in certain areas, with limited excavation in others, demolition of unneeded structures, and removal of all objects that were detected below the surface. Following achievement of cleanliness levels, the site would be restored to that of the surrounding terrain, and a post closure monitoring activity would be conducted.

The proximity of the site to residential and recreational property heightened the public interest in this project, bringing intensive scrutiny and involvement by regulators. This participation by regulators has been the prime cause of the protracted schedule. Aside from procedural regulatory controls, the key issue preventing the project from reaching closure was setting acceptable levels of chemical cleanliness. Success in achieving radiological release without restrictions was accomplished in May 1998.

To date, the project has cost slightly over \$ 12,000,000 and has extended over a period of nearly eight years. Excavation and disposal of over 12,000 cubic yards of soil and 20,000 pounds of debris has been accomplished to date, and more is required. There have been no significant injuries, no uncontrolled releases of hazardous substances and there were no radioactive exposures of significance to the remediation workers.

There is no evidence that the FSDF cleanup project has made a contribution to the overall objective of improvement of the degraded groundwater at the laboratory. Although the contaminants of concern found in the groundwater (TCE and TCA) were found only in the lower pond region of the FSDF, the other contaminants found at the FSDF (mercury, PCBs, Cs-137) have not been found in the groundwater. A change in the TCE and TCA concentrations in the groundwater has not been detected following the FSDF cleanup. Clearly, however, the removal of contaminants from the site can only be considered a step in the right direction to prevent further potential migration of such substances into the environment.

This report is being issued at this time to support public awareness of the final phase of the project; that of removing the remaining contamination found after the prior remediation work, to be followed thereafter by site restoration. The cleanup actions at this facility are a portion of the remedial actions being carried out for the entire laboratory site

## 1.0 INTRODUCTION

The purpose of this report is to summarize the history, activities, results and current status of the Former Sodium Disposal Facility decontamination and decommissioning project.

### 1.1 GENERAL

Boeing North American's (BNA<sup>1</sup>) Rocketdyne Division operates a 2900-acre installation, located in the Santa Susana Mountains, approximately 30 miles northwest of the city of Los Angeles, in Ventura County. The complex is known as the Santa Susana Field Laboratory (SSFL). The Energy Technology Engineering Center (ETEC) is that portion of the SSFL operated for the Department of Energy (DOE), which performed testing of equipment, materials, and components for nuclear and energy-related programs. Contract work for the Atomic Energy Commission (AEC) and the Energy Research and Development Administration (ERDA), predecessor agencies to the DOE, began in the early 1950's. Specific programs conducted for AEC/ERDA/DOE involved the engineering, development, testing, and manufacturing operations of nuclear reactor systems and components<sup>2</sup>. Some activities were performed under license issued by the Nuclear Regulatory Commission (NRC) and the State of California Radiological Health Branch of the Department of Health Services.

Decontamination and decommissioning (D&D) of radiologically contaminated facilities began in the late 1960's and continues today, as all DOE nuclear program operations have been terminated.

The Former Sodium Disposal Facility (FSDF or 4886, formerly T886) is one of the facilities that was radiologically decontaminated and released. This report documents the history and operations relating to unrestricted radiological release of the site. However, there is ongoing remediation activity at the site directed toward chemical release.

This report discusses the cleanup of a region at the western edge of the SSFL, known as the Former Sodium Disposal Facility (FSDF). The facility was removed from service in the late 1970s, and had some limited cosmetic cleanup actions prior to this project.

The project was initiated as a result of findings of degraded groundwater on and off the premises of Boeing North American's (BNA)'s field laboratory, located in the Santa Susana Mountains. One of the locations at the field laboratory which was suspected to be a source of contamination, the Former Sodium Disposal Facility (FSDF) was identified

---

<sup>1</sup> Boeing North American-This name was created in 1996 when the Boeing Company acquired portions of the Former Rockwell International Corporation. Those portions were related to the former North American Aviation Company. The use of BNA throughout this document includes the entities of Rockwell, Rocketdyne, and ETEC (Energy Technology Engineering Center-a subdivision of Rocketdyne). This choice avoids the complication of multiple names. References, photos and other documents, however will carry the designations given to them at the time of creation.

<sup>2</sup> An excellent summary of the entire ETEC site history is available for the interested reader in "Technical Site Description of the ETEC" GEN-AT-0027, BNA Staff, August 1991

for immediate remediation by the Regional (Los Angeles Region) Water Quality Control Board (RWQCB).

The DOE (and predecessor agencies) was the primary sponsor of the research which utilized the disposal facility, and has accepted financial responsibility for the cleanup project. Environmental management of DOE contaminated properties continues under the current contract (DE-AC03-99SF21530) entered into between DOE and Boeing North American effective January 1<sup>st</sup>, 1999, to complete remediation of all liabilities associated with former DOE activities at the site. Adherence to this contract assures compliance with federal requirements for protection of the environment, and the health and safety of workers and the community.

## **1.2 ARRANGEMENT OF THE REPORT**

This report is intended for a general audience, but attempts to be sufficiently complete to enable an understanding of the project in a single document.

The abstract allows researchers to find this report and understand the nature and scope of the project.

This introduction (Section 1) sets the context of the project and explains what information is provided in the report.

An executive summary (Section 2) is provided for the casual reader, and presents a highly condensed summary of the project.

The background (Section 3) provides the historical context, physical characteristics of the site and the prior usage of the facility.

The chronological summary (Section 4) is the heart of the report. The project history is presented by a discussion of the key activities that took place, and makes continuous reference to the formal correspondence to explain the then current issues.

There are a series of topics that are worthy of detailed discussion, which are presented in the key tasks and results (Section 5).

Some major issues are discussed (Section 6), together with lessons learned in regard to the issues.

Schedules and costs are discussed in Section 7.

The waste volumes that were generated are presented in Section 8.

Personnel exposure to radiation is summarized in Section 9.

The current status and planned future actions are discussed briefly in Section 10.

Section 11 contains two Appendices; a discussion of the nature of and locations of formal records, and a listing of formally released documents.

Section 12 provides a glossary of abbreviations and definitions.

Section 13 contains all of the figures cited throughout the body of the report.

Section 14 is a list of references cited throughout the body of the report.

## 2.0 EXECUTIVE SUMMARY

The Former Sodium Disposal Facility (T886) at Boeing North American's Santa Susana Field Laboratory was used primarily for cleaning alkali metal system components (e.g. pipes, valves, tanks, instruments) and for disposal of scrap sodium by reaction with water. However, during its use from the early 1950's through the late 1970s, small quantities of a variety of other materials were disposed of at the site, at a time when this was an acceptable practice. Some radioactive materials were inadvertently placed there. As a result, small amounts of radioactive contamination became dispersed in the cleaning submergence pit, and in the upper and lower basin areas.

The finding of chemically contaminated groundwater at some locations led regulators to the selection of a portion of this facility, in April 1991, for immediate remediation that was required to be completed by December 31, 1992. The designated portion of the facility was remediated by the specified date.

The concrete cleaning pit, related structures, all the soil in the lower basin and a considerable amount of soil from adjacent areas was removed during a remediation effort conducted from 1991 through 1994. At the completion of this effort, a final gamma radiation survey, and a sampling of soil and rock were performed to demonstrate the satisfactory removal of the radioactive contamination. However, the results of soil and sediment sampling and analysis showed residual levels of chemical substances that were evaluated to pose a threat to the environment.

Based on six independent rounds of radiological surveys and soil sample investigations, the Sodium Disposal Facility has been found to be free of radioactive contamination that could result in any exposure or risk to any current or future user. In May of 1998 the facility was removed from the list of licensed areas and released for (radiologically) unrestricted use. Today there is no requirement to radiologically monitor, sample or screen any soil taken from the Sodium Disposal Facility during any future activity.

An assessment of the risks of allowing the residual chemical contaminants to remain at the site resulted in a plan for additional soil and sediment removal. Obtaining regulatory approval for the remaining cleanup and site restoration has consumed all of the time from October 1995 to the present.

Final closure of the facility will not be accomplished individually, as the entire site cleanup plan is being finalized. The remaining facility work, defined as an Interim Measure published in a public notice dated July 1999, "...entails the following activities: 1) removal and off-site disposal of approximately 3,200 cubic yards of PCBs, dioxin and mercury contaminated soil; 2) the replacement of excavated material with clean soil from an on-site source; and 3) the planting of native vegetation where soil has been excavated." These actions are planned for late 1999, subject to final approval by the California Department of Toxic Substance Control.

The Former Sodium Disposal Facility cleanup project has had an exceptionally large amount of regulatory scrutiny and public involvement, incurring a considerable cost and schedule impact. The contribution towards improvement of the degraded



groundwater associated with the FDSF cleanup remains to be determined. Clearly, however, the removal of contaminants from the site can only be considered a step in the right direction to prevent further migration of such substances into the environment.

### 3.0 FACILITY BACKGROUND

#### 3.1 FACILITY LOCATION AND PHYSICAL SETTING

The facility is located in Southern California, about 30 miles northwest of Los Angeles City center, see Figure 1. It is at the western edge of BNA's laboratory situated in the Santa Susana Mountains, just inside of Ventura County. The laboratory is adjacent to high value, residential and recreational property. There is a vocal, concerned citizenry who are environmentally sensitive. This brought the remediation project into high visibility by the public, by regulators and by BNA management.

The former sodium disposal facility is an outdoor setting, lies on a gentle downslope at the western extreme of the SSFL site, Figure 2. It is an approximate 3-acre site, characterized by rugged sandstone layers that are overburdened with thin layers of alluvial soil. The triangular site shape is defined by the eastern and western exposed rock outcroppings as shown in the April 1991 photo of Figure 3. The upslope region to the south of the access road is a level, treeless meadow (today) and the area to the north is typified by rugged terrain and natural watercourses which drain to neighboring private property. Surface water disappears from the site quickly as a result of the site slope and the percolation that occurs rapidly into the fractured bedrock.

This region of Southern California receives on average, less than 20 inches of rain per year and the depth to groundwater is approximately 250 feet at it shallowest, in the vicinity of the FSDF. Details about the geology of the site may be found in Reference 1. The upslope region to the south previously had a security department practice shooting range and to its west a sodium/water reaction test facility, both of which were demolished in the early 1990s. Remaining underground utility features from these facilities were detected in the geophysical surveys. There was another shooting range, downslope to the north that was demolished in the 1960's.

#### 3.2 FACILITY USAGE

The site has been used primarily for cleaning and disposal of components containing residual alkali metals and their oxides. Alkali metals (predominantly sodium, but including potassium and sodium/potassium mixtures [NaK]) were used as the heat transfer media in nuclear reactor systems. These metals and their oxides are not radioactive. Since these alkali metals are highly chemically reactive with water and steam, the process for cleaning components involved the use of submergence in a water filled "pool" and/or a high pressure steam jet. The site was also used for disposal of "Santo-wax" which was an organic compound also used as a heat transfer medium in nuclear reactors. This non-radioactive material was combusted at the site. The site was used for these purposes during the 1960's and 1970's.

Components to be cleaned were placed on the slab, opened to expose the reactive alkali compounds, and then washed off with water and/or steam jet cleaned. The water reacted with the alkali metal compounds to generate hydrogen, which often burned in the air (hence the name 'burn pit'). The washed items, which were to be scrapped were then placed into the pit, where the reaction with water continued, and then removed from the pit and placed into one of the water filled basins, where they were allowed to remain until

any residual material was reacted. They were then retrieved and disposed of off-site as solid waste, or in many cases allowed to sink to the bottom.

It is likely that the site was used for other waste disposal, based upon the findings of conventional and construction wastes and debris. Mercury and TCE have been found at the facility, but there are no records as to when their disposal occurred. In the early 70s, use of the facility as a disposal was terminated and in the late 70's an effort was made to clean up the site. Due to funding limitations, only superficial cleanup activities were performed in the 70's and 80's and were comprised of removal of surface (visible) scrap, and limited removal of radioactive material was accomplished in the lower pond (Reference 2).

Examination of drawings (Reference 3) made at the time of installation of the cleaning pad and concrete submergence pit note the existence of two "earth" pits; one at the area defined as the western region and the other south of the access road.

The submergence pit also was connected to the former ESADA facility (B814, located upslope and removed in 1991) by underground piping and presumably received wastes from sodium/water reaction experiments performed at that facility.

The existence of both chemical and radiological materials at the site was noted in a report, "CERCLA Program Phase II-Site Characterization" May 1987 (Reference 4). The source of the chemical materials is a result of the site usage. The source of the radiological materials is unknown; but is believed to have occurred by error or oversight-given the extremely low activity level of the materials. It was never a practice to dispose of radiological materials on the SSFL site.

### **3.3 FACILITY WORK AREAS**

For purposes of site remediation, the FSDF has been subdivided into four work areas as depicted in Figure 4. The division of the FSDF into these areas was based upon the structures, topography and previous activities at the site. The major characteristics of each area, and the future plans are briefly described below:

#### **FSDF-1**

FSDF-1 encompasses an area of approximately 40 feet by 250 feet south of the access road that traverses the site. There is little information about this region of the site beyond a circa 1950's drawing which depicts the area and suggests a burial site for wastes. Characterization of the site for radiological, chemical and physical properties included this region. No remediation of this area of 5 to 10-foot thick soil overburden was found to be necessary, beyond extraction of subterranean objects that were located by a geophysical survey conducted in late June of 1995.

#### **FSDF-2**

FSDF-2 is located north of the access road, and includes the former cleaning pad area, the upper pond and an area to the west of the upper pond. The cleaning area included an asphalt pad that contained a small building which housed the steam production and handling equipment, and a covered, concrete lined submergence pit. The upper pond was a manmade region formed by earthen berms to contain water into which scrap components were "tossed" to react and then sink. After the pond dried out, and an

excessive amount of scrap was accumulated, the scrap was bulldozed out to the west for staging for disposal. When the next cleaning activity was needed, the earthen bermed pond was re-recreated.

These areas were found to be moderately contaminated, and have been partially remediated. The majority of the remaining work will be to remove the balance of soils in the upper pond, to bedrock, with some scarification of the rock to remove staining and accessible contamination. Additional soils will also be removed from the western area to achieve the cleanup objectives.

### **FSDF-3**

FSDF-3 is the lower pond, which was also used for disposal of scrap. It is not known why two regions were used. The cleanup order for the FSDF site identified the lower pond as the target for immediate remediation. The shallow soil depth, small area and the nature of the contamination formed the basis for removal of all soils down to bedrock. No additional remediation is required for this region.

### **FSDF-4**

FSDF-4 is the region comprised of the two drainage systems. There are two naturally occurring drainage channels, designated A (westerly) and B (easterly). The terrain slopes downward in a northerly direction to the former BNA property boundary. The new boundary is approximately 500 feet north, such that channel C is on BNA property. Figure 5 illustrate the channel arrangements and an estimate of the new boundary is indicated. The lengths of channels A and B are approximately 400 and 625 feet, respectively. Channel C has been designated as the continuations of both channels, but further subdivided. Channel C1 is the continuation of channel A and channel C2 is the continuation of channel B. Channels C1 and C2 converge and continue down slope as channel C-3 until another drainage channel enters the path.

The soils and sediments in the drainage channels were found to contain residual chemical contamination, and removal of sedimentary material is planned.

#### **4.0 CHRONOLOGICAL SUMMARY**

Considering the protracted timespan of this project, a chronological summary is offered as a framework for presentation. It shows that, in spite of the obstacles, the limited objective of compliance with the initial remediation order was achieved on time; and the facility was radiologically released for unlimited use. It also shows that the greater objective - full remediation of the facility - is not yet achieved due to the difficulties of reaching agreement upon what constitutes a satisfactory cleaned up chemical condition and delays in the regulatory decision making process.

#### **4.1 BACKGROUND AND EARLY HISTORY**

The Sodium Disposal Facility (originally called the Sodium Burn Pit) was built in the early 1960's to clean alkali metals containing components. It was also used for disposal of organic substances. Some disposal of other wastes took place, including unintentional disposal of radioactive materials.

The Sodium Disposal facility was operated from 1956 to 1978. In the late 70's a concrete channel was installed across the southern edge and extended into the upstream end of the western drainage channel to deflect run-on rainfall and minimize erosion and possible material dispersion.

The Sodium Disposal Facility was never intended for use or disposal of radioactive materials, however it is clear that controls in place at the time were not adequate to prevent some contaminated equipment from being taken to the facility and treated as described above.

Following termination of operations at the Sodium Disposal Facility in 1978, when new facilities built expressly for that purpose were opened, some limited cleanup and removal of equipment and debris was performed (Reference 2) in the late 1970s and 1980s.

Periodic radiation surveys and soils sampling performed between 1978 and 1983 indicated that low levels of radioactive contamination existed principally in the lower pond, some in the upper pond, and was principally cesium-137. No radiological contamination was identified in the areas outside the ponds.

A chemical survey (CERCLA Phase II) was conducted in March 1987 (Reference 4). Known areas of radiological contamination were avoided during this survey. An aerial view of the site showing the sampling trenches can be seen in Figure 6.

Following the CERCLA survey, a comprehensive radiological survey was performed in 1987-88, in areas surrounding the two open pits (Reference 5). Again, no evidence of radiological contamination was found in surrounding areas or drainage channels.

#### **4.2 INITIATING ACTIVITIES-1990 & 1991**

The key initiating activity for this project occurred in April 1990 when a directive was received from the Regional (Los Angeles) Water Quality Control Board (RWQCB) to characterize the lower water impoundment at the T886 facility. This action was taken under RWQCB's authority provided in the California Code of Regulations (Reference 6),

as a consequence of findings of halogenated solvents in groundwater at various locations of the overall field laboratory. Rocketdyne commissioned a hydrogeological study that resulted in a physical characterization of the site that focused upon contamination of the soils and groundwater. In June of 1990, the study (Reference 1) concluded that there is "a reasonable likelihood that hazardous waste constituents, primarily F001 [chemical] volatile organic constituents, could continue to migrate into the Vadose Zone and the underlying groundwater systems", and the study was forwarded to RWQCB.

## 1991

Nine months later, in March 1991, RWQCB provided their comments (Reference 7) to the hydrogeological study, requesting that a corrective action (closure) plan be prepared for the site.

On April 30, 1991, RWQCB issued "Cleanup and Abatement Order No.91-061" to BNA (Reference 8) to close the lower pond impoundment, and to investigate and cleanup soil and groundwater contamination resulting from activities at the site (FSDF). The order called for:

- Completion of the remediation of the lower pond by 31 December 1992
- Issuance of quarterly progress reports
- A post closure plan showing this area to be included in a sitewide groundwater cleanup activity
- Civil liabilities for failure to comply

In late May, BNA issued a plan (Reference 9) to DOE for the proposed FSDF assessment, (which was the proposed response to the RWQCB Order) and requested that DOE funds be used for the activity.

On July 31, 1991, BNA submitted (Reference 10) a closure plan for the FSDF in response to the closure order, and requested a 30-day approval to enable achievement of the 31 December 1992 schedule. The plan was prepared by EBASCO under contract to BNA. The RWQCB order limited itself to remediation of the lower pond because of the contamination found at that location. However, on the basis of the prior CERCLA II investigations (Reference 4), it was known that there was contamination in the upper pond and the western area, and BNA planned the cleanup scope to include the entire FSDF facility site.

Unrelated to the FSDF project, but which had costly ramifications, DOE (in July 1991) placed a nationwide moratorium on shipping hazardous wastes that originated within a radioactive materials area, and set guidelines for release of the moratorium. This action was taken because of an erroneous shipment of hazardous waste containing radioactive materials was sent to an unlicensed site (not a BNA project). All DOE contractors were subsequently required to develop procedures to obtain the lifting of the moratorium at their respective sites.

#### 4.3 PROJECT ACTIVITIES – Phase I, August 1991 to June 1993

In August 1991 BNA assembled a team and began preparations in earnest. A budgetary request was submitted to DOE detailing cleanup of the entire site, which assumed an optimistic 15-month work schedule and a cost of less than \$5M.

In early September RWQCB informally notified BNA (Reference 11) that the closure plan was unacceptable because it proposed unnecessary additional characterization but insufficient cleanup activity. RWQCB directed that BNA submit a [revised] plan (by May 1, 1992) to remediate the surface impoundment (lower pond), and include plans for remediation of the surrounding areas (upper pond and the area to the west), and capture and properly dispose of storm runoff which enters the impoundment. This response was basically disapproval of the plan.

Involvement in the project by California-EPA, Department of Toxic Substance Control (DTSC) occurred as a result of BNA's intention to consolidate regulatory oversight. A sitewide RCRA investigation was in progress, and included the FSDF as an area of interest. California DTSC was expected to be involved in the activities sooner or later and early coordination with RWQCB was thought to be beneficial, which was the reason that all correspondence was distributed to both agencies, although conflicting directions were to become an issue.

To date, all activity related to remediation of the FSDF had been conducted within the Environmental Control department of BNA. The application of substantial DOE funding required that a formal project be developed. In September 1991, a project manager was assigned from the ETEC department of BNA. Project management planning and procedure preparation got underway; and staffing and training activities began.

DOE was required, in compliance with NEPA, to make an environmental impact assessment of all projects—basically to assure that mitigation steps are being taken to minimize or avert negative impacts. The analysis is to result in a determination as to what actions, if any are required by the project. BNA recommended (Reference 12) to DOE, that the FSDF project would have a positive environmental impact, by its very nature as a cleanup activity. BNA recommended that a categorical exclusion be applied to the activity. This classification precluded the need for preparation of separate environmental impact analysis and documentation, noting that the closure plan, when approved, would address the issues.

By mid-September BNA defined (Reference 13) the criteria and locations at the SSFL laboratory to which the waste disposal moratorium applied, and the FSDF facility was included. Of specific concern to DOE was the assurance that any hazardous wastes removed from the area were adequately shown (documented) to be free of radioactive components before shipment to a non-radioactive hazardous waste disposal site.

In late October 1991, DOE informed BNA (Reference 14) that the waste shipping moratorium was still in effect, and the guidelines for approval were now more advanced. Administrative controls would have to be developed before any wastes would be approved for shipment if they originated within a radioactive materials area. The impact

of this reminder was not fully appreciated until later, when the delay in approval of the procedures by DOE precluded shipping the accumulated wastes, in conflict with other regulations that required that the wastes be shipped within 90 days of generation.

On November 1, 1991, a combined (RWQCB and DTSC) formal response to the Closure plan was received (Reference 15) which provided that if the list of 38 identified items was complied with, approval would be granted. The items requested ranged from providing detailed plans and procedures, to performing remedial actions themselves. BNA launched an intensive effort to prepare the documents requested and develop appropriate detail plans for the other actions. Most of what was requested is standard operating practice to produce, but is generally not available at the planning stages.

The first issue of a project management plan (Reference 16) was released in November 1991. The plan identified the project objectives, general work scope, organizational responsibilities, schedules, a budgetary cost estimate and the governing rules and regulations to which the project must comply. It further defined, in general terms, the need for preparation of subtier documents including a Health and Safety Plan, a Quality Assurance Plan, process procedures, procurement plans etc.

By mid-November, site mobilization activities began. Temporary buildings were identified, weeds cleared, utilities ordered, roads graded and fencing was repaired. Training of approximately 30 future field workers began, which required completion of a 40-hour hazardous waste worker class and a 24-hour on the job training, including facility and project familiarization. Supervisory staff also completed this training plus an 8-hour supplement. Baseline medical examinations of all site workers were conducted. Purchase orders for materials, waste handling and storage containers were issued, leases for rental machinery were placed and specifications for competitive bidding for support services (waste hauling, laboratories, etc.) were initiated.

BNA issued the first release of the project Health and Safety Plan (Reference 17) in early December 1991, and forwarded it to DOE and to RWQCB/DTSC.

By mid-December, specifications and requirements were completed for key subcontracts: groundwater monitoring and installation of new wells, geophysical survey of the site, a chemistry lab for analysis of non-radioactive wastes (soil, debris, water) and a radio-chemistry lab for analysis of radioactive wastes (soil, debris, water).

Site development was completed by 15 December. This included; installing temporary buildings for office space and decontamination facilities for workers (Figure 7) radiological equipment storage, fencing, utilities and establishment of a 10 foot coordinate grid system for location and control. The grid system was documented on maps (Figure 8 from Reference 18) to which all future fieldwork was referenced. Figure 9 shows the site prior to the beginning of excavation, and rainwater has accumulated in the upper pond. A careful examination of the photograph will show the grid markers.

## 1992

Top level plans and policies were completed by 1 Jan 1992. This included compliance with California regulations, DOE Orders, ETEC requirements, and BNA requirements. Detailed management plans, staff training plans, health and safety plans, waste handling plans, quality assurance plans were in production as were procedures for



radiation surveying, soil and object excavation, waste classification, handling, storage and disposal.

On 3 January 1992, BNA submitted (Reference 19) responses to each of the 38 items specified in the RWQCB/DTSC closure plan approval. In many cases, documents requested were included, in others, discussions of what was to be prepared was given. BNA requested an expedited review and meeting to enhance the approvals to proceed.

On January 7, 1992, rain began at the site, and pumping of water accumulation into storage tanks was accomplished as required in the closure order. This was the beginning of what turned out to be some of the heaviest recorded storms of the century.

A routine analysis of rain runoff from the site showed 2.4 ppb of Hg, compared to the drinking water standard of 2.0 ppb. Monitoring of off site drainage is conducted under the site wide NPDES permit. This was the first finding of a contaminant and an unplanned occurrence report was written.

On February 2, 1992, an updated revision to the Health and Safety plan was issued (Reference 17), and the site work procedures were ready. Fieldwork could have begun, weather permitting, had all approvals been in place.

The staff completed an informal geophysical examination of the facility, in an attempt to accomplish some productive work while waiting for weather and approvals. There were sufficient findings to justify a specialist's investigation. Further, regions could not be claimed to be free of subterranean objects without a more sophisticated survey.

A meeting with RWQCB/DTSC on February 5<sup>th</sup> resulted in conditional agreement to proceed with limited cleanup, concurrent with issuance of additional material from BNA. The buried object removal procedure was forwarded to RWQCB/DTSC on February 7<sup>th</sup> (Reference 20).

On February 11, 1992 DTSC sent (Reference 21) additional requirements necessary to obtain agency approval of the closure plan. Some of the new items included:

- Implement a characterization plan (recall RWQCB's opposition to further characterization)
- Develop and initiate a public participation plan
- Set preliminary cleanup targets for each hazardous constituent

The other items requested were already planned in one form or another. DTSC approval was issued conditioned upon implementation of the actions specified.

On the same day, RWQCB provided (Reference 22) its approval of the closure plan, with some additional new requirements. The key items were:

- A pilot demonstration of the effectiveness of the planned remediation process will be conducted in a region of the lower pond specified by RWQCB. This was intended to expedite the start of field cleanup.
- Verification of cleanliness would take place prior to backfilling.

- Fieldwork may not begin until the DTSC public participation fact sheet is issued and the pilot region defined.

RWQCB noted that the completion date specified in the closure order (issued almost a year ago) remains unchanged. The involvement by DTSC imposing new and sometimes conflicting requirements, the addition of new requirements by RWQCB, and the delays in arriving at a fieldwork go ahead did not warrant a completion schedule delay in the view of the RWQCB.

February 15 Heavy rainfall was falling and threatened to delay start of field work (surveys and excavation). Staff and procedures were ready and conditional approval to proceed was in place.

BNA accepted (References. 23 and 24) the companion DTSC/RWQCB conditional approval letters as notices to proceed, subject to the identification of the pilot demonstration zone in the lower pond. A request was made that the zone be the entire pond in order to enhance schedules, but was subsequently denied.

On February 20<sup>th</sup>, DOE disapproved of BNA's method for confirmation that hazardous (chemically) wastes are free of radioactivity (concerned about sending radioactive material to hazardous waste sites). Additional administrative detail was required to be included. This presented the first impediment to excavation because there was a 90-day limit (EPA regulation) in effect for on-site storage of hazardous wastes.

On February 24, 1992 RWQCB visited the site and defined (Reference 25) the pilot excavation demonstration area in the lower pond to be about one-third of the total volume (about 550 cubic yards) encompassing the region identified as being the most chemically and radiologically contaminated. The only constraints to proceeding with excavation were the weather and the notice required to be given to the RWQCB representative who wanted to be on site for the start of work, verbal approval of the DOE NEPA determination had been provided.

On February 26, 1992 - The pre-remediation site gamma survey was started. This was intended to confirm that the radioactively contaminated areas have not changed.

On March 4, 1992 DTSC issues the project fact sheet (that was drafted by BNA) for public information.

DOE issued (Reference 26) its NEPA determination and authorized BNA to proceed with the project. A categorical exclusion was granted because the project is a positive impact environmental action.

On March 9, 1992 - The first soil is excavated (manually, due to wet conditions) and placed in barrels, awaiting delivery of larger waste containers. Figure 10 shows this first excavation activity being conducted with shovels. Note the presence of health and safety representatives who are monitoring the soil for hazardous vapors. Visible elemental mercury was found in the soil, as can be seen in Figure 11.

On March 10, 1992, DTSC issued a letter (Reference 27) reiterating its prior conditions, but emphasized its insistence upon soil removal in layers. This was neither feasible, nor practical with the relatively small pilot area surface and shallow depth.

March 10, 1992 - Excavation of subterranean objects was begun using informal data from in-house scanning, while awaiting the results of commercial geophysical survey. Examples of some of the exhumed debris are shown in Figure 13 and Figure 14.

At the first shovel full of hazardous wastes, which started a 90-day on-site storage limit clock, and the DOE moratorium on shipping of hazardous, BNA was placed in a potentially non-compliant position. The option of not extracting the waste was in violation of the cleanup order, while storage (beyond 90 days) of the wastes produced would violate EPA regulations, and shipping of the wastes would violate DOE's orders. BNA, (Reference 28) requested relief from the 90 day storage limit on the basis that this was a cleanup project, and not a continuous waste generating operation and that the DOE moratorium issue was being aggressively worked, but may not meet the current schedule needs.

March 14, 1992 - The baseline radiation survey of the site was completed. The findings confirmed the prior knowledge base. There was no migration of contamination and there were no unexpected findings. Elevated radiation levels were found in the lower pond (the highest being 27.5  $\mu\text{R/hr}$ , or approximately twice natural background levels), and the upper pond slightly above background. This examination included measurement of ambient gamma radiation at a distance of 1 meter from the surface, using sodium iodide detectors as shown in Figure 15; and at the ground surface with "pancake" beta-gamma detectors as shown in Figure 16. The results of the survey were factored into the site cleanup strategy and procedures. The formal report was issued later (Reference 29)

On March 27 and 31, 1992 TCE was reported in storm water runoff from rainfall events. Findings of 6 and 18 ppb (reporting threshold is 5 ppb) required an occurrence report to be issued. Additionally, this sampling gave the first detection of mercury at this location and was assumed to be a result of the disturbed earth from excavations.

On April 6, DTSC approved (Reference 30) BNA's request for a storage extension of hazardous wastes, beyond the 90 statutory limit. No explicit limit was identified, but was tied to DOE's lifting of the shipping moratorium.

April 15 - Heavy rains continue to prevent site remediation. Attempts were made to capture and divert shallow groundwater which was flowing downslope and onto the site. Diversion trenches dug to the south of the access road exposed a strong odor of kerosene in the southeast region, prompting extension of this area for examination and remediation if required.

April 22 - Excavation at the site resumed (manually, while awaiting receipt of a soil handling machine which was late in delivery) in the designated area of the lower pond, while extraction of subterranean objects proceeded sitewide. Two crews were put on to enhance schedule compliance.

On April 24, 1992 DTSC issued a comprehensive review and critique (Reference 31) of the project Health and Safety Plan document (Reference 17). DTSC requested numerous changes, substantially intending the document to be a stand alone project plan. DTSC ignored the existence of the companion documents that provided the information requested. The issuance of the critique occurred six weeks after approvals to start work

were received, however no requirement to stop work or to resubmit revised documents was imposed.

On April 27, 1992, the initial geophysical survey was completed and an advance map issued (see Figure 17) for buried object removal. The survey was conducted by ICF Kaiser (Reference 32) over the entire site north of the access road, except for both ponds which was going to be excavated to bedrock and the information would be of little value. This survey formed the plan for object removal and the basis for improved volumetric estimation of excavation quantities. The site was generally found to contain buried objects in the expected areas, and the soil thickness ranged from 0 to 15 feet. The results identified objects throughout the site. It is known that scrap was abandoned and, over the course of time, become covered by the effects of weather, and that scrap was buried in trenches north of the lower pond (Reference 33). Figure 18 shows technicians performing the geophysical survey.

On May 6, 1992 BNA was informed (Reference 34) of DOE's policy regarding the generation of regulated wastes for which land disposal was no longer acceptable. BNA was directed to cease generation by May 8, 1992. This was an entirely new restriction, not related to the hazardous waste shipping moratorium. Another impediment to remediation of the site was now identified. This order applied to both hazardous and mixed wastes, both of which are produced in the lower pond cleanup zone. The presence of mercury in the soil rendered it hazardous. The order basically prohibits the generation of wastes that cannot be land disposed, or for which there is no known treatment that complied with the disposal restriction requirements. All excavation, which potentially would generate wastes with RCRA hazardous components, was stopped. Meanwhile, excavation of buried objects in non-radioactive areas was continued.

On May 10, 1992 it was determined that hand screening of soils to remove the radioactive components was not sufficiently effective to enable classification of the remaining soil as non-radioactive. There were dispersed radionuclides that were not physically separable by sorting techniques. Development of an alternate method became the top priority task.

On May 11, 1992 DTSC clarified (Reference 35) its position on the issue of waste storage beyond the 90-day limit. It was not clear whether the prior approval was reversed or not! DTSC reiterated the need for closed containers (no soil piles) and no excavation in areas other than those specified by RWQCB. DTSC added two new requirements: screening (no specification for size or what is wanted) and examination of the ground where storage containers would be located.

At this point, BNA responded (Reference 36) to the DTSC review of the HASP by pointing out where the information requested was currently available, and agreeing to improve the HASP in areas suggested by DTSC.

On May 22, 1992 DTSC revised and approved (Reference 37) the public participation document by imposing more new requirements; chief among them was that areas surrounding the ponds would be characterized and if they are above cleanup levels, they will also be excavated. This commitment for BNA was made unilaterally by DTSC and had not been agreed to by BNA or by DOE, the funding agency.

On May 22, 1992 BNA issued a letter (Reference 38) to DOE/RWQCB/DTSC stating that the excavation work has been stopped at the FSDF due to the conflict of regulations and that a joint meeting should be held to seek methods to resolve the impasse.

On June 5, 1992 DTSC issued a letter (Reference 39) summarizing a series of documentary exchanges pertaining to the cleanup plan. The letter explicitly provided approval to proceed with site cleanup outside of the RWQCB designated zones, conditioned upon BNA implementing the requirements contained in the series of referenced documents. The letter further went on to require that BNA demonstrate, via a health based risk assessment (HBRA), that all clean up standards have been met. It should be noted that a single, stand-alone document defining the cleanup plan had not been prepared, issued and approved. The continuing discussions, negotiations, exchanges and urgency of fieldwork precluded the preparation of such a document.

On June 11, 1992, BNA issued a letter (Reference 40) summarizing agreements that had been reached at a joint meeting of federal and state regulators convened to review the issues of conflicting requirements, concluding that no excavation would be performed until a federal agency authorized work. Mixed waste generation had been suspended since May 7, 1992.

BNA received a letter (Reference 41) from EPA which agreed that BNA is caught in a regulatory conflict, and offered to set low priority on civil enforcement of regulations [by EPA], given that certain actions are taken. The requested actions were well within the planned management procedures already in effect, thereby imposing no new requirements. The key feature of the correspondence was that if a method for mixed waste treatment were shown to be available and effective, the creation of mixed wastes would no longer be a violation. BNA chose to avoid the specter of federal prosecution by placing a stop on the excavation of mixed wastes and aggressively began a search for mixed waste treatments.

On June 30, BNA (Reference 42) requested RWQCB to extend the time for compliance with the closure order, given the federal and state legal "catch 22" that precludes continued excavation.

On August 2, 1992, after considerable investigations into alternative approaches and an industry survey, a study effort was initiated at Clemson Technical Center to treat mixed waste soils. The treatment would produce two waste streams, neither of which are restricted wastes. Successful demonstration of such a technique would allow site remediation to resume in the radioactive area.

In response to BNA's informal submittal (in early August 1992) of a sampling plan for verifying site cleanliness, DTSC responded (Reference 43) by proposing criteria that require that the site be at the prevailing background levels (for metals, volatile organic compounds and petroleum hydrocarbons). If the findings are above background (or the limits of detection), that further excavation/disposal be accomplished until such limits are achieved.

Since the excavation had been suspended in areas where hazardous waste generation was possible, the only productive use of the staff was to demolish the non-hazardous

structures and equipment, and dispose of the conventional wastes. Demolition of the asphalt pad, concrete pit and scrap hardware was used for fill-in work until the lower pond work could be resumed. Figure 19 shows the pit before demolition began and Figure 20 shows it during demolition.

On September 1, 1992, a key breakthrough occurred when a successful demonstration was conducted showing that mixed wastes could be treated to produce non-mixed waste streams (Reference 44) in a commercial process. This enabled the moratorium to be lifted from excavation in radioactive areas. See the key tasks and results section for a discussion about the treatment process.

In early September 1992, a site restoration-grading permit was issued (Reference 45) by Ventura County. It has been renewed annually ever since.

On September 3, 1992, excavation of soils in the radioactive areas was resumed on a multiple crew, multiple shift basis. Four calendar months remained to remove the contaminated soil from the lower pond to comply with the closure order.

Aggressive pursuit of the implementation of the mixed waste treatment system was initiated in early September. Transport of mixed wastes to an off site location for treatment was determined to be non-feasible (costs, permits, risks and approvals). Purchase or lease of the waste treatment equipment system to be located at an on site location was selected, and aggressive contracting and permitting actions were initiated.

As of September 14, 1992, no wastes from the FSDF project had left the site, because of the shipping restrictions. The cost of waste container demurrage was considerable. The waste inventory included:

450 cubic yards of non-radioactive soil (chemical content not yet determined).  
Figure 21 illustrates the accumulation of covered roll-on/roll-off containers.

83 cubic yards of radioactive soil (chemical content not yet determined). Figure 22 illustrates the accumulation of radioactive wastes in B-12 containers.

Many pallets of exhumed debris (conventional wastes) see Figure 13 and Figure 14.

On September 20, 1992 the first shipment of wastes left the site—approximately 40 tons of conventional concrete, asphalt and debris were sent to a class 3 landfill. Waste disposal costs were determined by weight and transport vehicles were weighed coming in and going out. Some of the transportation elements are shown in Figure 23, Figure 24, and Figure 25.

On October 2, 1992, BNA requested (Reference 46) RWQCB to accept the methods and procedures used to date in the pilot study zone of the lower pond, and release the balance of the site for cleanup. This would enable more crews to be put to work to achieve the closure order.

RWQCB approved (Reference 47) the plan for closure of the balance of the lower pond only! Backfilling is to be held pending verification of site cleanliness. Agreements were reached on the sampling and analysis verification plan intended to be performed after cleanup is completed

On October 10, 1992, the first shipment of hazardous soil wastes were sent to a Class 1 site-Chemical Waste Management's Kettleman City, CA. These were soils verified to contain RCRA constituents, but which did not originate in a radioactive materials management area.

In early November, DOE's Hanford waste disposal site agreed to accept the low-level radioactive wastes from the project. The radioactive wastes can be from treated mixed wastes (radioactive components only) or as classified as radioactive only. The costs to the project were projected to be very high.

On November 10, 1992 the first shipment of hazardous wastes which originated in an RMMA (and verified to be non-radioactive) were shipped to the Kettleman City disposal site. DOE provided an exception (Reference 48) to the moratorium on RMMA wastes because of the 90-day limit for on site storage, and their confidence in BNA's methods of verification of the absence of added radioactivity. The approval was conditioned upon future receipt of certifications of cleanliness, and will continue on a case-by-case basis

By December 1, 1992 the excavation of all soils down to bedrock was completed in the lower pond. Approximately 6500 cubic-yards of soil were excavated compared with original estimate of 1830 cubic-yards. Figure 26 shows the as cleaned condition of the lower pond. The photo was taken after the wells were installed however.

On December 7th, rain begins-excavations have been covered with tarps, storage tanks and pumps mobilized to capture water that appears below tarps. Figure 27 illustrates the site prepared for rain, and Figure 28 shows the water accumulation during rain.

On December 8th, the first samples of candidate mixed wastes were taken for analysis. Delay in sampling had been caused by difficulty in securing a chemistry lab licensed to handle radioactive materials.

In mid-December 1992, RWQCB verbally declared that BNA has complied with the order to remove the contaminated soil and debris, and that upon submission of data and a satisfactory post-closure plan document, RWQCB would issue a notice of compliance. Figure 29 shows the RWQCB representative (Mr. Ross in the vest) on site.

On December 20th, results of soils in crevices and bedrock samples from the lower pond indicated residual chemical contamination at 50% of the sample sites. Found PCBs, hydrocarbons, VOCs and Mercury. This condition has been assessed to be acceptable and the pond will be backfilled when the other portions of the site are backfilled.

On December 22, BNA submitted (Reference 49) its interim plan for activities to be conducted after site closure (post-closure). A post-closure plan was required by the cleanup order.

On December 29, 1992 RWQCB issued a letter (Reference 50) stating that "...all Board requirements have been met for closure of this facility". It confirmed the requirement to manage water that enters the site and stated that it had no further regulatory interest in this site, deferring to DTSC for future guidance.

1993

By January 1993, the excavations at the site included the entire lower pond, a substantial portion of the upper pond, the submergence pit and associated structures; and a good deal of the soil due west of the lower pond, as shown in Figure 30.

In mid-January, 1993, DTSC asserts its authority over the mixed waste treatment that BNA has proposed to perform at its on-site radioactive materials disposal facility (RMDF, subsequently renamed to RMHF-handling versus disposal). A request for information, potentially leading to a permitting action was requested in the communication (Reference 51). Although the RMHF was currently licensed to store and treat radioactive wastes, this issue promised to further complicate and delay the project completion. By default, DTSC also became the sole regulatory agency for the site cleanup, except that radioactive materials control and radioactive release of the site remained the purview of the DHS.

Another breakthrough occurred on January 19, 1993 when DOE lifted the moratorium on shipment of hazardous wastes from the RMMA at the FSDF (Reference 52). The appropriate documentation is still required, but individual shipment approvals were no longer required. Sitewide lifting of the moratorium was not to be granted until August of 1993.

BNA issued a letter to DTSC on February 17, 1993 (Reference 53), which requested an extension of the period for storage of mixed wastes. The wastes were being stored at the permitted RMDF facility as shown in Figure 31.

Pursuant to DTSC's request for information about mixed waste treatment at the RMDF, BNA provided (Reference 54) some information and stated its belief that the Federal EPA permit was in effect and that it governed the planned work.

On February 24, 1993, BNA furnished (Reference 55) more of the information requested by DTSC, believing that DTSC's concerns were more than adequately addressed in DOE's requirements for control of hazardous wastes. Additional information was sent on March 3, 1993 (Reference 56).

On March 24, RWQCB sampled the lower pond to determine the post-remediation conditions of contamination. Traces of chemical contamination was confirmed, and agreed to be below concern. No additional remediation is required in the lower pond. Further, all sample analyses indicated that only background levels of radioisotopes remained (Reference 57), also below regulatory concern.

On April 1, 1993, DTSC notified BNA of its determination that a separate permit would be required to be issued by DTSC for the mixed waste treatment at the Radioactive Materials Handling Facility (RMDH, formerly the RMDF). Further, demonstration of the adequacy (repeatability, reliability, scalability, maintainability and other features) of the treatment process shall be provided as part of the permit application. DTSC also provided a list of [out of state] locations where mixed wastes might be sent, as an alternative to treatment at the RMHF. DTSC's resistance to mixed waste treatment motivated BNA to aggressively seek other solutions. BNA began to lobby DOE strongly



for its receptivity to off site disposal, irrespective of the costs. Investigations into locations where mixed wastes could be sent were initiated.

In early May, the treatment and disposal of objects removed from the FSDF that were likely to contain alkali components began at the Hazardous Waste Treatment Facility (T133). All materials were verified to be non-radioactive prior to removal from the FSDF perimeter.

On May 19, 1993, BNA documented (Reference 58) its perspectives on the permit issues raised by DTSC and questioned the nature of, and who should be the applicant for the permit (facility owner or treatment process equipment owner). DTSC was also reminded about responding to the storage extension request made 4 months previously.

DTSC granted (Reference 59) BNA a one-year extension of the storage period for mixed wastes, detailing the storage conditions—all of which were already in effect.

On June 10, 1993, the DHS took eight additional soil samples from the lower pond and the recently excavated upper pond (Reference 60). Again, no radioactive contamination above background was found.

By the end of June 1993, BNA determined that no further excavation was to be undertaken, pending the results of the site cleanliness verification study. It was known that some residual contamination was present, but its potential for migration was unknown, pending the health based risk assessment to be performed at the completion of the cleanliness verification study.

In late June, construction of the wells in the lower pond commenced. Figure 32 shows well cluster RD-54 being drilled in the lower pond. Note the capture of the well tailings, which were disposed of as waste to an off site disposal.

#### **4.4 PROJECT ACTIVITIES – Phase II, June 1993 to October 1995**

No additional site remediation had been performed since June 1993, except for some limited excavations of subterranean objects in August 1996. The next phase of the project was occupied with establishing the requirements for site closure, and the disposal of accumulated wastes.

On June 22, 1993, the California Department of Health Services (DHS) notified (Reference 61) BNA of its investigation into an alleged violation of its radioactive materials license. The matter related to controls that assure that no radioactive materials enter a non-radioactive licensed disposal site. The DHS findings denied the allegation, but requested that BNA issue new documentation to support the methods used. This was identical to DOE's original concerns about the same potential problem, which caused the moratorium to be placed, then lifted when the assurances were put into place. On the same date, DHS issued a letter to DOE stating that had DOE submitted documents to DHS prior to allowing BNA to make shipments of wastes, that DHS would have avoided the effort and expense of investigating the allegations.

On July 12, 1993 BNA issued a response (Reference 62) to DHS' letters about the soil shipments, and their not being sufficiently informed about them. The response stated BNA's belief that DHS' involvement in cleanup plan reviews, participation in joint

agency status meetings and site visits was sufficient to keep DHS informed of the activities. Further, the controls upon waste shipments imposed by DOE are more restrictive than the DHS cited regulations, and that DHS was in possession of the procedures. The response agreed with DHS that the allegations are false, and that further action by BNA is neither planned nor necessary.

On July 30, 1993 BNA requested that EPA acknowledge that the RMHF permit allows storage and treatment of mixed wastes; referring to a permit modification processed in July 1992 (in anticipation of mixed waste treatment).

On 6 August 1993, BNA requested (Reference 63) that senior management at DTSC provide assistance in resolving the oversight controversy of the mixed waste treatment process. A companion letter (Reference 64) which detailed the legal basis for Federal EPA jurisdiction, and the applicability of the current permit, was sent a week later supporting the position taken by BNA.

In September 1993, the selection of an independent contractor to perform the site cleanliness verification program was made, anticipating that the work would be completed early next spring. The scope included sampling, analysis and interpretation of results, and an assessment of the need for additional remediation.

In mid-September 1993, a contract was placed with Rust Remedial Services for lease of the "X-TRAX®" equipment for the treatment of mixed wastes. The plan was to operate the thermal separation process at the RWHF. This was the process previously shown to successfully demonstrate the effectiveness of waste separation.

In October 1993, DOE agreed (Reference 65) to pursue the disposal of mixed wastes off site. Other DOE contractors were doing it, it is considerably less costly than projected and then currently identified waste treatment process being developed, and it avoided the entire regulatory approvals for treatment permits, storage time extensions and many other complications. This was a key DOE decision.

In early December 1993, DHS issued its review comments (Reference 66) to the plan for verification of radioactivity removal from the FSDF. The review accepted the survey plan as adequate subject to review of some companion information and documents.

## 1994

In January 1994, a second geophysical survey was conducted at the FSDF (Norcal, Reference 67). The survey examined the unexcavated portion of the upper pond and the regions previously beneath the work pad and pit area. BNA anticipated that no further excavations would be needed, and determined that an object survey would be needed in unexcavated areas to verify freedom from subterranean objects. Some limited clusters of objects were detected, unearthed and disposed.

On January 27, 1994 BNA informed (Reference 68) DOE that the draft plan for site cleanliness verification (to be done by an independent contractor) was being distributed to a predetermined multi-agency review team.

In February 1994, DHS provided (Reference 69) the laboratory results of soil and rock sampling done in June and November of 1993. DHS observed that the results of the analysis "indicated insignificant concentrations of radioactive materials."

On April 15, 1994 a hydrogeological conditions report for the site was issued (Reference 70, which included information about the 4 wells that were newly installed (RS54 and RD 54abc) and summarized the data characterizing the groundwater following site remediation. See the tasks and results section of the report for the findings.

Decontamination of debris from the FSDF containing chemically reactive (but non-radioactive) material began at the T133 facility, and was completed by early May 1994.

On May 10, 1994, DOE approved a waiver to DOE Orders enabling the project to ship mixed wastes to a commercial (DOE Approved) site. All planning, preparations and contracts for on-site treatment were terminated.

Beginning on May 24, 1994 (and ending August 23, 1994) the shipment of mixed wastes commenced to the Envirocare facility in Tooele County, Utah. This shipment campaign involved 238 boxes of soil, which weighed approximately 775,000 lb. (net), equal to 425 cubic yards. Twenty-two truckloads carrying ten or eleven boxes per load were accomplished.

In July 1994, well after completion of all excavation, Rocketdyne performed a radiation exposure (ambient gamma) survey of the entire FSDF area, including all the drainage channels. This survey was documented (Reference 71) and submitted to the California DHS. Again no radiation anomalies were detected, showing that no residual radioactivity above prevailing background exists at the site. BNA submitted a request to DOE to remove the FSDF from the RMMA designation list, as a result of no detectable radioactivity above background.

In October 1994, a contractual issue arose with the contractor selected to perform the independent verification program. The issue related to increased costs for work not previously defined. BNA determined that rebid of the contract was the appropriate resolution. The efforts to develop better descriptions of the work of sampling, analysis, risk assessments and corrective measures plans consumed approximately 9 months.

## 1995

On March 15, 1995 DOE declared (Reference 72) the FSDF site non-radioactive and the RMMA designation was removed.

On June 7, 1995 BNA requested that DTSC assign review priority to the FSDF site cleanliness sampling workplan, over other BNA projects. This was primarily due to funding availability issues at BNA for the FSDF project.

In June 1995, the (newly awarded) independent verification contractor (ICF Kaiser) issued a workplan for the site verification sampling and analysis (Reference 73). The prime objectives of the workplan were:

To characterize the site in its current remediated condition by evaluation of the concentrations of chemical contaminants, if any.

Assess the potential risk to human health and the environment associated with residual chemical concentrations, and finally

To define health-based cleanup level for additional work if necessary. Residual radiological contamination was to be investigated by others, with a similar objective.

Between June 26 and July 5, 1995 ICF Kaiser performed a limited geophysical survey (the third and last) in the region south of the road and reported (Reference 74) that some of the objects identified are known structures (Monitoring well RD-21 and former underground utility conduits), and several others may be subterranean objects. The balance of the site had been previously examined. Removal of the objects identified by the survey was delayed until late summer 1996 due to the availability of staff.

On June 29, 1995, the formal issuance of the sampling and analysis workplan document was accomplished (Reference 75).

On July 13, 1995 DTSC provided (Reference 76) its approval of the formal soil-sampling plan that had been prepared by ICF Kaiser, the independent examiner. Technical corrections and modifications were included in the review, and were to be incorporated as conditions for the approval.

The soil and bedrock sampling tasks were conducted in July 1995 by ICF Kaiser focusing on the FSDF on BNA property; while another contractor--McLaren-Hart Environmental Engineering Company - performed sampling adjacent to the FSDF, but off-site on private property. The specific locations, depths, sampling and analysis methods, parameters of interest and detailed results are presented in reports (References 77, 78 and 79). The general findings of the on-site chemical samples were:

- No volatile organic compounds (VOCs) were found, except for naturally occurring chemical from native plant species.
- High boiling point petroleum hydrocarbons were detected in all regions of the site. No low boiling hydrocarbons were found.
- Semi-volatile organic compounds were found only in the FSDF-2 area (upper pond and western area) which had received partial remediation prior to the sampling.
- Dioxin compounds (Total OCDD) were found in all regions
- The highest concentrations of PCBs were found in the upper region of channel B (nearest the lower pond)
- Metals found were comparable to naturally occurring backgrounds, except for mercury that was found in all regions, but does not occur naturally.
- PCBs were found in all regions.

Results by regions, including the off-site findings:

FSDF Area 1 (south of the access road) gave evidence of residual contamination with mercury, PCBs and dioxins/furans. This was somewhat unexpected, as the area was not known to have been used for waste storage or disposal.

FSDF Area 2 (upper pond and area to the west) gave evidence of residual contamination with mercury, PCBs and dioxins/furans. Most of the findings were in the western area, in shallow samples, not unexpected given the site history.

FSDF Area 3 (lower pond) gave evidence of residual contamination with mercury, PCBs and dioxins/furans. Most of the findings were in the area north of the excavated pond, although some bedrock samples showed residual contamination. This was not unexpected.

FSDF Area 4 (drainage channels A to the north and west of the lower pond, and channel B to the north and east of the lower pond) gave evidence of residual contamination with mercury, PCBs and dioxins/furans. The PCBs and dioxins/furans had not been previously observed in the drainage channels, and were suspected to have been liberated by the excavations.

Of the many samples taken by ICF Kaiser, the Oak Ridge Institute of Science and Education (ORISE) analyzed 78 samples for radioisotopes. The majority of the samples were determined to be at or below background levels. In the case where elevated levels were found, they were determined to be well below regulatory agency approved residential cleanup standards. A soil sample report (Reference 80) was subsequently prepared (April 1997) and submitted to the California DHS, with a request to release the facility for (radiologically) unrestricted use.

Beginning on August 29, 1995 (and ending September 19, 1995) the shipment of low level radioactive wastes commenced to the Envirocare facility in Tooele County, Utah. This shipment campaign involved 200 boxes of soil, which weighed approximately 555,000 lb. (net), equal to 300 cubic yards. Eighteen truckloads carrying ten or eleven boxes per load were accomplished, although there were a few loads involving larger containers and more volume, but fewer containers were shipped.

By early October 1995, the culmination of the site cleanliness verification activity resulted in the issuance of three draft documents relating to residual chemical contamination:

The on-site and off-site chemical survey results (Characterization) report (Reference 77) as summarized above.

An outline (Reference 81) of the methodology to be used to assess the impacts of the residual chemicals found (health based risk assessment-HBRA). The results of the assessment will be the cleanup levels to be achieved.

A plan for final closure of the site (Reference 82) which, at this time, merely discussed interim site management actions, awaiting the establishment of agreed upon cleanup levels. The document later came to be known as the interim remedial measures (IRM) workplan.

#### **4.5 PROJECT ACTIVITIES – Phase III, October 1995 to June 1999**

The finalization and acceptance of the cleanup levels for chemical contamination was the main activity during this phase. Radiological closure (release) of the project was accomplished during this period.

In mid-October 1995, BNA received the results of the chemical analyses performed by DTSC. The results were consistent with prior findings.

On December 1, 1995, DTSC issued a letter (Reference 83) acknowledging receipt of several documents (Draft Interim Remedial Measures Workplan, Draft Health Based Risk Assessment and the McLaren Hart off site sampling results). On the basis of the findings, DTSC directed that interim measures be taken which included tarping of the excavation zones, and the installation of sediment collection devices, both actions to prevent or mitigate contamination migration. DTSC further asserted its authority to regulate the site activities under the existing permit (under Reference 84) granted to BNA for hazardous waste treatment and storage [at another facility-- building 4133].

On December 20, 1995, BNA proposed (Reference 85) some interim actions to be carried out during the winter, to prevent or mitigate the effects of rain while the final remediation plans were being worked out. It was clear that no work would be completed before the winter. These actions included:

- A diversion ditch, similar to that previously installed, to prevent entry of water into the excavations
- Continuation of the tarping of excavated areas
- Weirs to capture migrant solids

## 1996

On January 17<sup>th</sup>, 1996, DTSC (Reference 86) acknowledged receipt of the BNA recommendations for site protection, and requested additional information and changes to the plan.

By mid-January 1996, New tarps and pumps were in place, and the sediment collection weirs were completed for the coming rainy season.

On January 31, 1996, BNA provided (Reference 87) the information requested by DTSC regarding the interim measures for site protection and presented the details and plans for monitoring of weirs, and agreed to all of the changes requested.

On February 10, 1996, a DTSC memo (Reference 88) was received that cited the unacceptable features of the HBRA outline. The general objections related to: selection of chemicals of concern, risks and hazards to all possible receptors, improper terminology, ambiguous nomenclature, models and criteria issues, and the plan should conform to DTSC and USEPA guidelines

On February 28, 1996, DTSC responded (Reference 89) to issues regarding the interim protective measures for the site. The letter acknowledged that most of the work had been completed, but additional conditions were now identified:

- Areas containing hazardous constituents must be tarped
- Preventive measures to prevent storm water run-on from upslope must be taken
- DTSC approval must be provided for reuse of excavated material

- Analysis of surface water (run-off and captured) shall include all contaminants detected at the site

On February 29, BNA forwarded (Reference 90) a response to each of DTSC's comments about the HBRA Workplan, defending the basis for the draft plan. Agreement to correct ambiguities and terminology was made. Agreement to furnish additional explanations and information was made. This letter began a stream of correspondence (verbal, written, meetings, etc.) which effectively precluded any further fieldwork from being performed. Repeated reviews, staff changes and the delays in reaching decisions by DTSC has substantially delayed the project and increased the costs, as can be seen by the following activities.

On March 20, 1996, DOE was informed (Reference 91) of the ongoing discussions between BNA and DTSC about the statistical methods used as the basis for completed sampling program. The validity of the conclusions, and their use in the draft Health Based Risk Assessment was at issue.

On April 23, 1996, DTSC (Reference 92) stated that there were only two outstanding issues (soil vapor sampling in unconsolidated materials and in bedrock) which impacted approvals of the HBRA. DTSC took the position that the conclusions about the absence of VOCs were not valid, because the methods of sampling were defective. DTSC asked that additional sampling be done, and the results included in the HBRA. Since this issue affected remediation plans, the matter had to be resolved prior to fieldwork. DTSC expressed its desire to resolve the issues and complete the site work before the next rainy season (winter 96). Ultimately, sampling for VOCs was agreed not to be meaningful and was not done.

Over known opposition by DTSC (to portions of the plan), BNA directed (in mid-May 1996) ICF Kaiser to proceed with the Health Based Risk Assessment (HBRA) task. This was intended to yield the cleanup target cleanup levels for residential and recreational use of the site, and set the basis for the remaining excavations. The issues of disagreement between BNA and DTSC were minor and further delays to the assessment task were not warranted, as shown by DTSC's subsequent acceptance.

On May 6, 1996 BNA forwarded (Reference 93) to DHS the results of radiological surveys, in support of an upcoming request for site release and removal from the radioactive materials license.

On May 16, 1996, BNA requested (Reference 94) DHS to release the FSDF for unrestricted use and to remove it from BNA's radioactive material license. Support data and analyses were furnished.

In June 26, 1996, DOE informed DTSC (Reference 95) that it had directed BNA to proceed with the HBRA workplan, soon to be followed by implementation of the remediation efforts resulting from the assessment.

On July 29, 1996, the California DHS visited SSFL and took soil samples from the Sodium Disposal Facility lower pond and drainage channels for radiological analysis. Results from this round of sampling again showed no radiological contamination above background (Reference 96).

In August 1996, the objects located in FSDF-1, as identified by the geophysical survey, were extracted and placed in storage containers for future decontamination and disposal.

In September 1996, preliminary results from the health based risk assessment indicated that a scope of excavation of approximately 3000 cubic yards of soils would be needed to remediate the PCB contaminants. Bids for the excavation and site restoration were under concurrent review.

On October 10, 1996, BNA summarized (Reference 97) in a letter to DTSC, the major accomplishments toward the [chemical] closure of the FSDF site, and requested a meeting to present the final closure action plan.

The results of the chemical sampling and analyses were evaluated using the outlines and review comments in the first HBRA, and in early November 1996, the draft assessment document (Reference 98) was submitted to DTSC. The risk assessment showed that although total cancer and non-cancer risks are within acceptable ranges, further risk reduction and elimination of potential "downstream" impacts can be achieved by removing PCBs and dioxin/furan contaminated soils and sediments from the FSDF and channels.

On November 18, 1996, BNA submitted (Reference 99) to DTSC a summary of the final interim measures proposed for closure of the FSDF site. It included excavation and removal of soils and sediments (approximately 3350 cubic yards) to achieve the cleanup levels derived from the health based risk assessment. It presented the risks computed for the various contaminants and briefly discussed methods used. It requested approval of the risk assessment, excavation plan and backfilling.

On December 11, 1996, DTSC responded (Reference 100) to both of the BNA submittals (Oct 10 and Nov 18) with the view that the plans were technically incomplete, inadequately described and do not conform to standards for closure. Further, DTSC requires that "an adequate cap must be designed with appropriate run-off and erosion control provisions and that vadose [geologically shallow-above the water table] zone monitoring for residual contaminants be performed...as a final remedy for the FSDF." The requests for approvals to perform excavations were denied.

## 1997

In mid-March 1997, DTSC provided (Reference 101) its review of the draft risk assessment document. Its general conclusion was "since risk and hazard estimates may be underestimated, this risk assessment must be resubmitted after all comments in this and previous memoranda have been adequately addressed".

On April 8, 1997, BNA issued the final soil sampling and analysis report (Reference 102) certifying that radiological cleanup standards have been met and that the site is suitable for release for unrestricted use.

On April 11, 1997, the installation, checkout and initiation of pumping wells RD-21 and RS-54 were accomplished. Pumping of less than 2 gpm is possible due to low infiltration rates which will not sustain a yield. The effluent is passed through activated



charcoal canisters, monitored for quality and then pumped into the site surface drainage system.

On April 11, 1997, BNA requested (Reference 103) DTSC assistance in resolving the issues cited in the rejection of the health based risk assessment. Responses to the issues were provided as attachments to the request.

At the end of April, BNA summarized (Reference 104) agreements reached regarding the risk assessment. The key points were that:

- Groundwater issues could be removed from the FSDF closure plan and included in the sitewide RFI program.
- DTSC will expedite its review of the other items

In May 1997, the objects exhumed from FSDF-1 in August 1996 were verified to be free of chemical contamination (and free of radioactivity) and released for size reduction and disposal as conventional wastes.

May 9, 1997-DTSC provided (Reference 105) its review of some risk assessment issues. Of concern was the basis for the development of the PCB/dioxin cleanup levels.

In later May, BNA provided (References 106 and 107) DTSC with additional information relative to risk assessment issues. A key point of the response was that the planned excavations remove contaminants avoiding the need for or benefit of further characterization of the site, and noting that confirmatory samples will show that cleanup targets have been met.

On June 2, 1997, DTSC provided (Reference 108) a review of the ERA (ecological risk assessment) portion of the HBRA. The review indicated many deficiencies, but agreed with the conclusions that further exposure pathways should be examined and DTSC requested rework and resubmittal.

A BNA/DTSC meeting was held on July 24, 1997 (Reference 109) wherein several agreements were made:

- The ERA will be reworked and scope added
- The risk assessment document will only address PCBs and dioxins, omitting mercury from cleanup levels.
- Revised documents will be submitted no later than 10/2/97.

On August 7, 1997 DOE informed DTSC (Reference 110) of its intention to proceed with excavation and backfilling and directed BNA (Reference 111) to proceed because further delays are unacceptable.

On August 15, 1997, the findings of the on site chemical sampling and analysis activity were formally reported (Reference 112). The results were as stated above. These results were the same as those previously reported to DOE (Reference 113).

In late August 1997, it was reported (Reference 114) that DTSC issued a Cease and Desist order to DOE regarding DOE's instructions to BNA to proceed with cleanup.

On September 8, 1997, BNA submitted (Reference 115) a stand-alone, new version of an Interim Remedial Measures workplan to DTSC, and requesting an expedited review and approval. The characterization portion of the report had been removed and released independently.

On September 10, DOE withdrew its letter of intention to proceed, and committed (Reference 116) BNA to another submittal of an interim remedial measures (IRM) workplan document to DTSC. BNA had made the submittal a week prior. DOE requested that DTSC review and provide its approval to enable work to occur prior to the winter rainy season.

On September 16, 1997, DHS revisited the FSDF and took 25 soil samples at nine locations from the upper pond and western area. Both surface and sub-surface core samples to bedrock were taken. Results from this round of sampling again showed no radiological contamination above background (References 117 and 118).

In a letter dated September 22, 1997 (Reference 119), DTSC explained that the prior approval given (Reference 39) to the site cleanup plan was invalid because it didn't (doesn't) meet current requirements. The approvals inferred from subsequent agreements relating to additional work at the site are non-existent. DTSC has rescinded all approvals and seeks to define an acceptable interim measures work plan. No work will be allowed until such a plan has been approved.

On October 3, 1997, DTSC (in a letter to DOE, Reference 120) stated that the remedial actions planned for the FSDF are subject to the public review aspects of the California Environmental Quality Act (CEQA), and that an assessment of the project is required. Further, DOE shall fund the costs of the actions, and the total cost will be determined when the actions are completed.

## 1998

On February 2, 1998, BNA received the results of sampling and analysis of soils and sediments collected during the prior winter months to evaluate rain induced migration. The results showed elevated (above background) concentrations of certain metals (as seen previously) but no evidence of PCBs. The proposed excavation plan includes collection of sediments from drainage channels.

Later in February, BNA sent (Reference 121) several reports to a contractor engaged by DTSC. The material related to the chemicals identified in the drainage channels from the FSDF site.

On May 6, 1998, the DHS removed the Sodium Disposal Facility from BNA's California Radioactive Materials License 0015-19 (Reference 122), and formally released the facility for (radiological) unrestricted use (Reference 123). These actions were based upon sampling and analysis data summarized thoroughly in a DHS memorandum (Reference 124). This action was the culmination of six independent investigations into the radiological condition of the site.

On May 15, 1998 BNA received a letter from DHS (Reference 125) which released the FSDF for unrestricted use, and referred to amendment #98 (Reference 126) to the license, wherein the FSDF was removed.

On May 18, 1998, a revised Interim Measures Workplan was submitted (Reference 127) to DTSC, incorporating the reviews and agreements since the submittal of the plan in September 1997 (Reference 115), eight months prior. This submittal removes the need for radiological screening because of the radiological site release. This submittal also committed to removing as much material as is necessary to achieve the cleanup levels. Finally, the issue of a "cap" was discussed and rejected by BNA on the basis that backfilling is satisfactory as an interim measure, and that the sitewide RCRA actions will address future groundwater issues.

On July 16, 1998, DTSC conditionally approved (Reference 128) the interim remedial measure workplan, subject to minor revisions to the transportation section and specifics regarding the backfill material quality. DTSC will be preparing an Initial Study document, required by CEQA. When the revised IMR workplan and the Initial study are complete, DTSC will place them into the public review process.

On July 23, 1998 BNA submitted (Reference 129) what it believed was the final Interim Measures Workplan, incorporating all comments received to date.

On October 5, 1998, DTSC (Reference 130) invited BNA to meet and finalize the IRM workplan, in an effort to expedite final approval and public review.

On October 26, 1998, more comments from DTSC were received, but determined to be minor. The CEQA public review period of 30 days cannot begin until DTSC accepts the Workplan.

A "Proposed Interim Measure and CEQA Negative Declaration for FSDF" fact sheet and the draft of the declaration were issued for Public Review and Comment during the period of October 20 through November 20, 1998 with a public hearing scheduled for November 7, 1998.

On October 23, DTSC forwarded (Reference 131) review comments that are still necessary for incorporation.

On November 2, 1998, DOE directed (Reference 132) BNA to cease all work on the FSDF project (except for precipitation controls at the site) until a solution to the DTSC approval process is in place.

## 1999

On January 27, 1999, DOE authorized (Reference 133) BNA to resume activity on the FSDF interim remedial measures workplan preparation. DOE directed that the funds be used for planning only, not fieldwork.

On January 29, 1999 a new, dedicated staff was assigned to SSFL projects, and assurances given that the FSDF project would be a high priority.

On February 18 and 23, 1999, following inquiries by DTSC and DHS on the radiological status of the FSDF, DHS issued letters to DTSC (References 134 and 135) clarifying that the facility was released for unrestricted use, which meant that DHS does not require any monitoring of the soil that is removed from the FSDF.

On March 18, 1999, another revision to the interim measures remedial actions workplan for the site was issued (Reference 136). It reflected the continuing DTSC reviews.

On July 9, 1999 both the Draft Final interim remedial measures workplan (Reference 137) for site closure and the Draft Final Interim Measures Risk Assessment (Reference 138) documents were issued for approval.

On July 15, 1999 DTSC (Reference 139) approved the FSDF Interim Measures Workplan as complete and acceptable for public notice and review.

On July 15, 1999 DTSC (Reference 140) approved the FSDF Final Interim Measures Risk Assessment. The cleanup levels identified herein will be used for site remediation.

## **5.0 KEY TASKS AND RESULTS**

The following discussions provide an assessment of the utility and effectiveness of selected tasks and the results of their use for this project.

### **5.1 SITE PRE-CHARACTERIZATION MAP**

The data collected from several different chemical and radiological surveys of the site were composited onto a map (see Figure 36 taken from Reference 10) which gave a spatial indication of the types of contaminants to be expected in the wastes, and provided *a logical pattern for excavation*. The vertical concentrations were not defined. An excavation strategy, which would be likely to minimize the amount of material to be removed, would proceed from the most contaminated zones towards the least. The composite map showed regions where soils might be expected to be "mixed" (i.e. radioactive and chemically contaminated), hazardous only (chemical), radioactive only, and non-hazardous. At the beginning of the project, there was considerable discussion concerning the value of better defining the nature and the extent of contamination by performing more characterization. In retrospect, more characterization would have been quite costly and would not likely have had any beneficial affect upon the work done. It is not likely that any less material would have had to be removed. The use of the pre-characterization map proved to a useful tool for the development of strategies, but rather ineffective for quantitative assessments.

The map proved to be effective for understanding the work to be done, except it tended to convey the idea that the boundaries of contamination shown were the limits of excavation. In fact, the boundaries are yet to be determined and will be based on the cleanup levels to be achieved. The ongoing discussions with regulators relate to how much excavation will be required to reach the cleanup levels.

### **5.2 SITE COORDINATE GRID**

The composite contamination map suggested that a coordinate grid system be established over the site, and used as a reference system. The use of a grid system is commonplace in radioactive decontamination projects. Its application to a large site proved to be very useful as all activity was referenced to a common system and definitions of locations was easily and precisely achieved. All contractors working on the site were required to utilize the grid system. The 10-ft by 10-ft grid system was surveyed onto the site and referenced to benchmarks established by the California Coordinate System. Figure 8 illustrates the grid system, taken from Ref. 141. The grid subdivision size was easily emplaced, referenced and restored when needed. There was no need for any higher resolution (smaller grid elements) for the work being done.

### **5.3 BURIED OBJECT LOCATION**

Subterranean objects were expected throughout the site as a result of the usage history of burial of waste and scrap, and the natural sinking of objects more dense than soil. It was obvious that in order to claim that the site was free of contaminants, confirmation was needed that no residual objects existed. Geophysical surveys were performed over the areas that were not going to be excavated. The site was highly

amenable to the standard geophysical techniques because the soil was shallow and the expected objects were metallic. The results of the surveys were maps that enabled unknown objects to be extracted with precision. An example of such a map is shown in Figure 17, taken from Reference 32. It further confirmed the existence of known objects, including underground utility conduits and well features.

The use of geophysical techniques was very effective for this project. The results were shown to be excellent tools for selected excavations, and for validating that a region was free of "significant" subterranean objects.

#### 5.4 RADIOLOGICAL CRITERIA FOR SEGREGATION OF EXCAVATED SOILS

Two sets of radiological criteria were relevant to the project. One pertains to the release of land for unrestricted use and the other pertains to disposal of wastes (were they radioactive or not?).

The release of land is based upon the potential for exposure to occupants that may use the site in the future. The criteria are prescribed in the regulations promulgated by both federal and state agencies. These criteria are shown in Table 1 below, while the details of the methods and basis for the criteria are presented in Reference 142. The values were applied to multiple surveys of the site leading to its radiological release for unrestricted use.

For materials to be disposed of as non-radioactive wastes, the DOE criterion of "no detectable activity above background" was applied. This provides the assurance that radioactive materials will not pose a future risk. The issue here is subtle, in that soil which is a waste from this project and removed as such, could be reused in the future should the receiving waste site be reclaimed (similarly for waste water or other wastes). Additionally, there was the need to assure that objects and containers leaving the site did not have surface contamination, hence the surface cleanliness criteria.

**Table 1 Radioactivity Criteria**

<i>Criteria for releasing land for use without radiological restriction</i>			
The ambient gamma field limit is based on NRC and State of California guidelines:			
$\leq 5 \mu\text{R/hr}$ (gamma) above background at 1 meter from the surface, and			
The annual dose limit is based on DOE Order 5400.5, Chapter IV, release limits:			
$\leq 15 \text{ mrem/yr.}$ based on RESRAD code and identified radionuclide constituents			
<i>Criteria for characterizing material as not radioactive (or mixed) waste</i>			
The following are based on DOE performance objectives for identification of mixed wastes			
1. Surface contamination	5400.5 surface contamination limit (with in-house limits for ALARA)		
	<u>In-house limits</u>	<u>Alpha</u>	<u>Beta</u>
		( dpm/100 cm <sup>2</sup> )	
	Removable	$\leq 20$	$\leq 100$
	Total	bkgd	bkgd
2. Volumetric contamination	Less than detectable levels above background activity inherent in the material		

The volumetric criteria were developed from measurements of background soils. The background samples were collected from sites geologically similar to the FSDF but uncontaminated by research and development activities. The soils were placed in a special container equipped with a central hollow tube, Figure 38, and a sodium iodide detector was lowered into the tube (Figure 40), and the output "counted" for one minute (Figure 41). Sufficient data was collected to establish the background soil statistics. Gamma spectroscopic and other isotope specific soil samples from the background soil verified that only primordial isotopes and typical fallout levels existed. A 95% confidence level was applied to the background data against which an excavated soil sample's count could be compared. If an excavated sample exceeded the statistically significant activity level, it was deemed radioactive.

These waste classification criteria were established before excavations began and applied to each and every increment (approximately 1 cubic-yard) of soil excavated.

The California Department of Health Services (DHS) which is responsible for radiological oversight, and which released the site for unrestricted use accepted these methods, procedures and the criteria established for the remediation.

## **5.5 WASTE SEGREGATION**

The single most important field task of this project was the proper classification of wastes. This bore directly upon the final disposal destination of the wastes, but was important to field worker safety, waste packaging, labeling, storage and shipping. Compliance with DOE's mandate for waste volume minimization was also achieved through the process that was developed. The known presence of hazardous (RCRA) constituents, radioactivity, unreacted materials, and hidden objects created a need for a rigorously controlled process. There was also a requirement that all potentially hazardous wastes be placed into containers (vs. creating piles) immediately upon excavation, which placed emphasis upon successfully segregating wastes of like type into the containers. Reference 143 was the procedure developed for this purpose, and a schematic diagram of the process is presented in Figure 39. The details of this procedure follow:

It was intended that the excavation processes move from the most contaminated area to the least. Figure 39 shows a small figure in the upper left, which shows the pre-established contamination zones at the site, which were derived from the sampling studies conducted in years past.

Zone 1, in the lower pond was where the most severe chemical contamination was collocated with radioactivity, potentially yielding a mixed waste stream.

Zone 2, in both the upper and lower ponds was the region of radioactivity only, potentially yielding a low-level radioactive waste stream.

Zone 3, in both the upper and lower ponds was the region of neither hazardous, nor radioactive soil, potentially yielding conventional wastes.

Zone 4, to the west of the ponds was a region of only chemical contamination, potentially yielding a hazardous waste stream.

Using these zones for a preliminary classification, soils were first excavated from zone 1. A complicating factor was the potential presence of hazardous substances that posed a risk for field workers. Technicians were assigned the task of monitoring the excavation site for hazardous chemical vapors or liquids using special instrumentation, and for radioactivity using gamma-beta detectors. Further, the presence of subterranean objects (which could contain hazardous or reactive substances) had to be anticipated with each "shovel-full". These precautions prevented the use of large, bulk handling excavation equipment and slowed the process to a maximum of about 75 cubic yards per day.

Therefore, the first excavation step was the determination whether the quantity excavated was indeed hazardous or not. Note that this was only a preliminary categorization, as all soils would be sampled and analyzed for chemical contamination. The objective was to avoid placing a shovel-full of definitely contaminated soil into a container of possibly uncontaminated soil and contaminating it. Keep in mind the principle that a small amount of contaminant added to clean material will render the whole quantity as hazardous, whereas a small amount of clean soil will not change the classification of a batch of hazardous waste—the idea was to minimize the amount of hazardous waste.

If the soil was definitely hazardous (or very likely to be, based on vapors, color or texture), it was passed through a coarse then finer screen to remove objects. The soil was then placed into a one-yard container (Intermediate transfer container-ITC) and evaluated for radioactivity. See the discussion above.

If the soil was determined to be radioactive (and likely hazardous), it was placed into an approved radioactive storage container (2 cubic-yard B-12 box) and classified as "mixed" waste, pending analysis and labeled accordingly.

If the soil was not believed to be hazardous, and was determined to be radioactive, it was also placed in a B-12 box but classified as "low-level radwaste", pending analysis, and labeled accordingly.

If the soil was definitely hazardous (or very likely to be), it was processed as above, and if not radioactive, placed into a DOT approved storage container (15 cubic yard roll-on/roll-off (R/O)) and marked as "hazardous", pending analysis and labeled accordingly.

If the soil was neither hazardous, nor radioactive, it was placed in a roll-on/roll-off container and labeled as "conventional", pending analysis.

The results of these field segregation processes were 4 distinct waste streams: 1) mixed, 2) low-level radwaste 3) hazardous and 4) conventional. These were preliminary classifications in respect to chemical contamination only. The radioactivity determination was made once, at this time, and not repeated.

To determine the final waste category, a sampling and chemical analysis program was performed, as discussed below.

Objects that were screened out of the soil were essentially classified the same way, except the possibility existed that closed containers held unreacted or harmful substances. After determining that the containers were free of radioactivity, they were sent to a



specialized facility (T133) designed for treatment of hazardous wastes. Following the cleaning, the debris was disposed of as conventional waste and the hazardous waste products disposed of accordingly.

The process involved a crew of about 8 persons to perform the excavation, transporting, sorting, classifying and packaging tasks. The area of excavation was selected, cordoned off and identified as an exclusion zone, with access limited to certified hazardous waste workers. The backhoe operator would excavate a scoop of soil and the health and safety technicians would examine the material, and the excavation cavity for evidence of hazardous materials, objects or radioactivity. The scoop of soil was taken to the soil sorting and handling machine (see Figure 34) and dumped onto the coarse (4") grid. The hopper with the coarse grating was where excavated materials entered the machine. Large objects (>4") were removed by hand at this location. Soil fell into the hopper and onto the belt that conveyed it to the elevated end. At this location was a screen (1/2") which allowed the fines to fall through into an intermediate transfer container (ITC). The remaining coarse soils passed into another ITC. Note the plastic coverings, which limited dust migration. Any objects found during excavation or removed at the screen were placed in storage receptacles for later examination in detail. The fine screen was sized at 1/2" in order to enable removal of what was originally expected to be the discrete radioactive wastes. Although removal of the radioactivity was not possible by this method, the screening process did effectively enable removal of most non-soil debris.

The finer soils fell through the screen into a one-yard container (ITC), Figure 41, which was equipped to enable the radioactivity evaluation to be performed. The soil was "counted" for activity and placed into the appropriate storage container as discussed above. Soils that did not pass through the fine screen (clods) moved across the screen and dropped into other ITCs, and were similarly counted. When it was apparent that the fine screen was not effective for the purpose intended, the screen was removed and soils were sent to two ITCs simultaneously, somewhat improving the material flowrate.

Figure 35 shows the soil segregation in process. Note the operators examining the soil with the hazardous vapor detection devices. The photo was taken at a time when soils were being extracted from a radioactive zone; hence the radioactive waste container standing ready.

This overall process was found to be effective in assuring that all of the necessary aspects of the work were accomplished and documented. See the section titled Wastes Generated in this report for specific details concerning the wastes. This procedure, though tedious and time consuming, achieved the waste minimization objectives defined by DOE.

## **5.6 FINAL WASTE CLASSIFICATION**

A requirement of all waste disposal sites is the certification by the originator of the wastes as to their content. A chemical analysis was required to both classify the waste and establish the contaminant content (species and concentration). Each of the waste streams was analyzed accordingly. A tradeoff study was performed to optimize the amount of waste to be collectivized for classification. Classifying each B-12 box or R/O bin would be prohibitively expensive, while sampling too few risked sending larger

quantities of wastes to potentially the “wrong” site. A procedure for sampling the wastes was prepared (Ref. 144) and featured the following:

For the radioactive wastes, a random sample was taken from each of six (a batch) B-12 boxes and the samples composited to form a single sample. Since the samples were radioactive, only a licensed radiochemistry laboratory could be used for the analysis. The analysis of this sample formed the basis for the batch characterization. Both radionuclide and hazardous constituents were determined, and the results of this analysis established the 12 cubic-yard batch to be either

- Low-level radioactive waste (LSA-low specific activity), or
- Mixed wastes.

The containers were then documented and labeled accordingly, and stored properly awaiting shipment to the disposal site.

For the non-radioactive wastes, random samples were taken from each R/O bin and the samples from 5 bins composited to form a single sample. The analysis of these samples were performed by a conventional chemistry laboratory, and formed the basis for the final batch characterization. Only hazardous constituents were determined. The results of this analysis specified the 75 cubic-yard batch to be either:

- RCRA hazardous waste or some lesser category for controlled constituents, or
- Conventional waste.

The containers were then documented and labeled accordingly, and stored properly awaiting shipment to the disposal site.

A similar procedure was applied to the evaluation of debris and wastewater.

This process was found to be costly and time consuming as well, but complemented the waste minimization objectives and provided reasonable assurance of the correct final disposition of the wastes generated. Additional details concerning the waste specifics can be found the Wastes Generated section.

## **5.7 RADIOACTIVE MATERIALS MANAGEMENT AREA (RMMA)**

As a result of issues at other DOE sites, a nationwide moratorium was placed upon the shipment of wastes to a hazardous disposal site, if the wastes originated from a location that could have radiologically contaminated the wastes. Such locations were identified as Radioactive Material Management Areas (RMMA). The FSDF was one of a series of facilities at SSFL placed upon a list of RMMAs, which then required special identification of the work areas and the imposition of special administrative controls, as detailed in reference 145.

A special administrative procedure was then developed (Ref. 146) for the FSDF wastes that satisfied DOE that the hazardous wastes contained “no DOE-added radioactivity.” The FSDF project was the first project to have the moratorium lifted. The procedure controls how the absence of radioactive content was ascertained.

DOE's objectives, which mandated the RMMA process, were successfully accomplished on the FSDF project, which set the pattern for disposal of DOE wastes at other projects at the SSFL site.

The implementation of the RMMA program imposed by DOE required formulation for some procedures that were standard practice, but not fully documented.

## 5.8 RADIOLOGICAL REMEDIATION

As a result of removal of the soils from the lower pond, and portions of the upper pond, all detectable radioactive materials have been removed from the site. Based upon six independent rounds of surveys and soil sample investigations, the FSDF has been found to be free of radioactive contamination that could result in any exposure or risk to any current or future user. The FSDF has been removed from the requirements of the license [to possess radioactive materials] and released for unrestricted use.

The final survey report (Ref.71) concluded: "the remediated areas are statistically indistinguishable from background readings elsewhere in SSFL Area IV. The entire site averaged 15.6  $\mu\text{R/hr}$  with maximum readings up to 21.4  $\mu\text{R/hr}$  occurring next to or on the surrounding rock formations, which is consistent with...[data from the balance of the site]".

Any future work or usage at the site need not consider its radiological history. There is no requirement for radiological examination of any materials, and no requirement for posting or monitoring.

The result of this task was the successful, if protracted, release of the site for unrestricted use.

## 5.9 CHEMICAL REMEDIATION

As a result of removal of soils from the lower pond, portions of the upper pond and portions of the western area, it has been determined by DTSC that additional remediation is required to reduce the potential for health risks. The chemical results of the ICF Kaiser on site soil sampling and analysis task (Ref.78) and the McLaren-Hart off site sampling and analysis task (Ref.79) conducted in June/July 1995 were:

- "The statistical analysis of the FSDF chemical analytical results identified that concentrations of mercury and dioxin/furan compounds are present at levels greater than background concentrations".
- "The statistical analysis of the FSDF chemical analytical results also supports the conclusion that detections of mercury and dioxin/furan compounds are elevated in regions FSDF-2 (partially excavated upper pond and area to the west), and FSDF-4 (drainage channels); relative to regions FSDF-1 (south of the access road) and FSDF-3 (excavated lower pond).

The results by regions, including the off-site areas:

FSDF-1 (south of the access road) gave evidence of residual contamination with mercury, PCBs and dioxins/furans. This was somewhat unexpected, as the area was not known to be used for waste storage or disposal.

FSDF-2 (upper pond and area to the west) gave evidence of residual contamination with mercury, PCBs and dioxins/furans. Most of the findings were in the western area, in shallow samples, not unexpected given the site history.

FSDF-3 (lower pond) gave evidence of residual contamination with mercury, PCBs and dioxins/furans. Most of the findings were in the area north of the excavated pond, although some bedrock samples showed residual contamination. This was not unexpected.

FSDF-4 (drainage channels A to the north and west of the lower pond, and channel B to the north and east of the lower pond, see Figure 5) gave evidence of residual contamination in the sediments with mercury, PCBs and dioxins/furans. These substances had not been observed before the major excavations occurred at the site, very likely liberating them.

Since the site has not yet been fully chemically remediated, the only comment that can be made is that the process for chemical remediation needs to be improved.

## **5.10 GROUNDWATER REMEDIATION**

The origin of this project arose from a finding of degraded groundwater. Although the ultimate objective is the remediation of groundwater, a specific effort to achieve this was beyond the scope of the FSDF cleanup project, except for the limited ongoing treatment of water being pumped at two wells that are on the site proper. Obviously, removal of the source of contaminants is a necessary step toward final remediation.

A hydrogeological assessment (Ref.70) was made following the remediation efforts of 1992 and 1993, and reported:

- “Analytical data indicates that much of the SSFL Facility, including the B/886 [FSDF] area is [still] underlain by degraded groundwater. The most prevalent contaminant is TCE.”
- “Degraded groundwater is present in both the Shallow Zone and Chatsworth Formation (upper zone) under the B/886 area.”
- “However, degraded groundwater has not been detected in [recently installed] deeper wells RD54b [379 to 437 ft] or RD54c [558 to 638 ft]....”
- “At the B/886 site, primary drinking water limits were exceeded for a series of .....[volatile organic compounds] “.
- “Data indicates that degraded groundwater beneath the B/886 is limited to the upper 100 feet of the saturated portion of the Chatsworth Formation. Beneath the immediate B/886 site, degraded groundwater appears to be limited to a depth of about 300 to 350 feet.”

The conditions reported above are similar to those reported prior to the remediation (Reference 1), except for the data from the wells installed after the remediation work was completed.

The effectiveness of the FSDF remediation upon groundwater quality will probably not be known until long-term quality trends are observed.

### 5.11 CLEANUP AND ABATEMENT ORDER

Although the specific order was limited to abating only the lower pond by 31 December 1992, it was intended during the planning stages that all contamination sources would be removed from the facility. The order was complied with by an intensive effort that focused only upon the lower pond.

Although the milestone was achieved, considerable work remained to be done after that date, considerable work remains to be done today.

### 5.12 WASTE MINIMIZATION

A key DOE objective for remediation projects was waste minimization. Development of a method for measuring radioactivity in small batches resulted in producing the least amount of radioactive wastes. It may have less costly to combine all wastes from the radioactive areas and send them to a mixed waste site, however, this would have been contrary to DOE's waste minimization objectives. Analysis of batches of non-radioactive soils for chemical content resulted in higher costs than might have occurred had they all been classified as hazardous wastes and disposed of accordingly, however, again counter to DOE's objectives. Minimization of waste quantities was accomplished.

### 5.13 MIXED WASTE DISPOSAL

At the beginning of the project, an assumption was made that the radioactive components were discrete objects that could be "screened" out of the excavated soil, yielding small quantities of only low level radioactive wastes and non-radioactive wastes. This assumption led to the purchase of the soil handling (and screening) machine and the omission of plans for disposal of mixed waste soils. The regulatory issues of hazardous waste generation restrictions, restricted land disposal, moratoria on shipping, storage and treatment permits/approvals and RMMA matters notwithstanding, the disposal of the mixed wastes became a major technical problem.

The primary approach was treatment of the wastes that would yield waste streams that could be handled by conventional procedures at practical costs. This was pursued in order to overcome the other restrictions in effect at the time when compliance with the cleanup and abatement order was considered inviolate. Some of the aspects of this approach included:

- The volatile nature of the hazardous constituents of the mixed waste was found to be amenable to a commercially available thermal treatment. A process, X-TRAX®, was shown to be able to remove the mercury and organics from the soil, leaving the soil as low level waste and the condensate, which was removed from the soil, free of radioactivity. A pilot level demonstration was successfully performed by the vendor of the equipment, enabling the site excavations to resume. This was followed by placement of a contract for lease of the equipment and an operating staff to set up a processing system at BNA's radioactive materials handling facility.

- BNA believed that the EPA permit for the facility was licensed to perform such tasks, but after considerable discussion, DTSC mandated that a new permit would be required. Actions to secure the new permit were initiated.
- The cost of this method was comparatively high, due to the multiple handling of the wastes, the fuel costs for the thermal treatment, and the fees for the leased services. And, following the treatments, the residual waste stream disposal costs still applied.

The next solution was bulk disposal at DOE's Hanford site. Some of the factors to this approach were:

- The costs were very high (Upwards of \$75 per cubic foot for the buried volume of the container)-Potentially a burial cost of \$ 1 M, excluding the costs of containers, shipping and analysis.
- The concentration of hazardous constituents could not exceed Washington State regulations.

The solution that was chosen was bulk disposal at a commercial site (Envirocare Inc.) in Utah.

- DOE had standing orders that DOE wastes could only be disposed of at DOE site, which required that DOE waive its own requirements (which was done).
- Other DOE laboratories were found to be using the site.
- DOE agreed that FSDF mixed wastes could be sent to Envirocare under the auspices of the DOE-Oak Ridge commercial contract with Envirocare.
- This option has the least costs, and was the most palatable to California regulators.
- Parenthetically, the low-level radwaste was sent to Envirocare also, because of the low disposal costs.

Mixed waste disposal was the most difficult task of the project. It was not adequately anticipated at the beginning, and it seemed to be adversely affected by every rule and regulation change.

## **6.0 ISSUES and LESSONS LEARNED**

### **6.1 DO IT INHOUSE OR OUTSOURCE?**

It was determined that the project would be planned, staffed and executed utilizing in house staff, for the most part, versus subcontracting the work. This determination was based upon the following factors:

The professional staff was technically competent and could be made available for the work, and re-assigned during periods of inactivity. The work was within the scope of the bargaining unit's contracts.

Definition of the work scope to permit competitive bidding would have been unfeasible given the approval process by regulatory bodies. Long periods of inactivity awaiting approvals would have been extremely costly, and non-productive.

Costs of execution were estimated to be 100% greater if subcontracted due to labor rates, mobilization/demobilization costs and field construction rates.

Management of radioactive materials requires licensing and specialty staffing; and a limited field of bidders was available.

The imposed schedule for implementation had no slack time for bid/award/negotiation and contract approvals.

At the time of the presumed completion of the fieldwork (1994), the decision to perform the work in-house was well founded. Instances of weather delays, waste shipping delays due to uncontrollable causes, changes in direction, and holds by agencies for approvals would have caused exorbitant cost adds, had a contractor been doing the work. A down side aspect of "doing it ourselves" was the need for special hazardous waste worker training (HAZWOPER), to which no regular staff workers had been qualified. This presumes, of course, that contractors have staffs fully trained and available for the job, which is speculative.

Performance of some tasks for which in-house capability existed (chemistry) were out-sourced due to public perceptions relating to conflicts of interest and independence of bias from the analysis results.

Performance of the site cleanliness verification was mandated to be by independent investigators. Upon release of the investigation results, a decision was taken to utilize the independent verification investigator to complete the work at the site. That decision was based upon:

The contractor's having a thorough knowledge of the site, regulatory environment, and ability to perform the work. In some cases, the tasks require skills not available in house (e.g. risk assessments, impact studies).

In house staff reductions reduced the available labor pool

The lesson learned is that a project which has substantial uncertainties of scope, schedule and weather can be accomplished at a reduced cost by in-house forces provided alternate assignments can be made during unscheduled interruptions.

## **6.2 MAKE SURE IT WORKS BEFORE YOU ARE COMMITTED TO IT !**

The initial strategy for the project was based upon the belief that the significant radioactive components were discrete objects that could be detected and removed from the excavated soils, and the balance was of sufficiently low activity as to be of no concern. Several zirconium-hydride "slugs" had been found at the site and were easily identified as radioactive, and would be reasonably easy to segregate during excavation. This strategy proved ineffective as the soils were subsequently found to have elevated (by DOE criteria) radioactivity caused by radionuclides dispersed in the soil, without the presence of discrete objects.

The failure of this initial strategy resulted in the generation of mixed wastes, which became a complex issue, as discussed in section 5

The lesson learned is to demonstrate (on a pilot scale) that the planned process achieves the results needed. Further, it should be accomplished before the budgets, schedules, training and mobilization activity has progressed to a point where major impacts will result.

## **6.3 PACKAGE THE WASTE DISPOSAL FUNCTIONS**

It was recognized early in the project that various elements associated with waste disposal were needed (containers, transportation, treatment, and disposal). The approach taken was to contract for rental of containers, contract for transportation, and pay posted prices for treatment and disposal. Functionally, this gave the most flexibility to the project, but was considerably more expensive and complex than necessary. It was later learned that private arrangements are often made by waste disposal site operators with transporters, container suppliers and related functions, to provide a fully packaged service to the client.

Allowing vendors to bid on packaged work (properly defined) enables much better prices and schedules to result. A contract to dispose of \_\_\_ cubic yards of \_\_\_ type wastes over a period of \_\_\_ months, at a price of \$ \_\_\_/ cubic yard enables the vendors to assemble packages that are less costly and less complex than coordinating the details on a day to day basis. This lesson may be applicable to other contracted efforts where there may be economies of packaging.

## **6.4 DEFINE THE CLEANLINESS CRITERIA (IF YOU CAN)**

The imposition of the cleanup and abatement order to this site was presumably within the regulatory agency's authority. The order explicitly stated that "verification sampling shall be conducted to ensure all contaminated soil and debris is removed". The order required that a [closure] plan for accomplishing the decontamination be provided for approval. The plan that was approved, called for removal of all soil to bedrock—followed by sampling of the exposed surfaces. The absence of the criteria for what the sampling was to show has prevented constructive site work from October 1995 to the



present. A denial by the governing regulator (DTSC) in September 1997, that it had previously approved a closure plan, brought the basic problem into sharp focus—perhaps agreement cannot be reached!

The question of “how clean is clean” cannot be asked too soon on a remediation project. Notably, the standards and guidelines for declaring this formerly radioactively contaminated site to be clean were not difficult to define, to verify against, to demonstrate compliance and to obtain agreement for closure. The chemical cleanliness target is believed to be in hand, but approval to proceed with final remediation has not been provided.

The lesson to be learned is that asking how “clean is clean?” before starting the work, is not sufficient. Getting an agreed upon target may be the best strategy to take before committing to the activity, if this is possible. It is likely that an attempt to establish agreed-upon standards at the outset of this project would have been highly contentious, but may have significantly limited activities that continue to the present. The existence of Federal and State standards for radiological release made it possible to achieve that objective in a straightforward, although lengthy, way.

## **6.5 WORRY ABOUT THE WEATHER**

It is obvious in retrospect that rain would be a factor to contend with, both as a medium for transporting and spreading contamination, and a physical impediment to excavation. Consideration was given to tenting the site to minimize interruptions due to rain. Wet soil (mud) cannot be examined and classified. Design and availability of a wind resistant covering for a large site was determined to be not feasible, plus the complications of managing vehicular exhaust. The application of tarps was necessary, as was the management of the water that collected on top and below the tarps.

Advance detailed planning is required to anticipate the effects of weather at all stages of an outdoor remediation project. To the extent schedules can be made amenable to seasons, they should be.

## **6.6 WHO ARE YOUR REGULATORS & WHO IS IN CHARGE?**

The original agency that ordered the site cleanup was the Regional Water Quality Control Board (RWQCB). It specified what was to be done and required pre-approval for the implementation plan. Other portions of the laboratory site were being examined by California EPA (DTSC) and Federal EPA. Soon DTSC became the governing regulator when RWQCB declared itself satisfied with the excavation of the lower pond. Interactions with DOE (as the cleanup project sponsor), California Department of Health Services (for radiological issues) and other agencies for various activities became more and more complex. A joint activity was achieved for part of the project through an AIP (agreement in principle) involving some agencies, but not all, and not consistently throughout the project.

The concept of a lead agency for a particular activity has an attractive ring to it, but the relinquishing of authority by one regulator to another is unlikely to take place.

A strategy to consider is the convening of a committee of the regulatory agencies. To the extent that a coordinated overview by all of the pertinent authorities can be

accomplished in joint meetings or committees, a major administrative gain will result. Identification of and contact with all of the appropriate regulatory functions is recommended as early in the project cycle as possible.

## 7.0 SCHEDULE AND COST SUMMARY

### 7.1 SCHEDULE

The FSDF project had originally been projected to be performed during the 15-month period of October 1991 through December 1992. This optimistic plan was based upon the arbitrary completion date imposed by the RWQCB closure order. It further, naively, assumed all necessary approvals, permits and funding would be obtained in a timely fashion, and that weather would not be a limiting factor. The key milestones are listed on Table 2. A detailed discussion of schedule is not provided because Section 4.0 of this report is a chronological summary.

**Table 2 Key Milestones**

1	April 1990	BNA ordered to characterize the lower impoundment at building 4886
2	June 1990	Found that impoundment may be a source of groundwater contamination
3	April 1991	BNA ordered to remediate the lower impoundment, be done 12/31/92
4	July 1991	DOE issues nationwide moratorium on disposal of wastes from radioactive areas
5	September 1991	DOE accepts the responsibility for cleanup, creates and funds project.
6	November 1991	RWQCB/DTSC rejects cleanup plan
7	December 1991	Mobilization of remediation facilities begins at the site
8	February 1992	RWQCB/DTSC issue conditional approval to demonstrate remedial actions
9	March 9, 1992	First shovel full of contaminated soil excavated, began extraction of buried objects
10	March 14, 1992	Ambient gamma survey complete, no new findings
11	May 7, 1992	DOE stops cleanup, prohibits generating wastes from radioactive area.
12	September 1, 1992	BNA demonstrates that mixed wastes can be treated-overcomes DOE ban
13	September 20, 1992	First shipment of wastes left the site (conventional debris)
14	October 10, 1992	First shipment of hazardous wastes (not from radioactive area)
15	November 10, 1992	First shipment of hazardous wastes (from rad area) DOE case exception granted
16	October 9, 1992	RWQCB approves remediation process for balance of lower impoundment
17	December 1, 1992	Lower impoundment excavated to bedrock
18	December 29, 1992	RWQCB declares that closure order has been complied with.
19	January 19, 1993	DOE lifts shipping moratorium from project
20	March 24, 1993	RWQCB confirmed lower impoundment to be at radiological background
21	June 10, 1993	DHS confirms lower impoundment is at radiological background
22	September 1993	Independent site cleanliness verification contractor selected
23	February 1994	DHS summarizes results of radiological sampling-findings are negative
24	May 10, 1994	DOE approves disposal of mixed wastes at Utah commercial site.
25	May 24, 1994	Mixed waste shipments to Utah begin
26	June 24, 1994	Site excavations, demolitions and buried object removal completed.
27	July 1994	Site gamma survey shows site is free of radioactivity above background
28	March 15, 1995	DOE removes facility from list of radiologically controlled areas for wastes
29	July 1995	On and off site cleanliness verification sampling completed
30	August 15, 1995	Residual chemical contamination found (PCBs, dioxins, Mercury)
31	September 1995	No radioactivity in samples above background
32	August 29, 1995	Low level radioactive wastes shipped to Utah (begin)
33	December 1, 1995	Proposed plan for risk assessment and limited additional cleanup
34	July 29, 1996	DHS samples in lower pond and drainage channels-negative findings.
35	April 8, 1997	BNA issues final radiological survey report-site is suitable for release
36	September, 16, 1997	DHS samples upper pond and western area-confirms absence of rad contamination
37	May 6, 1998	DHS removes the facility from the radioactive materials license-full site release.

The dominant schedule problem has been and continues to be obtaining approvals from regulators. Whether it was for excavation plans and procedures, sampling plans, analysis results or anything that affected performance of a subsequent task, the times have been extremely long. Close examination of the chronology in Section 4 will clearly show how long specific issues and approvals took to be accomplished. An early warning of these problems should have been sensed in the arbitrary imposition of the [short] fieldwork completion schedule by a regulator, who immediately failed to respond to the workplan submittals in a timely fashion.

Weather was a problem to which any outdoor activity is subject. The low productivity of fully suited up hazardous waste workers in mid-summer was not fully appreciated, nor was the loss of time due to rain anticipated. The winters of 1991/1992 and 1992/1993 were record breakers (El Nino conditions) for the site.

Another schedule factor that was unanticipated was the imposition of moratoria upon waste generation, storage, shipping and disposal. The DOE restriction upon shipping hazardous wastes from a radioactive management area would not have been especially difficult had there not been a restriction on the amount of time the wastes can be stored. Further, EPA imposed a requirement that generation of certain hazardous wastes (for which there was no available land disposal capacity) was illegal. BNA imposed its own excavation schedule interruption, choosing to violate the closure order (and not remediate the site on the imposed schedule) rather than risk federal civil law violations by illegally generating and storing banned wastes.

Finally, funding from DOE generally needed to be identified two years in advance, and often was not capable of being carried over to another year if not used. Accurately projecting how much and when funds would be used was not possible with the regulatory review processes discussed above, and some years had insufficient funds to be fully productive.

As of this writing, the entire period from August 1995 until the present has been occupied with attempting to reach agreement with DTSC on what work shall be conducted to close the site. The results of the cleanliness verification task were presented in August 1995, and showed some residual contamination. Only two choices were possible--clean up some more or leave the residual contamination in place. The decision for the action to be taken has not been made.

## **7.2 COSTS**

The FSDF project had originally been projected to be performed during the 15-month period of October 1991 through December 1992 and was estimated to cost approximately \$8,275,000. This estimate was for the complete project including site restoration. The major area where the estimate was inadequate was the quantities of waste to be excavated and disposed of, especially the mixed wastes.

There was six times as much soil removed as estimated; the amount of radioactive waste was twice, and the unit costs of disposal were nowhere near the original estimates. The overall project schedule will likely be eight (plus) years, but not due to the

excavation quantities. The costs associated with obtaining regulator approval for the closure actions are continuing to mount, and the scope of restoration will of course be much greater than originally estimated.

The current accumulated cost, from inception through 30 June 1999 (94 months), is \$12,040,284. Not all of these costs were paid through BNA. In some cases, DOE funded other entities directly for support to this project and those costs have been included. There are substantial costs yet to be expended (roughly estimated to be \$ 2 M): for additional site remediation, for sampling and analysis to verify cleanliness, and for restoration of the site terrain. Although the project will be completed when the site is restored, the ongoing general sitewide environmental monitoring program will continue and will include this region.

The following discussion provides an overview of the costs accumulated by work task categories, including some generalized cost parameters derived from detailed costs. Table 3 presents the overall costs, which are briefly discussed below.

**Table 3 Summary of Costs**

Task	Cost \$ (000)	Percent
Site preparation & maintenance	\$ 211	2 %
Project management	\$ 1,491	12 %
Engineering & technical support	\$ 522	4 %
Assessments	\$ 2,110	18 %
Groundwater work	\$ 650	5 %
Site restoration	\$ 50	Nil
Waste disposal	\$ 3,842	32 %
Excavation	\$ 3,164	26 %
<b>Total</b>	<b>\$ 12,040</b>	

#### **Site Preparation and Maintenance**

This task included the establishment of offices, fences, roads, surveying and related efforts needed to support the on-site work.. Following the majority of the on-site work, continuing site maintenance costs were incurred for coverage tarpaulins, site housekeeping and management of rainwater. This activity was mostly an in-house staff effort and site maintenance continues. Costs allocated to this category are \$211 K (~2% of the total). Of this amount, \$ 172K was for maintenance materials and supplies over the duration of the project, about \$ 2 K per month.

The site mobilization costs were minimal due to the availability of portable structures at no cost. The protracted schedule incurred the annual costs of purchasing and installing tarps, and rainfall management. The temporary facilities were demobilized in 1995 when the site work was thought to be complete.

### **Project Management**

This task included the preparation of top level plans, coordination with regulators, project controls, procurement actions, and administrative functions, prior to active remediation. During site cleanup, direction and control of all activities was performed. Following the completion of the excavation, a low level continuing management effort was required for coordination with contractors, regulators and staff. Project management actions continue. This activity is entirely an in-house staff effort. Costs allocated to this category are \$1,491 K (~12% of the total). Of this amount, \$ 200K was for fees charged by regulators for their work.

Typical construction projects can be expected to cost about 10% for management, which is borne out here. Fees by regulatory agencies began to be applied late in the program (beginning in GFY97) and are significant enough to warrant budgeting for them.

### **Engineering and Technical Support**

This task included the development of technical approaches, preparation of detailed procedures, evaluation of work strategies and technical management of subcontractor efforts. This task was performed before and during the excavation work, and performed by in house staff. Any further required technical work will be performed by subcontractors. Costs allocated to this category are \$522 K (~4% of the total).

It is difficult to define a rule of thumb for technical costs for a project because it varies according to the technical challenges. A conventional cleanup/demolition project can be expected to be very low (3% or less), assuming the technology and procedures are well defined prior to the start of work. Due to the very high total costs, the technical work represented a small cost percentage, but the absolute costs of \$500 K plus are significant. For this project, considerable effort was expended towards developing (unsuccessfully) in house treatment of mixed wastes, development (unsuccessfully) of rapid, reliable chemical analysis of soils in the field. A key successful technical development was the process for surveying small batches of soil for radioactivity, discussed elsewhere.

The continuing costs of development of risk assessments, and site remediation plans/procedures are not being accumulated in this category. There was a decision taken to have such work performed by contractors, and the costs are included in the assessment category below.

### **Assessments**

This broad category included all characterization efforts for the project. It included the initial site cleanup plan (which was predominately a characterization plan), site geophysical surveys both before and after cleanup, radiological surveying of the site, sampling and (laboratory) analyses for waste characterization and post cleanup assessments of the site for cleanliness. This work was performed by in house staff and subcontractors. As a result of findings of residual contaminants, further cleanup will be required (in the cleanup category), but final verification assessments will be very likely be conducted by subcontractors. Costs allocated to this category are \$2,110 K (~18%

of the total). Of this amount, \$ 1,162 K was for examination and evaluation of the site after the FY92/93 cleanup campaign, and for preparation of additional work plans.

The major costs for the project since 1995 (Approximately \$ 1,450,000) have been for the preparation of assessments and remediation plans ( \$ 665 K) and regulatory fees (\$ 200 K). The balance has been spent for site maintenance and in house project management.

Some of the key unit costs derived from the assessment task area were:

- Chemical analyses of (non-radioactive) soils for hazardous constituents cost \$ 1,200 each (175 samples). The use of impartial, certified laboratories is discussed in the lessons learned. The costs are a direct function of the number, species, methods selected and detection levels of the constituents of interest.
- Standard chemical analysis of radioactive soils for hazardous constituents cost \$ 2,900 each (75 samples). The limited availability of certified chemistry labs with radiological licenses contributed to this high cost. Similarly, these costs were driven by the constituents sought.
- Sampling of soils from waste containers and from the site: 5.5 person hours (approximately \$320 per sample, for several hundred samples). The need for special equipment, procedural controls and personnel protection issues contribute to this figure.

#### **Groundwater**

All work related to monitoring of groundwater, installation of wells and related subjects is included in this category, and was performed by specialist subcontractors. This work continues for surveillance. Costs allocated to this category are \$650 K (~5% of the total). Of this amount, \$230 K was for installation of monitoring wells. The use of a single contractor (Groundwater Resources Consultants) at the SSFL had the advantages of historical knowledge and on-site presence; however the inability to competitively bid the work may have resulted in higher costs. The unit costs to this project were the contractor's standard pricing.

#### **Site Restoration**

This task is self-explanatory. Definition of the requirements for site restoration (backfilling, grading and revegetation) has been accomplished. The costs to date are \$ 50 K (less than 1 % of the total). The implementation will follow the acceptance of the site as clean.

#### **Waste Disposal**

This category included the costs of rental of waste storage containers, purchase of radioactive waste shipping and burial containers, waste transportation, waste site treatment and disposal cost. There was considerable labor effort in waste manifesting, labeling, handling, classification and sampling. Costs allocated to this category are \$ 3,842 K ( ~32% of the total). Of this amount, \$ 2,590 K was for disposal of non-radioactive wastes and \$ 1,120 K was for disposal of radioactive (mixed and non-mixed)

wastes. The balance of the costs was for disposal of conventional wastes (solid and liquid), and for associated labor.

Some of the key unit costs derived from the disposal task area were:

- Hazardous (RCRA) waste (not requiring treatment at the disposal site) cost about \$ 200 per ton for 8,460 tons. This included rental of storage/shipping containers, transportation and disposal fees. The fees at the disposal site were \$ 134/ton (1/1/93).
- Radioactive (mixed and low-level) waste cost about \$ 1,700 per ton for 660 tons. This included purchase of storage boxes, transportation and disposal at DOE's contracted site in Utah. This is to be compared with a projected cost of \$ 2,750 per ton to perform the treatment of mixed wastes to yield two waste streams, which would then have to be disposed of. The fee for the mixed waste was \$1,280 per ton at the Tooele County, Utah site. The balance of costs was for containers and shipping.
- Conventional wastes (debris and non-hazardous soil excavated) cost about \$65 per ton for 1750 tons. This included storage containers, transportation and disposal to approved landfills.
- Non-hazardous liquid wastes (primarily water pumped from the excavation areas) cost about 25 cents per gallon for 46,000 gallons including transportation and disposal.

### **Excavation**

This category includes the costs of the site crew labor for excavation and waste handling. Costs of health and safety staff, health physics staff, quality assurance, field supervision and leased earth handling equipment were included. It is emphasized that the excavation was very labor intensive due to the small quantities being extracted for radioactive surveying, and the crew suit-up requirements. To date, this work was performed by in house staff, but all of the planned future work will be done by subcontract. Costs allocated to this category are \$ 3,164 K (~26% of the total). Of this amount, \$ 2,794 K was for crew labor and \$380 K was for supporting equipment and supplies. The quantities of waste generated yielded the following experience:

- A cost indicator (although skewed to the high side) was that excavation, surveying, documenting and packaging waste soils cost approximately \$ 265 per cubic yard. Excavation of buried objects, demolition of the concrete pit and other structures inflated this cost indicator. The activity included excavation, sorting, radioactivity surveying (1 cubic yard at a time), documenting, packaging and labeling of wastes. Excluding the effects of the demolition tasks, an indicator of \$ 200 per cubic yard is offered.
- A production indicator, when the equipment and staff were fully trained and efficient, is about 75 cubic yards per 8-hour shift. Wet weather and buried objects affect this figure dramatically.



There were a series of costs incurred by DOE to support the project, but which were not funded through the BNA contract with DOE. These costs have been distributed into the appropriate categories above, but are not observable in the BNA code of accounts.

BNA Capital Funds-purchase of the soil handling machine	\$ 85,456
---	-----------

DOE Direct Funding to Oak Ridge National Laboratory, for disposal of mixed radioactive wastes at Envirocare-Utah	\$ 500,000
--	------------

DOE Direct Funding to Oak Ridge National Laboratory for disposal of low-level radioactive wastes at Envirocare-Utah	\$ 358,600
---	------------

DOE Direct Funding to Oak Ridge National Laboratory for ORISE analysis of soil samples	\$ 40,600
--	-----------

## **8.0 WASTE VOLUMES GENERATED**

### **8.1 GENERAL**

The cleanup of the FSDF involved the generation of wastes from several activities. Of particular concern were wastes that required special handling due to their hazardous content. These "regulated" wastes contained RCRA listed chemical substances and/or radioactivity in varying quantities. The fundamental objective of this project was to remove these materials from the site.

Classification of wastes, as they were generated, was a regulatory requirement involving categorization, labeling, packaging and storing. A detailed procedure for classification of wastes was developed and implemented to assure compliance with these regulatory requirements.

Figure 42 illustrates the various solid waste streams as discussed in detail below.

### **8.2 WASTE SOURCES**

#### **Contaminated soils and sediments**

Excavation of contaminated soils in the lower pond and portions of the upper pond were expected to result in wastes containing chemical and radionuclide substances. The species, concentrations and volumes were not well predicted. Most of the wastes generated originated from this activity, because this was the purpose of the project. The total excavated soil wastes generated were 11,876 cubic yards (10,864 tons) prior to the site cleanliness verification activities conducted in 1995. Additional excavation of soils and sediments from the drainage channels is planned for final remediation.

#### **Subterranean objects**

The past burial of scrap materials and abandonment of scrap objects at the site was known to be the cause of subterranean objects. The possibility that these objects were sources of contamination or hazards to the workers during soil excavation deemed it necessary to remove them. Since not all of the soils were intended to be removed, a method for locating such objects was employed. Geophysical surveying was found to be effective because the soils were shallow and the objects of concern likely to be metal. An exhumation of objects defined by the geophysical maps yielded a considerable mass of scrap.

The objects that were determined to be potentially hazardous (chemically) were sent to the Hazardous Waste Treatment Facility (building 4133) for decontamination. Since the cleaned objects were confirmed to not be regulated wastes, no effort was made to quantify and further characterize it. This material and the non-hazardous material from structures and equipment demolition yielded approximately 5 tons of scrap metal, all conventional wastes.

#### **Structures, building and equipment**

The site was used for cleaning of alkali bearing components. The process involved steam cleaning and submergence of the components in a concrete pit, and was performed

at an asphalt work pad near the entrance to the site. The cleaning equipment, storage and operating buildings, the pit and the asphalt pad were fully demolished yielding conventional wastes. It was later determined that an existing runoff diversion channel needed to be removed, also yielding conventional steel and concrete wastes. These wastes together with the cleaned scrap objects mentioned above, were approximately 240 tons of concrete and asphalt and 5 tons of scrap metal.

#### **Rinsewater from equipment and personnel decontamination**

Water was used to decontaminate equipment and for personnel hygiene. The wastewater was collected, analyzed and classified according to content. Most of the water collected was determined not to require hazardous disposal. All of the wastewater was transported off site for disposal.

#### **Water collected from contaminated regions**

A condition of the site remediation order was to collect and remove water which may have become contaminated or which could percolate through contaminated soils and reach groundwater. The excavations were covered by tarps and water collected from beneath the tarps was pumped into contains. Similarly, most of the water collected was found to not require hazardous disposal, but was transported off-site. The water that was found to be hazardous was disposed of at a commercial regulated treatment facility. None was radioactive. Most of the water was from rainfall that penetrated the tarps or which flowed underground from upslope. Water was collected over seven rainy seasons, and collection continues.

#### **Well construction wastes**

Cluster well number 54 was drilled at the low point of the lower pond. It was determined that since the area was contaminated, the well drilling wastes should be collected, classified and disposed of accordingly. Less than 5 cubic yards of non-hazardous cuttings were accumulated, and sent for off site disposal.

#### **Well water wastes**

Two wells (RD-21 just south of the access road, and RS-54c in the lower pond) are being operated in an extraction mode, pumping less than 5 gpm each. The discharge wastewater is routed through activated charcoal filter canisters, then piped into sitewide surface drains. Analysis of the extraction pump discharge is regularly performed, as is the total site drainage. The low extraction capacity of the wells and the solar driven pumps, limit the total amount of waste water generated to less than 5000 gallons since pumping began in April 1997.

### **8.3 WASTE STREAMS**

#### **Radioactive Wastes**

In all, only about 720 cubic yards (6% of the soil excavated) was found to be radioactive waste. All radioactive soil was sampled and analyzed for radiological and chemical constituents. Eighty composite soil samples were taken from the 720 cubic yards of soil and analyzed by an independent laboratory for gamma emitters (gamma spectroscopy), Sr-90, H-3, isotopic uranium, isotopic thorium and isotopic plutonium.

Based on the concentration results, a total quantity of 6 millicuries of Cs-137 and 1 millicurie of Sr-90 was identified as contamination.

Cs-137 concentrations ranged from 0.09 to 52 picocuries per gram of soil (pCi/gm) with an average of 8 pCi/gm, while Sr-90 concentrations ranged from 0.11 to 38 pCi/gm with an average of 1.6 pCi/gm. Quantities of all other isotopes including uranium and thorium and their decay products were equal or less than that expected in clean soil.

All of the radiologically contaminated soil was sent to Envirocare Inc., Utah, a licensed, commercial low level radioactive waste site approved by DOE, and by state and federal regulating agencies.

Although the soils were shipped to a radioactive waste disposal facility, the level of contamination in the soil was so low that Department of Transportation (DOT) regulations did not require the shipments to be classified as a radioactive waste shipment, and did not require the shipping trucks to be placarded with "radioactive material" signs.

The radionuclide composition of the radioactive wastes are shown in Figure 43.

### **Mixed Wastes**

The waste stream of greatest concern was material containing both radioactivity and RCRA listed chemicals. It was a DOE objective to minimize wastes in general and minimize wastes for which treatment and disposal options were limited. Mixed wastes fell into this category. During the course of the project, there was a prohibition placed upon the generation of mixed wastes because there were no disposal processes available or acceptable disposal sites. Ultimately, a specific treatment was developed and demonstrated which enabled the remediation project to continue, but was not used when a DOE approved commercial disposal site became available.

The excavation strategy involved small batches of soil which were examined for radioactivity. This check determined once and for all whether the batch was radioactive or not. Had this not been done and wholesale excavation performed, the quantity of radioactively classified (mixed and low-level) soil would have been substantially greater. The details of the soil classification process are discussed in Section 5.

The mixed waste generated on the project was all in the form of soil. A few radioactively contaminated objects were found but they did not also contain hazardous constituents. Following chemical sampling and analysis of the waste soils (previously determined to be radioactive) that soil which contained RCRA constituents above regulated levels was classified as mixed. Mercury was the driving hazardous constituent ( $> 8$  ppm) found at regulatory levels, although some samples showed PCBs. Mercury ranged from 8 ppm to a maximum of 126 ppm, while PCBs occurred infrequently from detection level up to 5.3 ppm. The elevated radionuclides were cesium-137 and strontium-90.

All of the mixed wastes were placed in steel boxes approved for storage, shipping and disposal. The details of the container sizes, weights, serial numbers and radioactive content are in the files maintained at the Radioactive Materials Handling Facility (RMHF).

All of the waste classification data (sampling procedures, measurements, laboratory analysis and interpretations) are stored in project records.

There were 238 boxes of mixed soil wastes shipped to Envirocare Inc., located in Tooele County, Utah. The soils were shipped under mixed waste profile number EC-6005, during the period of May 24, 1994 through August 23, 1994. A total of 773,480 pounds of soils (422.6 cubic yards) was shipped. This quantity was approximately 60 % of the radioactive soil excavated.

### **Hazardous waste soils**

The next waste stream of concern was soils containing RCRA listed chemicals above regulated concentrations. The list of contaminants can be found in the RCRA legislation documents, and was used as the laboratory analysis screen. The groupings are: volatile organic compounds (VOCs), semi volatile organics, (SVOCs), heavy metals, PCBs, and dioxins. Soils extracted from areas previously known to be contaminated were immediately classified as hazardous, pending analysis. Following analysis, a final classification was made. Several categories were possible, each of which had different costs for disposal.

There were no significant quantities of soils that required treatment prior to disposal. Most of the wastes were determined to be California regulated (more stringent) than Federally regulated. The results of the chemical analyses of the wastes from the lower pond are shown in Figure 44 through Figure 49.

During the course of the project, a DOE prohibition was placed upon the shipping of hazardous wastes that originated in an area where radioactive contamination of the wastes was possible. This area was designated as a Radioactive Materials Management Area (RMMA). DOE required that an administrative control process be imposed to preclude hazardous wastes from being sent to non-radiologically licensed disposal sites with radioactive components in it. Ultimately, the verification process was satisfactory to DOE and shipping was allowed.

The hazardous wastes generated by the project were primarily in the form of soil (except for a small amount of rinse water that was found to be hazardous). The few objects that contained hazardous reactive materials were treated, rendering them non-hazardous. The hazardous waste soils were placed in steel roll-on, roll-off containers approved for storage, shipping and disposal. The details of the container sizes, weights, serial numbers and chemical content (manifests) are in the files maintained by the Safety, Health and Environmental staff. Following chemical sampling and analysis of the waste soils, final classifications were applied. Two categories of hazardous wastes resulted:

Wastes containing hazardous components at a level below RCRA concern, but which were California regulated and requiring disposal at a class 1 site. The waste was profiled as BF 6840, requiring EPA manifests (see Figure 50) for administrative control and payment of state disposal taxes.

Wastes containing hazardous components below California regulatory attention, but above sanitary land fill standards. The waste was profiled as AM 7335. These wastes were sent to a Class 1 site because there were no approved Class 2 sites available at the

time. Subsequently, a Class 2 site was found and the remaining wastes were routed there at a lesser cost. Administrative control data was collected for this waste stream also (Figure 51).

Due to the various constraints placed upon shipping of wastes, many filled containers were accumulated and were stored near the site. When the shipping releases finally occurred, an intensive shipping campaign was accomplished as follows:

Approximately 90 containers (1100 tons, 1202 cubic yards) of hazardous wastes were disposed of as class 1 waste at Chemical Waste Management's, Kettleman City, California facility. The soils were shipped under hazardous waste profile number KHF-BF 6840, during the period of November 3, 1992 through February 2, 1993.

Approximately 600 containers (7360 tons, 8042 cubic yards) of non-hazardous wastes were disposed of at Chemical Waste Management's, Kettleman City, California facility. The soils were shipped under waste profile number KHF-AM 7335, during the period of September 28, 1992 through June 17, 1993.

Approximately 140 containers (1749 tons, 1911 cubic yards) of non-hazardous wastes were disposed of at TPS Technology's, Class 2 waste disposal facility at Adelanto, California. The soils were shipped under waste profile number TPS 01122, during the period of October 15, 1993 through January 15, 1994. This was the same classification of wastes as KHF-AM7335 but the costs were 40% less for site disposal and shipping to a closer site, but which was not available prior to late 1993.

The hazardous wastes were the stream commanding the most attention due to regulatory concerns. To illustrate the matter, the following process had to be implemented before release of the waste load (the documents are extracted from various procedures governing the work execution):

- A checklist of all documents had to be completed and bought off (see Figure 52).
- A form certifying conformance to DOE objectives (see Figure 53).
- A form documenting the basis for the waste chemical classification (see Figure 54).
- A shipping data form (Figure 51) documenting the load, carrier and destination.
- A Radioactive survey report (Figure 55) recording the gamma spectrometer readings of each "scoop" of soil, and also used for clearing objects.
- A departing vehicle inspection report (Figure 56) recording the vehicle and driver identifications and safety features.
- An Intermediate Lot Follower (Figure 57) recording the details of each scoopful of soil and receiving container.
- A California land disposal restriction form (Figure 58) certifying that wastes conforms to regulations.

- A waste profile (Figure 59) certifying the maximum concentration of contaminants in waste stream. Profile BF6840 shown for hazardous wastes for illustration.
- A copy of the DOE approval (Figure 60) to make the shipment, issued on a case-by-case exception to the shipment moratorium.
- A typical container label (Figure 61) required by law to show contents.

Supporting information was needed to make waste classification determinations. These included:

- Sampling Guide (Figure 62) which randomly determined the locations for the samples to be used to characterize the shipment batch. The locations from 5 roll-on/roll-off bins are shown.
- Chemical sample analysis request forms (Figure 63-side one and Figure 64-side two) define sample information and analytical methods to be performed, and is a part of the chain of custody process.
- Chemical sample analysis reports (Figure 65 through Figure 68) show the results of the analyses. These are illustrative examples only.

A similar process, but involving somewhat less documentation, was followed for all waste streams. The documents generated are stored in project files.

#### **Other Hazardous Wastes**

A considerable quantity of elemental mercury was found during the excavations of the lower pond and the western areas. Approximately 650 pounds of mercury saturated soils were sent to Bethlehem Apparatus Co., in Pennsylvania for recycling.

Some water was collected from equipment rinsing and from beneath the tarps that covered excavated areas. A small amount was found to contain regulated contaminants and shipped off site for treatment and disposal. The quantity was less than 1000 gallons.

#### **Low Level Radioactive Wastes**

The soils that were found to be radioactive upon excavation, then subsequently determined to not be mixed (below hazardous chemical action levels) were classified as low level wastes (LLW). It was planned that they be shipped to DOE's Hanford, Washington site, but DOE's acceptance of the Envirocare, Inc. Utah site for mixed wastes, and the associated lower cost changed the plan for the LLW wastes.

There were 202 boxes of low level radioactive soil wastes shipped to Envirocare Inc., located in Tooele County, Utah. The soils were shipped under LLW profile number EC-2031, during the period of August 29, 1995 through September 19, 1995. A total of 554,740 pounds of soils (303 cubic yards) was shipped. This quantity was approximately 40 % of the total radioactive soil excavated; while the total radioactive soil was approximately 6% of the total soil excavated.

**Conventional Wastes**

The conventional debris (concrete from the pit and asphalt from the pad) was sent to the Chiquita Canyon, Valencia California Class 3 disposal facility. It was estimated that there was 240 tons of this material.

Unearthed objects (mostly metallic scrap) were confirmed to be non-hazardous when found, or sent to building 4133 for cleaning. An estimated 5 tons of this type of conventional scrap was shipped off site.

A considerable quantity of water was pumped from beneath the tarps over the course of seven winters. It is roughly estimated to have exceeded 400,000 gallons. This water has never been found to meet the definition of hazardous waste. It is sent off site because the water is not clean enough to manage through the SSFL surface water system.



## 9.0 PERSONNEL RADIATION EXPOSURES

Approximately seventy persons were authorized entry into the controlled work area at the FSDF during the cleanup associated with potential radioactive exposure. All of these persons, including personnel from third-party contractors, were issued film badges, given the appropriate training and issued personnel protective equipment. Additionally, specialist radiation technicians were part of the excavation crew and they were responsible for radiation surveys of all materials and for radiation safety of all persons. The site was fenced and posted in accordance with regulations, and procedures for control of contamination were imposed.

Personnel exposure to radioactivity was related to the nature and duration of the work assignments at the site. The tasks discussed below collectively occurred during the period of October 1991 through March of 1993, when the last load of radioactive waste was shipped from the site to the Radioactive Waste Handling Facility.

Four personnel from the Radiation Safety department participated in the project as follows:

- Surveys of the site for activity levels
- Collection of samples and laboratory analysis for species detection and activity levels
- Survey of individual lots of soil during excavation for activity levels.
- Survey of waste containers and transport vehicles.

Seven personnel from the Health and Safety department participated in the project as follows:

- Survey of individual lots of soil during excavation for hazardous chemical levels.
- Surveillance of the work site.
- Forty-six personnel from the DOE Site Restoration department participated in the project as follows:
  - Excavation of objects, demolition of structures, sorting and handling of all wastes
  - Packaging and handling of waste containers
  - Site housekeeping and maintenance

Personnel from other departments, or from contractor organizations were involved to various extents, as follows:

- Four quality assurance department employees for oversight and inspection
- One employee from facilities engineering to perform the grid survey
- Three persons from contracted organizations for health and safety officer duties and a geophysical surveying task.

Many of the staff personnel were assigned to other projects during the course of the FSDF cleanup, and detailed data records of their exposures specifically received at the FSDF were not made. Examination of film badges occurred quarterly, and any indications of cumulative exposure (above the detection sensitivity) would be cause for a graded investigation and, where indicated, corrective action. There were no instances of exposures greater than 50 mrem to any person as a consequence of working at the FSDF cleanup project. In addition, quarterly bioassay was conducted on the participating personnel. No significant intakes of radioactive material were noted.

## **10.0 CURRENT STATUS AND FUTURE WORK**

### **10.1 CURRENT PHYSICAL STATUS**

The following activities are being conducted in compliance with direction from regulators:

- The excavated areas are covered with nylon reinforced, polyvinyl tarps to limit water percolation into the ground and minimize fugitive migration of loose materials. Water above the tarps is diverted into the site drainage channels, while water collected beneath the tarps is pumped into containers for off site disposal, after analysis for contaminants.
- Two wells (RD-21 just south of the access road, and RS-54c in the lower pond) are being operated in an extraction mode, pumping less than 5 gpm each. The purpose of the pumping is to mitigate, if possible, further migration of contaminants and to monitor changes in the groundwater adjacent to the remediated site. The discharge water is routed through activated charcoal filter canisters and into surface drainages. Analysis of the discharge is regularly performed.
- Sampling and analysis of site drainage from rainfall events is accomplished at water sampling stations and weir stations located in both of the drainage channels. The purpose of this activity is to determine if any residual contamination may be migrating.
- Sitewide quarterly monitoring of groundwater wells is being conducted, and includes wells in the vicinity of FSDF. Four additional wells were installed in the FSDF area as a part of the site remediation project and continue to serve as monitoring stations, or extraction pumps as discussed above.

### **10.2 PLANNED REMAINING WORK**

#### **Contamination Remediation Targets and Cleanup Plan**

The scope of the remaining site remediation effort is based upon regulatory acceptance of the levels of cleanliness to be achieved.

As a result of findings of residual chemical contaminants, a health based risk assessment (reference 147) was performed to evaluate the consequences of taking no further action at the site. The conclusions were that additional remedial cleanup is required to reduce the potential health risks due to contact with PCBs and dioxins, all other species of contaminants were evaluated to be within acceptable risk ranges. The risk-based cleanup levels were developed for PCBs and dioxins based on residential and recreational exposures and are 600 µg/kg and 13.1 pg/g respectively. The residual mercury was not found to be a health risk.

IT Corporation has prepared an interim remediation workplan document, reference 148, and submitted it to DTSC for review and approval. This plan specifies in detail the planned remaining work, as discussed below.

**Excavation and Waste Disposal:**

Excavation and disposal of soil to bedrock in the upper pond and western areas will take place as necessary to achieve projected residual levels 600 µg/kg for PCBs or 13.1 pg/g dioxins. Sampling and analysis data will be collected following the excavations.

Excavation and disposal of sediments from drainage channels A and B, above the weirs, will be performed as necessary to achieve the above levels.

Excavation and disposal of all soils and sediments in channels A, B & C downstream of the weirs will be performed.

It is expected that the presence of mercury in some of the excavations will require disposal of those wastes as hazardous, even though the mercury concentrations themselves are not at sufficient levels to pose a health risk if left in place.

The estimated quantity of wastes is 3140 cy (4710 tons) of which: 325 cy are expected to contain mercury, requiring disposal as hazardous waste, and 2800 cy are expected to contain low levels of contaminants allowing disposal as conventional wastes.

Radiological release of the site for unrestricted use occurred in May 1998, therefore radiological monitoring of the site, or of wastes or samples taken from it, is not required.

**Backfilling and Contouring**

Clean soil will be imported (source location has not yet been finalized) and placed in the excavations of the lower pond, upper pond, western area and channel B. The backfilling incorporates the requirements of the Ventura County grading permit (reference 45) for compaction and final contouring for erosion control. Storm water control features will be installed.

**Revegetation and irrigation.**

A specific requirement of the abatement and cleanup order was to restore the site to prevailing conditions. This was interpreted to mean restoring the site to natural contours, thereby limiting erosion, and revegetation to native species. A study performed by Envicom (reference 149) characterized the surrounding terrain and recommended restorative measures. The workplan has incorporated the recommendations for import soils and revegetation, the type and source of vegetative materials and the application of special features (irrigation), and an erosion control plan that incorporates drainage channels and swales.

Revegetation consists of placing retentive material into drainage swale(s) and planting of container plants. Seeding of the entire site and installation of drip irrigation will then be accomplished.

**Groundwater Monitoring**

The sitewide quarterly groundwater monitoring program includes the four newly installed wells at the Former Sodium Disposal Facility, satisfying a portion of the "post-closure" monitoring plan.

**Site Closure**

It is not clear how formal release (closure) of the FSDF site for unrestricted use (from a chemical perspective) will occur. The original closure order (reference 8) specified a series of actions, which presumably when taken and accepted by regulators constitutes closure, but no procedural mechanisms are known to exist. The current understanding is that the RCRA corrective actions that are underway for the entire laboratory will include the FSDF.

**Post-Closure Monitoring**

Remediation of the FSDF requires a "post-closure" monitoring plan. That plan includes continuous monitoring of surface and groundwater, physical verification of erosion controls, and support for revegetation. The Interim Measures Workplan discusses the annual operation and maintenance of the site, which addresses drainage channel weirs, the vegetation condition and irrigation, and the monitoring wells.

Post closure maintenance planning includes analysis of sediments collected behind weirs to support collection and disposal. This will occur at least annually, but as frequently as necessary to prevent overflow. Regular examination of the general site for evidence of soil erosion or material migration is performed, and repairs effected as necessary. The plan also includes maintenance and repair of the revegetation and associated irrigation systems.

### **10.3 CURRENT ADMINISTRATIVE STATUS**

The Interim Measure Workplan (reference 148) has been through many review actions and is currently under final review by the State of California, Environmental Protection Agency (CAL-EPA), Department of Toxic Substance Control (DTSC), which has jurisdiction over the site cleanup.

DTSC has issued (reference 150) a draft of a Negative Declaration for the Interim Measure Workplan, meaning that an environmental impact analysis of the cleanup project is not needed. Final issuance of the Negative Declaration constitutes approval to proceed with the interim measure workplan.

The current plan is to continue with IT Corporation (formerly ICF Kaiser) acting as the general contractor for the balance of the project, with the exception of the groundwater monitoring activity, currently contracted to Groundwater Resources Consultants, Inc.

The workplan has been placed into the public domain for review and comment, under the requirements of CEQA.

Implementation of the plan will achieve closure of the site provided the cleanup criteria have been met. Start of site work is planned for the fall of 1999.

A large-scale groundwater cleanup and monitoring effort continues at the field laboratory site, of which the FSDF is a small part. A comprehensive RCRA corrective action process is ongoing for the field laboratory site and includes the FSDF.

## **11.0 APPENDICES**

### **APPENDIX A - FORMAL RECORDS**

The following items are groups of data collected during the course of the project. As of this writing, the data and records are stored in file cabinets and boxes located in building 4057 at the Santa Susana facility site.

#### **Data & Records**

A considerable amount of data and records were accumulated during this project. The following discussion is provided to familiarize the reader with the nature of and the content of the data and records.

#### **Personnel Training Records**

All personnel who were authorized to work in the controlled areas were required (by reference 886-AN-0001) to have specific training. The records contain the evidence of that training.

#### **Sign-In/Sign-out Logs**

All personnel who entered the work site, but who were not authorized workers were required to sign-in and sign out. This provided a means of control and coverage for identification of personnel in the event of an emergency evacuation. Site supervisory staff was responsible for the safety of sign-in visitors.

#### **Site Logbooks**

All projects are required to maintain activity logs, in addition to any forms required by procedures. These are intended to inform readers about unusual occurrences, general activity. It is also a means to inform the subsequent shifts about the activities of prior ones.

#### **Industrial Hygienists Records**

The health and safety plan (886-ZR-00010) required the use of specific devices for monitoring the safety of the workplace and for collection of data about the devices and personnel.

#### **Radiation Survey Records**

In addition to the data collected for determination of the ambient radiation fields, each and every item which was intended to leave the controlled work area was surveyed and a record made. This included debris, waste in containers, equipment and instruments and wastes that were not in containers. This is part and parcel of contamination control. Soil lots and water survey records are discussed below.

### **Sample Analysis Log**

Upon the identification of material as a waste, a sample was needed for confirmation. A log was kept which recorded the taking of the sample and the final classification of the waste. This assured that wastes were not released from the site until the final determination was made and recorded.

### **Hazardous Waste Shipping Documents**

Wastes containing RCRA designated constituents were classified as hazardous wastes. Internal procedures required the preparation of shipping documents. Additionally, wastes were manifested on forms required by the state where the wastes were to be disposed of. These records were created at the time of waste dispatch. Subsequently, after the wastes were disposed of at the disposal site, a certification of disposal was provided to the sender. These records are on hand.

### **Non-hazardous Waste Shipping Documents**

Wastes containing RCRA designated constituents but below levels of concern, were classified as non-hazardous wastes. Internal procedures required the preparation of shipping documents. These records were created at the time of waste dispatch. Subsequently, after the wastes were disposed of at the disposal site, a certification of disposal was provided to the sender. These records are on hand.

### **Conventional Waste Shipping Documents**

Wastes not containing RCRA designated constituents were classified as conventional. Internal procedures required the preparation of shipping documents. These records were created at the time of waste dispatch. These records are on hand.

### **Soil Analysis Documents**

Soils, collected in one cubic yard lots, were surveyed for radioactivity and visual indications of chemical content. The results of the survey, and data concerning the location of origin of the soil were recorded as part of the pre-classification of waste category. The pre-classification determined which primary container in which to place the soil. These records, known as intermediate lot followers, are preserved.

Containers that held larger quantities of soils were sampled and the results analyzed by contracted laboratories. The results and the associated classifications of wastes were recorded and preserved.

### **Water Analysis Documents**

Waste water, collected from beneath the protective tarps and from decontamination/cleaning containers and sanitary wastes were analysis for waste disposal categorization also. These records are preserved.



### **Waste Profiles**

Disposal sites typically require the shipper to characterize the waste stream. This requires the specification of the maximum concentrations of constituents and other features of the wastes. It forms the basis of how and where the disposal site will handle the waste and is the basis for setting the disposal price. A series of waste profiles were generated and referred to in each shipment. These profiles are recorded as records.

### **Injury Reports**

Personnel injury reports were issued in accordance with procedures. The records of these reports are preserved. There were twenty reports issued; they ranged in severity from a wrenched shoulder to a heat rash. There were no serious traumas, no broken bones, and no emergency evacuations.

### **Tailgate Meeting Notes**

Shift workers attended regular meetings to learn about work assignments, project status, safety information and general information. Records of these meetings were preserved.

**APPENDIX B - FORMALLY RELEASED DOCUMENTS**

The following documents were formally released for use on this project. Original copies of the documents may be found in the BNA documents vault.

Document Number	Originator	Issue Date	Title
886-SP-0002	ETEC	12/3/92	SDFC-Excavation, sorting, segregation and classification of soils
886-SP-0003	ETEC	9/8/92	SDFC-Locating & excavating buried objects
886-SP-0004	ETEC	2/15/93	SDFC-Sampling of soils for analysis
886-SP-0005	ETEC	12/3/92	SDFC-Packaging, labeling, classification & disposal of wastes
886-SP-0006	ETEC	4/2/93	SDFC-Groundwater & surface water sampling
886-OI-001	ETEC	1/20/93	SDFC-Asphalt pad, concrete pit & concrete drainage ditch demolition
886-OI-002	ETEC	1/20/93	SDFC-Instructions for relocating waste containers outside of site
886-ZR-0001	ETEC	8/10/92	SDFC-Health & Safety Plan
886-ZN-0002	ETEC	12/9/91	Assessment Plan for SDF
886-ZB-0003	ETEC	2/20/92	Preliminary beta/gamma radiologic survey procedure
886-ZR-0004	ETEC	3/9/92	Safety analysis for SDF closure
886-ZR-0005	ETEC	3/6/92	Independent review of safety analysis
886-ZB-0006	ETEC	7/30/93	Final radiologic sampling and gamma survey procedure
886-ZR-0007	ETEC	1/5/95	Post remedial ambient gamma survey report
886-ZR-0008	ETEC	10/30/95	Bio-geochemical probe study
886-ZR-0009	ETEC	4/2/97	Post remediation soil sampling and analysis ambient gamma survey report
886-XT-0001	ETEC	2/1/93	Radiological acceptance criteria for soil segregation
886-XT-0002	ETEC	12/3/92	Bases for determination of no DOE added radioactivity
886-XT-0003	ETEC	7/8/94	SDFC-Closure
886-CN-0001	ETEC	1/10/92	Sodium Burn Pit Grid layout
886-CX-0002	ETEC	4/23/92	FSDF-Remediation site layout

886-AN-0001	ETEC	3/5/92	SDFC-Project Managment plan
886-AN-0002	ETEC	4/6/92	SDFC-Training plan
886-AN-0003	ETEC	10/12/92	SDFC-Familiarization training
886-AN-0004	ETEC	2/5/93	Interim post-closure plan for lower pond
03.0601846.001.001	McLaren-Hart	6/21/95	FSD-Draft offsite drainage characterization work plan, and HASP
none	EBASCO	10/25/91	FSD-Closure Plan (July 1991)
8640M-174	GWRC	6/19/92	Health and Safety Plan
8640M-176	GWRC	9/1/92	Results/comparisons of geophysical and video camera logging of RD-21,-22 & -23
8640M-216	GWRC	4/25/94	Hydrogeological conditions
8640M-186	GWRC	12/17/93	Groundwater monitoring plan
04994-001-00	ICF-Kaiser	6/30/92	Geophysical survey report
none	ICF-Kaiser	4/23/92	Health & Safety plan(geophysical)
SSFL-95-01	ICF-Kaiser	7/21/95	Sampling and Analysis work plan
SSFL-95-02	ICF-Kaiser	7/21/95	Health & Safety plan
none	NORCAL	2/17/94	Geophysic survey report
92-003	Clemson	11/1/92	Mixed waste treatability study
ER-SP-0001	ETEC	10/22/91	Control of wastes from RMMA
M000-80599	ETEC	9/14/92	SDFC-Grading plan
089QPP000001	ETEC	10/30/92	R/A matl pkg/ship QA plan
094QAP-00	ETEC	9/7/90	Insp. Reqts-R/A materials
GEN-QAP-0001	ETEC	10/11/91	QAP for hazwaste shipping
N001DWP00009	ETEC	10/3/84	R/A enviro monitoring program QA plan
N704SRR990034	ETEC	8/10/92	Baseline rad survey of SDF
173OP000002	ETEC		On-site R/A transport procedure
N001OP000034	ETEC	8/26/91	Surv/Release of non-R/A wastes
N001SRR140119	ETEC	1/15/93	Anal of hazwaste for R/A
N001TI000343	ETEC	12/18/92	Rad survey/release criteria
N001TI000339	ETEC	9/4/91	Def & Designation of RMMA's
N001OP000002	ETEC	5/6/85	R/A Material, pkg,ship and transport plan
8664	Ventura	9/8/92	County grading permit
552621	OSHA	7/31/92	Excavation/trenching permit
0015-70	California		R/A Material License
CA000629972	EPA		Haz Waste Dispos Facility
CA3890090001	EPA	7/9/92	RCRA treatment/store permit

## 12.0 ABBREVIATIONS AND DEFINITIONS

886	Building 886-Former Sodium Disposal Facility
4057	Building 057-Temporary document warehouse
4133	Building 133-Hazardous waste treatment facility
4886	Area IV, Building 886-same as 886
AEC	Atomic Energy Commission
ALARA	As low as reasonable achievable
B/886	Building 886-same as 886
H-12	Approved container for radioactive materials
BNA	Boeing North American
CEQA	California Environmental Quality Act
CERCLA	Comprehensive Environmental Response, Compensation and Liability Act
Cs-137	cesium-137, a radionuclide
CWM	Chemical Waste Management Inc.
CY	Cubic yards
D&D	Decontamination and decommissioning
DHS	California Department of Health Services
DOE	United States Department of Energy
dpm	Disintegrations per minute
DTSC	Department of Toxic Substance Control-California
EHASCO	A commercial architect-engineering firm
El Nino	A periodic weather condition producing heavy rains
EPA	Environmental Protection Agency (Federal)
EPA	Ecological risk assessment
ERDA	Energy Research and Development Administration
ESADA	Empire State Atomic Development Agency
ETEC	Energy Technology Engineering Center
FSDP	Former Sodium Disposal Facility
H-3	Tritium, a radionuclide
hazardous (waste)	Waste which is corrosive (pH <2 or >12.25), ignitable (Flashpoint ,140F), reactive (explosive or chemically active), or toxic LD50 < 5,000mg/kg; or listed in the California Administrative Code, Title 22, Article 9, Section 66680.
HAZWOPER	hazardous waste worker training, an OSHA requirement
HBRA	Health based risk assessment
ILF	Intermediate lot follower-waste identification document
IMPACTS-BRC	An NRC computer code for dosage analysis
ICF	A commercial architect-engineering firm-formerly ICF-Kaiser
IIC	Intermediate transfer container
LLW	Low level waste
LSA	Low specific activity
mcl	Maximum contaminant level

mixed (waste)	Waste that contains both a RCRA hazardous waste component, regulated under subtitle C or RCRA, and a radioactive component consisting of source, special nuclear, or by-product material regulated under the AEA.
mrem	Millirem
NaK	Sodium and potassium mixture
NEPA	National Environmental Policy Act
NPDES	National Pollutant Discharge Elimination System
NRC	Nuclear Regulatory Commission
OCDD	Dioxins
ORISE	Oak Ridge Institute of Science and Education
OSHA	Occupational safety and health act-Federal
PCB	Polychlorinated Biphenyls
pCi/gm	Pico-curies per gram, an amount of radioactivity
pg/g	Pico-gram/gram, 1 x E-12, or ppt, parts per trillion
ppb	Parts per billion
ppm	Parts per million
R	Roentgen
radionuclide	A radioactive substance
RCRA	Resource Conservation and Recovery Act
RD	Rocketdyne-deep
RESRAD	A DOE computer code for pathway analysis
RFI	RCRA Field Investigation
RMDF	Radioactive Materials Disposal Facility
RMMA	Radioactive Materials Management Area
RO/RO	Roll-on, roll-off containers
RS	Rocketdyne-shallow
RWHF	Radioactive waste handling facility - Former RMDF
RWQCB	Regional (Los Angeles Region) Water Quality Control Board
Sr-90	strontium-90, a radionuclide
SSFL	Santa Susana Field Laboratory
SVOC	Semi-volatile organic compounds
T133	Building 133-Hazardous waste treatment facility
T886	Building 886-same as 886
TCA	Trichloroethane
TCE	Trichloroethylene
TPCA	Toxic Pits Cleanup Act-California
TPS	A commercial waste disposal site
USEPA	Same as EPA
VOC	Volatile Organic Compounds
X-TRAX	Trade name for thermal extraction process

## 13.0 FIGURES

Figure 1-Location of Rocketdyne Field Laboratory .....	79
Figure 2-Santa Susana Field Laboratory (SSFL).....	80
Figure 3-Former Sodium Disposal Facility (1991).....	81
Figure 4-Designated Remediation Areas .....	82
Figure 5-Off-site drainage channels .....	83
Figure 6-Trenching for the CERCLA II study (3/87) .....	84
Figure 7-Office and personnel hygiene trailers .....	85
Figure 8-Site coordinate grid .....	86
Figure 9 -Pre-remediation site condition (2/92).....	87
Figure 10-Excavation begins (3/92) .....	88
Figure 11-Elemental mercury is found .....	89
Figure 12-Excavation of subterranean objects.....	90
Figure 13-Exhumed debris .....	91
Figure 14-More exhumed debris .....	92
Figure 15-NaI Gamma detector instrument .....	93
Figure 16 - Beta-gamma detector .....	94
Figure 17-Geophysical map of buried objects .....	95
Figure 18-Geophysical surveying.....	96
Figure 19-Submergence pit .....	97
Figure 20-Demolition of pit.....	98
Figure 21-Filled hazardous containers (awaiting shipment).....	99
Figure 22-Radioactive waste containers (filled).....	100
Figure 23-On-loading of filled containers .....	101
Figure 24-Shipping of full containers.....	102
Figure 25-Vehicle weigh station.....	103
Figure 26-Bedrock exposed in lower pond.....	104
Figure 27-Tarps over excavations .....	105
Figure 28-Tarped site during rain .....	106
Figure 29-RWQCB Officer (in vest) on site.....	107
Figure 30-Site in February 1993.....	108
Figure 31-Radioactive waste containers at RMDF.....	109
Figure 32-Drilling well cluster RD-54 in lower pond .....	110
Figure 33-Sorting and segregating non-hazardous soils .....	111
Figure 34-Soil sorting and handling machine.....	112
Figure 35-Soil segregation in process.....	113
Figure 36-Composite view of contamination types .....	114
Figure 37-"Sniffing potentially hazardous material .....	115
Figure 38-ITC with NaI probe receptacle.....	116
Figure 39-Excavation, segregation and classification process.....	117
Figure 40-NaI probe insertion into receptacle .....	118
Figure 41-ITC filled with soil being counted for radioactivity .....	119
Figure 42-Solid waste streams.....	120
Figure 43-Radionuclide content of radioactive and mixed wastes .....	121
Figure 44-Inorganic (metals) constituents of wastes from lower pond.....	122
Figure 45-SVOCs from lower pond (1 of 2).....	123
Figure 46-SVOCs from lower pond (2 of 2).....	124
Figure 47-VOCs from lower pond (1 of 2).....	125
Figure 48-VOCs from lower pond (2 of 2).....	126
Figure 49-Miscellaneous compounds from the lower pond.....	127
Figure 50-Hazardous waste manifest.....	128
Figure 51-Conventional waste shipper .....	129
Figure 52-Waste data checklist.....	130
Figure 53-Certificate of compliance with DOE objectives.....	131

Figure 54-Waste classification determination .....	132
Figure 55-Radioactivity survey report.....	133
Figure 56-Vehicle inspection report.....	134
Figure 57-Intermediate lot follower.....	135
Figure 58-California land disposal restriction form.....	136
Figure 59-Regulated waste profile.....	137
Figure 60-Case exception for DOE approval for shipment .....	138
Figure 61-Waste label.....	139
Figure 62-Random sampling of 5 R/O bins.....	140
Figure 63-Chemical sample request- (page 1 of 2).....	141
Figure 64-Chemical sample request (page 2 of 2) .....	142
Figure 65-Chemical analysis results (metals) .....	143
Figure 66-Chemical analysis results (PCBs) .....	144
Figure 67-Chemical analysis results (VOCs) .....	145
Figure 68-Chemical analysis results (SVOCs) .....	146




Figure 1-Location of Rocketdyne Field Laboratory






Figure 2-Santa Susana Field Laboratory (SSFL)




Figure 3-Former Sodium Disposal Facility (1991)



Figure 4-Designated Remediation Areas





Figure 5-Off-site drainage channels



**Figure 6-Trenching for the CERCLA II study (3/87)**



**Figure 7-Office and personnel hygiene trailers**





Figure 8-Site coordinate grid



**Figure 9 -Pre-remediation site condition (2/92)**





Figure 10-Excavation begins (3/92)



Figure 11-Elemental mercury is found



Figure 12-Excavation of subterranean objects




Figure 13-Exhumed debris



Figure 14-More exhumed debris



Figure 15-NaI Gamma detector instrument



Figure 16 - Beta-gamma detector




Figure 17-Geophysical map of buried objects





Figure 18-Geophysical surveying




Figure 19-Submergence pit




Figure 20-Demolition of pit



Figure 21-Filled hazardous containers (awaiting shipment)



Figure 22-Radioactive waste containers (filled)



Figure 23-On-loading of filled containers




Figure 24-Shipping of full containers




Figure 25-Vehicle weigh station





**Figure 26-Bedrock exposed in lower pond**




Figure 27-Tarps over excavations



Figure 28-Tarped site during rain



Figure 29-RWQCB Officer (in vest) on site



**Figure 30-Site in February 1993**






Figure 31-Radioactive waste containers at RMDF




**Figure 32-Drilling well cluster RD-54 in lower pond**



**Figure 33-Sorting and segregating non-hazardous soils**





**Figure 34-Soil sorting and handling machine**





Figure 35-Soil segregation in process



**Figure 36-Composite view of contamination types**



Figure 37-"Sniffing potentially hazardous material"






Figure 38-ITC with NaI probe receptacle



**Figure 39-Excavation, segregation and classification process**




**Figure 40-NaI probe insertion into receptacle**



**Figure 41-ITC filled with soil being counted for radioactivity**



## FORMER SODIUM DISPOSAL FACILITY - SOLID WASTES



June 1995

Figure 42-Solid waste streams

Attachment 1.

Radioisotope Activity (pCi/gm)

<u>Isotope</u>	<u>Minimum</u>	<u>Average</u>	<u>Maximum</u>
H-3	ND	0.04	0.6
K-40	11	18	26
Sr-90	ND	1.2	38
Cs-137	ND	8.4	52
Tl-208	0.1	1.0	1.6
Pb-212	0.12	1.3	1.9
Bi-214	0.07	0.74	1.1
Pb-214	0.08	0.68	1.0
Ra-226	0.07	0.69	1.2
Ac-228	ND	1.4	2.1
Th-228	ND	0.24	5.1
Th-230	ND	0.08	0.69
Th-232	ND	0.37	1.6
U-234	ND	1.4	9.5
U-235	ND	0.06	0.46
U-238	ND	0.59	8.4
Pu-238	ND	0.02	0.41
Pu-239	ND	0.005	0.08

ND Non-Detectable

**Figure 43-Radionuclide content of radioactive and mixed wastes**

**B/886 Former Sodium Disposal Facility**  
**Analytical Result Summary**  
**Lower Pond Excavated Soils**  
**Inorganics**

Waste Constituent	TCLC			Analytical Result			TCLP			Analytical Method
	Result Range			Result Range			Result Range			
	Efforts	Findings	MDL	Efforts	Findings	MDL	Efforts	Findings	MDL	
Antimony	81	0	3.2	0	0	0.32				6010SW 846
Arsenic	81	10	2.7	0	0	0.53			0.053	6010SW 846
Barium	107	107	130	0.2	0	0.02			0.002	6010SW 846
Beryllium	107	10	0.49	0.50	0.03	0.003				6010SW 846
Cadmium	107	88	0.4	7.5	0.4	0.04			0.004	6010SW 846
Chromium, total	107	98	4.7	56	0.7	0.07	1	0	0.007	6010SW 846
Cobalt	107	106	4.1	9.8	0.7	0.07				6010SW 846
Copper	107	105	8.2	78	0.6	0.06				6010SW 846
Lead	107	22	4.6	85	4.2	0.42			0.42	6010SW 846
Mercury	107	107	0.054	85	0.02	0.002	17	3	0.0034	7471SW 846
Molybdenum	81	4	1.1	1.8	0.8	0.08				7470SW 846
Nickel	107	86	4.4	240	1.5	0.15				6010SW 846
Selenium	107	0	7.5	7.5	0	0.75			0.075	6010SW 846
Silver	81	11	0.28	5	0.7	0.07			0.007	6010SW 846
Thallium	81	0	4.0	4.0	0	0.4				6010SW 846
Vanadium	107	105	41	41	0	0.001				6010SW 846
	107	105	1100	1100	0.2	0.02				6010SW 846

Note: MDL - Typical Minimum Detection Limit. Shaded regions indicate where no TCLP analysis are performed. Summary includes all B/886 soils removed from the lower pond.

Figure 44-Inorganic (metals) constituents of wastes from lower pond

**B/886 Former Sodium Disposal Facility**  
**Analytical Result Summary**  
**Lower Pond Excavated Soils**  
**Semi Volatile Organic Compounds**

Page 1 of 2

Waste Constituent	Analytical Method SW 846 8270				
			Result Range		Typical MDL
	Efforts	Findings	Low	High	
			mg/Kg		
1,2,4-Trichlorobenzene	44	0			0.2
1,2-Dichlorobenzene	44	0			0.2
1,4-Dichlorobenzene	44	0			0.2
1,2-Diphenylhydrazine	44	0			0.2
1,3-Dichlorobenzene	44	0			0.2
1,4-Dichlorobenzene	44	0			0.2
2,4,5-Trichlorophenol	44	0			0.7
2,4,6-Trichlorophenol	44	0			0.2
2,4,6 Tribromophenol	44	14	2.6	3.33	TIC
2,4-Dichlorophenol	44	0			0.4
2,4-Dimethylphenol	44	0			0.4
2,4-Dinitrophenol	44	0			1.0
2,4-Dinitrotoluene	44	0			0.2
2,6-Dinitrotoluene	44	0			0.2
2-Chloronaphthalene	44	0			0.7
2-Chlorophenol	44	0			0.4
2-Fluorobiphenyl	44	14	1.01	1.67	TIC
2-Fluorophenol	44	14	2.58	3.33	TIC
2-Methyl-4,6-dinitrophenol	44	0			0.7
2-Methylnapthalene	44	0			0.7
2-Methylphenol (o-Cresol)	44	0			0.2
2-Nitroaniline	44	0			2.0
2-Nitrophenol	44	0			0.4
3-3'-Dichlorobenzidine	44	0			0.4
3-Nitroaniline	44	0			0.4
4-Bromophenylphenylether	44	0			0.2
4-Chloro-3-methylphenol	44	0			0.2
4-Chloroaniline	44	0			0.4
4-Chlorophenylphenylether	44	0			0.2
4-Methylphenol	44	0			0.2
4-Nitroaniline	44	0			0.7
4-Nitrophenol	44	0			0.7
Acenaphthene	44	0			0.2
Acenaphthylene	44	0			0.2
Aniline	44	0			0.4

See page 2 for explanations.

Figure 45-SVOCs from lower pond (1 of 2)

**B/886 Former Sodium Disposal Facility**  
**Analytical Result Summary**  
**Lower Pond Excavated Soils**  
**Semi Volatile Organic Compounds (cont.)**

Page 2 of 2

Waste Constituent	Analytical Method SW 846 8270				
	Efforts	Findings	Result Range		Typical MDL
			Low	High	
			mg/Kg		
Anthracene	44	1	ND	0.65	0.2
Benzidine	44	0			7.0
Benzo(a)anthracene	44	1	ND	0.49	0.2
Benzo(a)pyrene	44	0			0.2
Benzo(b)fluoranthene	44	0			0.2
Benzo(g,h,i)perylene	44	0			0.2
Benzo(k)fluoranthene	44	0			0.2
Benzyl alcohol	44	0			0.2
Benzoic acid	44	0			2.0
Butylbenzylphthalate	44	0			0.2
Chrysene	44	14	0.43	3.2	0.2
Di-n-octylphthalate	44	0			0.2
Dibenzo(a,h)anthracene	44	0			0.2
Dibenzofuran	44	0			0.2
Dibutylphthalate	44	0			0.4
Diethylphthalate	44	1	ND	1.1	0.4
Dimethylphthalate	44	0			0.4
Fluoranthene	44	0			0.2
Fluorene	44	7	0.43	1.5	0.4
Hexachlorobenzene	44	0			0.2
Hexachlorobutadiene	44	0			0.2
Hexachlorocyclopentadiene	44	0			0.2
Hexachloroethane	44	0			0.2
Indeno(1,2,3-c,d)pyrene	44	0			0.4
Isophorone	44	0			0.2
N-Nitrosodimethylamine	44	0			0.2
N-Nitrosodiphenylamine	44	0			0.2
N-Nitrosodi-n-propylamine	44	0			0.7
Nitrobenzene	44	15	1.04	1.67	0.2
Napthalene	44	1	ND	0.31	0.2
Phenanthrene	44	17	0.22	13	0.2
Phenol	44	15	1.93	3.33	0.4
Pentachlorophenol	44	0			0.4
Pyrene	44	0			0.4
Terphenyl	44	15	0.913	1.67	TIC
Bis(2-chloroethoxy)methane	44	0			0.4
Bis(2-chloroethyl)ether	44	0			0.4
Bis(2-chloroisopropyl)ether	44	0			0.4
Bis(2-ethylhexyl)phthalate	44	10	0.35	2.2	0.4

Note: MDL = Minimum Detection Limit. Compounds identified by the laboratory as a "Tentatively Identified Compound" are labeled "TIC" in the MDL column. The TIC's minimum detection limits are unavailable.

Figure 46-SVOCs from lower pond (2 of 2)

**B/886 Former Sodium Disposal Facility**  
**Analytical Result Summary**  
**Lower Pond Excavated Soils**  
**Volatile Organic Compounds**

Page 1 of 2

Waste Constituent	Analytical Method SW 846 8240				
	Efforts	Findings	Result Range		MDL
			Low	High	
			ug/Kg		
1,1'-Oxybisbenzene	75	5	77	620	TIC
1,1,1-Trichloroethane	75	25	2.6	600	0.8
1,1,2,2-Tetrachloroethane	75	0			0.5
1,1,2-Trichloroethane	75	0			0.5
1,1-Dichloroethane	75	2	6.2	11	1.1
1,1-Dichloroethylene	75	3	7.8	70	0.8
1,2-Dichlorobenzene	75	0			0.6
1,2-Dichloroethane	75	0			0.2
1,2-Dichloroethylene (cis)	75	0			0.2
1,2-Dichloroethylene (trans)	75	0			0.4
1,2,3,4-Tetrahydronaphthalene	75	5	15	43	TIC
1,4-Dichloropropane	75	0			0.8
1,3-Dichlorobenzene	75	7	2.5	1300	0.6
1,3-Dichloropropene (cis)	75	6	10	410	0.6
1,3-Dichloropropene (trans)	75	0			0.5
1,4-Dichlorobenzene	75	3	2.2	5.5	1.0
Acetone	75	0			7.9
Alkyl substituted benzene isomer	75	1	ND	36	TIC
Benzene	75	0			0.7
Bromodichloromethane	75	0			0.6
Bromoform	75	0			0.5
Bromodichloromethane	75	0			1.0
Carbon Tetrachloride	75	0			0.5
Chloroethane	75	0			1.0
Chloroform	75	1	ND	4.1	0.8
Chloromethane	75	0			0.6
Dibromochloromethane	75	0			0.4
Dimethylcyclooctane	75	1	ND	22	TIC
Ethylbenzene	75	2	1.8	28	0.8
Freon 113	75	11	7.4	34	0.8
Methylene Chloride	75	0			2.9
Monochlorobenzene	75	0			0.6
Napthalene	75	1	ND	31	TIC
Polycyclic aromatic hydrocarbon	75	7	5.5	4800	TIC
Polynuclear aromatic hydrocarbon	75	4	6.5	42	TIC

See Page 2 for explanations

Figure 47-VOCs from lower pond (1 of 2)

**B/886 Former Sodium Disposal Facility**  
**Analytical Result Summary**  
**Lower Pond Excavated Soils**  
**Volatile Organic Compounds (cont.)**

Page 2 of 2

Waste Constituent	Analytical Method SW 846 8240				
	Efforts	Findings	Result Range		MDL
			Low	High	
			ua/Kg		
Saturated alipatic hydrocarbon	75	7	5.5	200	TIC
Tetrachloroethylene	75	10	4.1	610	0.8
Tetrachlorohexafluorobutane	75	1	ND	70	TIC
Tetramethylbenzene isomer	75	1	ND	6	TIC
Toluene	75	5	5.7	41	0.7
Thiobismethane	75	1	ND	18	TIC
Trichloroethylene (TCE)	75	46	3.4	1700	0.6
Trichlorofluoromethane	75	1	ND	1.4	0.8
Tridecane	75	1	ND	85	TIC
Trimethylbenzene isomer	75	5	7	42	TIC
Trimethylcyclohexane isomer	75	1	ND	40	TIC
Undecane	75	1	ND	110	TIC
Unknown aromatic hydrocarbon	75	2	7	63	TIC
Unknown hydrocarbon	75	37	4.7	490	TIC
Vinyl Chloride	75	0			0.4
Xylenes (Total)	75	9	3.9	97	1.4

Note: MDL = Minimum Detection Limit. Waste constituents identified by the laboratory as a "Tentatively Identified Compound" are labeled "TIC" in the MDL column. The TIC's minimum detection limits are unavailable.

**Figure 48-VOCs from lower pond (2 of 2)**

**B/886 Former Sodium Disposal Facility  
Analytical Result Summary  
Lower Pond Excavated Soils  
Miscellaneous Waste Constituents**

Waste Constituent			Results Range			Analytical Method
	Efforts	Findings	Low	High	MDL	
pH Units						
pH	44	44	6.9	10	DNA	SW846 9042
mg/Kg						
Polychlorinated Biphenyls	45	43	0.06	2	0.05	SW846 8080
Total Petroleum Hydrocarbons	41	40	10	7900	10	EPA 418.1
ug/L						
TCLP Organics						
Vinyl Chloride	1	0			50	8150/GCMS
1,1-Dichloroethylene	1	0			25	8150/GCMS
Chloroform	1	0			25	8150/GCMS
1,2-Dichloroethane	1	0			25	8150/GCMS
2-Butanone	1	0			50	8150/GCMS
Carbon tetrachloride	1	0			25	8150/GCMS
Trichloroethylene	1	0			25	8150/GCMS
Chlorobenzene	1	0			25	8150/GCMS
TCLP Semi Volatile Organics						
ug/L						
o-Cresol	1	0			40	3550/8270
m+p Cresol	1	0			40	3550/8270
1,4-Dichlorobenzene	1	0			40	3550/8270
2,4-Dinitrotoluene	1	0			40	3550/8270
Hexachlorobenzene	1	0			40	3550/8270
Hexachloro-1,3-butadiene	1	0			40	3550/8270
Hexachloroethane	1	0			40	3550/8270
Nitrobenzene	1	0			40	3550/8270
Pentachlorophenol	1	0			200	3550/8270
Pyridine	1	0			400	3550/8270
2,4,5-Trichlorophenol	1	0			200	3550/8270
2,4,6-Trichlorophenol	1	0			40	3550/8270
ug/L						
TCLP Pesticides						
Lindane	1	0			1	3550/8270
Heptachlor	1	0			1	3550/8270
Heptachlor epoxide	1	0			1	3550/8270
Endrin	1	0			1	3550/8270
Methoxychlor	1	0			1	3550/8270
Chlorodane	1	0			4	3550/8270
Toxaphene	1	0			4	3550/8270
2,4-D	1	0			10	3550/8270
Silvex	1	0			10	3550/8270

Note: MDL - Minimum Detection Limit

Analysis summarized: 85a,c,84

**Figure 49-Miscellaneous compounds from the lower pond**



State of California--Health and Welfare Agency  
Form Approved OMB No. 2080-0039 (Expires 9-30-91)  
Please print or type (Form designed for use on either 12-pitch typewriter).

See instructions on back of Page 6  
and Front of Page 7

Department of Health Services  
Toxic Substances Control Division  
Sacramento, California

**UNIFORM HAZARDOUS WASTE MANIFEST**

1. Generator's US EPA ID No. \_\_\_\_\_ Manifest Document No. \_\_\_\_\_ 2. Page 1 of \_\_\_\_\_ Information in the shaded areas is not required by Federal law.

3. Generator's Name and Mailing Address  
Rockwell International  
Rockwell Division - SSFL ETEC, 6633 Canoga Avenue T48  
Canoga Park, CA 91304  
4. Generator's Phone (818) 700-6127

5. State Manifest Document Number  
89861494

6. State Generator's ID  
HYH036005071

7. Transporter 1 Company Name  
Chemical Waste Management

8. US EPA ID Number  
C A T O U Q 4 4 4 1 1 7

9. State Transporter's ID  
306203

10. Transporter's Phone  
(209) 386-9711

11. State Transporter's ID  
(209) 386-9711

12. Transporter's Phone  
(209) 386-9711

13. Designated Facility Name and Site Address  
Chemical Waste Management  
35251 Old Skyline Road  
Kettleman City, CA, 93239

14. US EPA ID Number  
C A T O U Q 4 4 4 1 1 7

15. State Facility's ID  
CATCO64412

16. Facility's Phone  
(209) 386-9711

17. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)

No.	Type	12. Containers	13. Total Quantity	14. Unit Wt/Vol	15. Waste No.
a. NON-RCRA HAZARDOUS WASTE SOLID. (Contaminated soil)		001 CM	217.3610		611.181 EPA/CERCLA NONE
b.					State EPA/CERCLA
c.					State EPA/CERCLA
d.					State EPA/CERCLA

18. Additional Description for Materials Listed Above  
a.) Contaminated soil BE 6840.

19. Special Handling Instructions and Additional Information  
Wear proper personal protective equipment when handling. Avoid contact or inhalation of soil or dust. \*\* 24 HOUR EMERGENCY TELEPHONE NUMBER: (818) 710-2531. CONTACT: BRIAN SUJATA. \*\* DOT ERG: A.) 31

20. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations.  
If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.

21. Transporter 1 Acknowledgment of Receipt of Materials  
Printed/Typed Name: Brian D. Sujata For Rockwell Int. Corp. Signature: Brian Sujata Month: 11 Day: 03 Year: 1992

22. Transporter 2 Acknowledgment of Receipt of Materials  
Printed/Typed Name: Glen Williams Signature: Glen Williams Month: 11 Day: 03 Year: 1992

23. Discrepancy Indication Space  
B3

24. Facility Owner or Operator Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.  
Printed/Typed Name: D. Gentry Signature: D. Gentry Month: 11 Day: 03 Year: 1992

DHS 8022 A (1/88)  
EPA 8700-23  
(Rev. 9-85) Previous editions are obsolete.

Do Not Write Below This Line

White: TSDF SENDS THIS COPY TO DHS WITHIN 30 DAYS  
To: P.O. Box 3000, Sacramento, CA 95812

Figure 50-Hazardous waste manifest

SHIPPING INFORMATION FOR CONVENTIONAL WASTES

1. Waste Disposal Site:

Name of Owner/Operator Chemical Waste Management - KHF  
EPA Permit No. CAT 000046 117  
Address 35251 Old Skyline Road, Kettleman City, CA 93239

2. Waste Hauler

Name of Company Chemical Waste Management  
Hauler's Permit No. CAD 003986718  
Permit Issued by CALIF

3. Shipper:

Rockwell International, Rocketdyne Division  
6633 Canoga Ave.  
Canoga Park, CA 91304

Purchase Order Number R24 RTK 92033533

4. Shipping Information

Container ID No. S2114 Container ID No. Ø

Weight: Gross 64946 Tare 39990 Net 25040

Waste Name: non-hazardous waste sol

Profile Number /RWQCB Permit Number (if applicable) AM 7335

Date of Departure from Facility 6-7-93

Name of Driver Glenn Hutton

Signature of Driver [Signature]

Name of Rockwell Representative Robert Hardy

Signature of Rockwell Representative [Signature]

CHEMICAL WASTE MANAGEMENT, INC.  
KETTLEMAN HILLS DISPOSAL FACILITY  
P. O. BOX 471, 35251 OLD SKYLINE ROAD  
KETTLEMAN CITY, CA 93239

*Wayne Gentry*  
4/21/93  
4/21/93

Figure 51-Conventional waste shipper

OFF-SITE SHIPMENT FOR  
HAZARDOUS (ONLY) WASTE QA CHECKLIST

Container No: 5700

Shipment Date: JAN 25 1993

Item No. +	Form No.	Description (title)	Inspection Verification				+
			1	2	3	4	
A	DHS8022A	Uniform Hazardous Waste Manifest	✓	✓	✓	✓	A
B	- -	Cert of No Detectable Activity	✓	✓	✓	✓	B
C	- -	Haz Determination Report by EP	✓	✓	✓	✓	C
D	- -	Shipping Data form for Haz Wastes	✓	✓	✓	✓	D
E	732-A	Radiation Survey Report	✓	✓	✓	✓	E
F	- -	Inspection Checklist for Vehicle	✓	✓	✓	✓	F
G	- -	Log Entries	✓	✓	✓	NR	G
H	- -	Intermediate Lot Followers	✓	✓	✓	NR	H
I	- -	Federal Notice Land Disposal Restriction	NR	✓	✓	✓	I
J	- -	California Notice & Cert Land Disposal Restriction	✓	✓	✓	✓	J
K	- -	DOE Approval	✓	✓	✓	✓	K
L	- -	Waste Profile & Haz Label	✓	✓	✓	NR	L
M	- -	Drivers Safety Awareness Sheet	NR	✓	✓	✓	M

VERIFICATION KEY

- 1 All Required Line Entries Completed. If entry is not required, enter NR.
- 2 Entry Information Legible
- 3 Required Signatures and Date
- 4 Copy of Completed form for QA Records

Shipment and QA Records

Approved Hazardous Waste Desposal Site: Kettleman Hills Ca

All operations on this checklist have been verified. Material is acceptable for transport.

JAN 25 1993  
Stamp/Date

This checklist and a copy of completed forms (A thru M) are to be retained in the facility file and one forwarded to QA Engineering.

Figure 52-Waste data checklist

**CERTIFICATION OF "CONFORMANCE TO DOE OBJECTIVES"**

The undersigned certifies that the identified wastes contained within the container conforms to the performance objectives established by the DOE and based upon process knowledge, operational procedures and radiological analysis that this waste meets all release criteria established by the DOE

A copy of this certification, and the below cited attachments shall be affixed to any container so certified.

Container No. 5700

1. External Radiation Survey (form 732-A) DEP 11/14/92

2. Uniform Hazardous Waste Manifest No. (form DHS 8022A 1/88) 89861575  
(for Hazardous Wastes only)

Certification of meeting DOE performance objective

James J. Pritchard (Health Physicist)  
Name

11/16/92  
Date

Figure 53-Certificate of compliance with DOE objectives

No. 886-SP-0005 Rev. New  
Page 44 of 50  
Original Date: 06/08/92  
Rev Date: \_\_\_\_\_

# APPENDIX H

The Energy Technology Engineering Center (ETEC) has supplied Environmental Protection (DS43) with all available laboratory analytical data for the following container(s):

1029, 5942, 5700, 0220, 0216  
(Bin, tank, roll-off, or box identification numbers)

The analysis was performed by the following laboratory, with the following identification numbers:

92-886-108  
Sample No. (B886 sample log)

Laboratory Name: SSFL, BCA

Laboratory Report Number: \_\_\_\_\_

Laboratory Sample Identification Number (s):

92110433  
92110434  
92110470

The data is attached, and has been reviewed by Environmental Protection. Based upon this review, the material has been determined to fall into the following category:

Non-hazardous- Clean	<u>DS43</u> (signature of reviewer)
Non-hazardous- Selectively Contaminated Acceptable for Class III disposal	<u>DS43</u> (signature of reviewer)
Non-hazardous- Contaminated above Class III disposal limits	<u>DS43</u> (signature of reviewer)
Hazardous- Non-RCRA-California Regulated	<u>Brian [Signature]</u> <u>DS43</u> (signature of reviewer)
Hazardous- RCRA not requiring treatment	<u>DS43</u> (signature of reviewer)
Hazardous- RCRA requiring treatment	<u>DS43</u> (signature of reviewer)

## NOTE

Only a waste that was determined to contain less than detectable radioactivity may be categorized as any of the above categories (refer to Appendix B).

Chemical Evaluation of Wastes

Figure 54-Waste classification determination

[illegible]

### Figure 55-Radioactivity survey report

5700  
5943

## MOTOR VEHICLE INSPECTION

(SEE OVER FOR INFORMATION)

NAME OF CARRIER Family Disposal DATE OF INSPECTION 1-25-93  
 NAME OF DRIVER Russell R. Rasmussen  
 DRIVER'S LICENSE NUMBER/STATE D3697309 1 CA  
 DRIVER'S LICENSE AUTHORIZATION'S \_\_\_\_\_  
 MEDICAL EXAM DATE 2-11-92  
 VEHICLE LICENSE PLATE NO BP92400 STATE CA TAG YR \_\_\_\_\_

	ACCEPTABLE	UNACCEPTABLE	REMARKS
GENERAL VEHICLE CONDITION	✓		
FIRE EXTINGUISHERS INSTALLED	✓		
TIRE CONDITIONS	✓		
HORN/LIGHTS/REFLECTORS	✓		
BRAKES	✓		
MIRRORS/WINDSHIELD	✓		
LOAD	✓		
MISCELLANEOUS	✓		

ACCEPTED BY Sam Leed  
(NAME, TITLE)

Figure 56-Vehicle inspection report

ITC# <b>5822</b> INTERMEDIATE LOT FOLLOWER		Sign/Date
Grid Location <u>Lower Pond</u>		<u>11/14/92</u>
Material from RMMA? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>		
Hazardous		
Visual	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	
HNU	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	
HAZM2P	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	
Radioactivity		
Background Reading <u>4810</u> cpm		
X = $6.01 \sqrt{B}$ = <u>5227</u>		
Direct Counts <u>4545</u>		
less Background		
Reading		
Compare to X: radioactive? <u>NO</u>		
Transfer to:		
Clean container No. _____		
Radioactive container No. _____		
Hazardous container No. <u>5700</u>		
Mixed Haz container No. _____		<u>11/14/92</u>
Quality Assurance Verification:		
QA Inspector _____		
Stamp		<b>NOV 14 1992</b>

Figure 57-Intermediate lot follower



# California Land Disposal Restriction Notice and Certification

Generator Name <u>Rockwell Int Corp Rockledge Div STFLOR</u>	Manifest Number <u>89861575</u>
California Hazardous Waste Code(s) <u>181, 611</u>	CWM Profile Number <u>RF 6640</u>

This form is submitted to Chemical Waste Management, Inc. in accordance with the requirements of CCR Title 22, Chapter 18, Article 1 which restricts the land disposal of certain hazardous wastes. I have marked the appropriate box (boxes A. through D.) below to indicate how my waste must be managed to conform to the land disposal restrictions. A copy of all applicable treatment standards and waste analysis data, where available, is maintained at the Chemical Waste Management facility identified on the manifest referenced above. I have entered the appropriate California Waste Code and checked the appropriate box in the table below to indicate the applicable non-RCRA hazardous waste listing from 22 CCR § 66258.29.

✓	State of California Restricted Waste Description Listed in 22 CCR § 66258.29	Prohibition Effective Date	Corresponding Treatment Standard (from 22 CCR)
	1 Metal-containing aqueous waste identified in 22-CCR 66258.29(a).	1/25/90	66258.107(a)
	2 PCB wastes identified in section 66258.29(b).	1/27/90	66258.110
	3 Auto shredder waste identified in section 66258.29(c).	5/8/91	66258.106(a)(1)
	4 Nonwastewater solvent waste identified in section 66258.29(c).	5/8/91	66258.107(b)
	5 Hazardous waste foundry sand identified in section 66258.29(e).	1/1/91	66258.106(a)(2)
	6 (reserved) for oily petroleum wastes		
<input checked="" type="checkbox"/>	7 Metal-containing solid waste identified in 66258.29(g).	5/8/92	66258.106(a)(3)
	8 Fly ash, bottom ash, retort ash or baghouse waste identified in 66258.29(h).	1/1/91	66258.106(a)(4)
	9 Baghouse waste from foundries identified in 66258.29(j).	1/1/91	66258.106(a)(5)
	10 Aqueous and liquid organic waste identified in 66258.29(i).	5/8/92	66258.112
	11 Solid waste containing organics identified in 66258.29(k).	5/8/92	66258.113

☐ **A. RESTRICTED WASTE REQUIRES TREATMENT**

I am the generator of the waste identified above which must be treated to meet the applicable treatment standards set forth in CCR Title 22, article 4 or article 11 of Chapter 18.

☐ **B.1 RESTRICTED WASTE TREATED TO PERFORMANCE STANDARDS**

I certify under penalty of law that I have personally examined and am familiar with the treatment technology and operation of the treatment process used to support this certification and that, based upon my inquiry of those individuals immediately responsible for obtaining this information, I believe that the treatment process has been operated and maintained properly so as to comply with the performance levels specified in article 4 and article 11 of chapter 18, division 4.5, Title 22, CCR and all applicable prohibitions set forth in section 66258.32 or RCRA section 3004(d) (42 U.S.C. section 6924(d)) without impermissible dilution of the prohibited waste. I am aware that there are significant penalties for submitting a false certification, including the possibility of a fine and imprisonment.

☒ **C. RESTRICTED WASTE SUBJECT TO A VARIANCE**

The waste identified above is subject to a capacity variance which expires on 1 January 1995.

☐ **D. RESTRICTED WASTE CAN BE LAND DISPOSED WITHOUT FURTHER TREATMENT**

I certify under penalty of law that I personally have examined and am familiar with the waste through analysis and testing or through knowledge of the waste to support this certification, that the waste complies with the treatment standards specified in CCR Title 22, division 4.5, chapter 18, article 4 and article 11 and all applicable prohibitions set forth in CCR Title 22, section 66258.32 or RCRA section 3004(d) (42 U.S.C. section 6924(d)). I am aware that there are significant penalties for submitting a false certification, including the possibility of a fine and imprisonment.

I hereby certify that all information submitted in this and all associated documents is complete and accurate to the best of my knowledge and information.

Signature [Signature] Title Member of Technical Staff Date 20 Jan 93

Figure 58-California land disposal restriction form



# Chemical Waste Management, Inc. BF 6840 WASTE PROFILE

SHOULD BE SIGNED BY  
VERTICAL COUNTY, CA

☐ Check here if this is a Recertification

LOCATION OF ORIGINAL \_\_\_\_\_

## GENERAL INFORMATION

1. GENERATOR NAME: U.S. Department of Energy Generator USEPA ID: CA3 890 090 001  
2. Generator Address: 6633 Caroga Ave Billing Address: Same  
Caroga Park, CA 91303  
3. Technical Contact/Phone: Brian Sultana 818-773-5435  
4. Alternate Contact/Phone: Alex Klein 818-586-5720 Billing Contact/Phone: \_\_\_\_\_

## PROPERTIES AND COMPOSITION

5. Process Generating Waste: Sodium Burn Pit Clean-out  
6. Waste Name: Non-RCRA Sodium Burn pit waste  
7A. Is this a USEPA hazardous waste (40 CFR Part 261)? Yes ☐ No ☒  
B. Identify ALL USEPA listed and characteristic waste code numbers (D,F,K,P,U): \_\_\_\_\_

State Waste Codes: \_\_\_\_\_

8. Physical State @ 70°F: A. Solid ☒ Liquid ☐ Both ☐ B. Single Layer ☐ Multi-layer ☐ C. Free liquid range: 0 to 0 %

9A. pH: Range \_\_\_\_\_ to \_\_\_\_\_ or Not applicable ☒ B. Strong Odor ☐; describe \_\_\_\_\_

10. Liquid Flash Point: ☐ ≤ 73°F ☐ 73-99°F ☐ 100-139°F ☐ 140-199°F ☐ ≥ 200°F ☒ N.A. ☒ Closed Cup ☐ Open Cup ☐

11. CHEMICAL COMPOSITION: List ALL constituents (including halogenated organics) present in any concentration and forward available analysis.

Constituents	Range	Units	Constituents	Range	Units
Chromium	0-2000	ppm	Volatile Organics	0-5	%
Mercury	0-2000	"	Plastic Shavings	0-5	%
Lead	0-400	"	Polychlorinated Biphenyls	0-10	ppm
Zinc	0-1000	"			
Piping, Part Fragments, metal & debris	0-5	%			

TOTAL COMPOSITION MUST EQUAL OR EXCEED 100%

12. OTHER: PCBs if yes, concentration \_\_\_\_\_ ppm; PCBs regulated by 40 CFR 701 ☐ Pyrophoric ☐ Explosive ☐ Radioactive ☐  
Benzene if yes, concentration \_\_\_\_\_ ppm. Shock Sensitive ☐ Oxidizer ☐ Carcinogen ☐ Infectious ☐ Other \_\_\_\_\_

13. If the waste is subject to the land ban and meets the treatment standards, check here: \_\_\_\_\_, and supply analytical results where applicable.

## SHIPPING INFORMATION

14. PACKAGING: Bulk Solid ☒ Bulk Liquid ☐ Drum ☐ Type/Size: \_\_\_\_\_ Other \_\_\_\_\_

15. ANTICIPATED ANNUAL VOLUME: \_\_\_\_\_ Units. Shipping Frequency: \_\_\_\_\_

## SAMPLING INFORMATION

16a. Sample source (drum, lagoon, pond, tank, vat, etc.): Excavation

Date Sampled: 28 August 1992 Sampler's Name/Company: \_\_\_\_\_

16b. Generator's Agent Supervising Sampling: \_\_\_\_\_ 17. ☐ No sample required (See Instructions.)

## GENERATOR'S CERTIFICATION

I hereby certify that all information submitted in this and all attached documents contains true and accurate descriptions of this waste. Any sample submitted is representative as defined in 40 CFR 261. Appendix I or by using an equivalent method. All relevant information regarding known or suspected hazards to the possessor of the generator has been disclosed. I authorize CWM to obtain a sample from any waste shipment for purposes of recertification.

Brian Sultana Brian Sultana MTS III 28 Aug 92  
Signature Printed (or typed) name and title Date

Circle Form 6500-2 (includes any requirements) to the following forms: CWM-1, CWM-2000, CWM-2001 and CWM-2002

Figure 59-Regulated waste profile

DOE F 1376-1 (6-78) EPA 87-001		K	
United States Government		Department of Energy	
<b>memorandum</b>		RECEIVED	
DATE:		JAN 15 1993	
REPLY TO:		ORF 0079	
ATTN: EM-331			
SUBJECT: Approval of Waste Shipment from the Energy Technology Engineering Center's Sodium Disposal Facility			
TO: James T. Davis, SF			
<p>The December 11, 1992, memorandum from Alex Dong to Lee Stevens (attached), requesting to ship offsite all soils designated as nonradioactive wastes has been received and reviewed by this office. In consideration of the Energy Technology Engineering Center's (ETEC's) demonstrated knowledge of the waste, and procedures to assure that only those Sodium Disposal Facility (SDF) wastes showing no detectable activity will be designated as nonradioactive, this office believes that no Department of Energy (DOE)-added radiation is present in these wastes.</p> <p>ETEC has to date, not provided information acceptable to lift the moratorium site-wide. For this request, the information submitted for the SDF wastes specified above is sufficient. This office concurs with your request to ship all SDF wastes found to have no DOE-added radiation offsite as nonradioactive. The moratorium remains in effect for all RCRA/TSCA wastes at ETEC, which are not specifically excavated soils from the remediation activity at the SDF.</p>			
		<p><i>John E. Lytle</i> John E. Lytle Deputy Assistant Secretary for Waste Management Environmental Restoration and Waste Management</p>	
Attachment			
cc: Joe Boda, EM-322 Gordon Langlie, EM-322 Hannibal Joma, DOE-SF Jonathan Kang, EM-351			

Figure 60-Case exception for DOE approval for shipment

Figure 61-Waste label

HAZARDOUS WASTE		5700
PENDING ANALYSIS		
<input type="checkbox"/> Canoga 6633 Canoga Avenue Canoga Park, CA 91303	<input type="checkbox"/> DeSoto 8900 DeSoto Avenue Canoga Park, CA 91304	<input checked="" type="checkbox"/> SSFL End of Woolsey Canyon Road Simi Hills, CA 91311
<input type="checkbox"/> Westlake 2625 Towngate Rd. Westlake, CA 91361	<input type="checkbox"/> Plummer 21415 Plummer Ave. Chatsworth, CA 91311	<input type="checkbox"/> Other
Date of Storage _____		FROM RMMA
Date of 1st Accum./Date Deemed to be a Waste <u>11-14-92</u>		
Department Number / Name <u>025/ETEC</u> Area/Site <u>4/OSDF</u>		Bldg. No. <u>886</u> Area Contact / Phone <u>HARDY 5922</u>
<u>Soil</u>	<u>99</u> %	Known Properties:
<u>MISC. CONTAMINANTS</u>	<u>&lt;1</u> %	<input type="checkbox"/> Ignitability (F.P. < 140 °)
	%	<input type="checkbox"/> Corrosivity (PH < 2 or > 12.5)
	%	<input type="checkbox"/> Reactivity
	%	<input type="checkbox"/> Other _____
	%	Known Physical State: <input checked="" type="checkbox"/> Solid
	%	<input type="checkbox"/> Liquid
	%	<input type="checkbox"/> Sludge
	%	<input type="checkbox"/> Gas
	%	<input type="checkbox"/> Other _____
	%	Quantity in Container: <u>10</u>
	%	<input type="checkbox"/> gal. <input type="checkbox"/> lbs. <input checked="" type="checkbox"/> cu. yds.
	%	Process Generating Waste: <u>OSDF closure</u>
	%	
Analysis Log No. <u>92886-168</u>		Date Sampled <u>11-19-92</u>
Rockwell International Corporation/Rocketdyne Division, 6633 Canoga Avenue, Canoga Park, CA 91303 818/710-5163		
FORM 662-T-003 NEW 11-90		

**92-886-168c**

886 Random sample generator (1 sample, 5 bins)

BIN NO. 1            CONTAINER SERIAL NO. 1029

RANDOM NUMBER LIST  
3

BIN NO. 2            CONTAINER SERIAL NO. 5942

RANDOM NUMBER LIST  
6

BIN NO. 3            CONTAINER SERIAL NO. 5700

RANDOM NUMBER LIST  
5

BIN NO. 4            CONTAINER SERIAL NO. 0220

RANDOM NUMBER LIST  
1

BIN NO. 5            CONTAINER SERIAL NO. 0216

RANDOM NUMBER LIST  
2

Figure 62-Random sampling of 5 R/O bins

### SAMPLE ANALYSIS REQUEST FORM

(Side 1)

Requester: Sodium Disposal Fac. Sampler: \_\_\_\_\_

Dept: 025 Mail: T886

Telephone: 382-5922 Requested: 1/2/88

Completion Date: 1/2/88

Project Name: Sodium Disposal Facility Closure

Proj. Charge Number: 29841-96215-15300

Are these samples for Regulatory Compliance? N

To which agency are the results being reported? \_\_\_\_\_

MATRIX (check one)

Drinking Water: \_\_\_\_\_ Soil: X Oil: \_\_\_\_\_

Ground Water: \_\_\_\_\_ Sludge: \_\_\_\_\_ Solvent: \_\_\_\_\_

Waste Water: \_\_\_\_\_ Hazardous Waste: \_\_\_\_\_ Other: \_\_\_\_\_

COMMENTS

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Sample Conditions  
For Lab Use Only

Are the seals intact?	Y	N	N/A
Are labels present?	Y	N	N/A
Are samples Chain of Custody?	Y	N	N/A
Are Tags, Containers, and Chain of Custody in agreement?	Y	N	N/A
Are Samples Cold?	Y	N	N/A
Are samples Intact?	Y	N	N/A
Is there headspace?	Y	N	N/A
Is there sufficient sample?	Y	N	N/A

Received By: \_\_\_\_\_ Date: \_\_\_\_\_ Time: \_\_\_\_\_

Figure 63-Chemical sample request- (page 1 of 2)

## SAMPLE ANALYSIS REQUEST FORM

(side 2)

Sampled By (Sign): P. Pollock

Log Number	Sample #	Date	Time	Sample Description	Analysis
	92-886-168C1	11-19-92	0820	Bin 1029	Metals and pH
	92-886-168C2	11-19-92	0824	Bin 5942	Method 8240
	92-886-168C3	11-19-92	0829	Bin 5700	Method 8240
	92-886-168C4	11-19-92	0832	Bin 0220	Method 8240
	92-886-168C5	11-19-92	0835	Bin 0216	Method 8240

Log Number	Sample #	Date	Time	Sample Description	Analysis
	92-886-168A, 168B, 168C	11-19-92	1629	Bins 1029, 5942,	Metals and pH
	92-886-168A, 168B, 168C	11-19-92	1629	5700, 0220,	Method 8240
	92-886-168A, 168B, 168C	11-19-92	1629	0216	Method 8240
	92-886-168B	11-19-92	1629		Method 8080
	92-886-168C	11-19-92	1629		EPA 418.1

92-886-168C1	BIN 1029
92-886-168C2	BIN 5942
92-886-168C3	BIN 5700
92-886-168C4	BIN 0220
92-886-168C5	BIN 0216

## CHAIN OF CUSTODY (For Environmental Samples)

Relinquished By (sign)	Date	Time	Received By (sign)
<u>P. Pollock</u>	11-19-92	11:32	<u>P. Pollock</u>
Relinquished By (sign)	Date	Time	Received By (sign)
Relinquished By (sign)	Date	Time	Received By (sign)
Relinquished By (sign)	Date	Time	Received By (sign)

Figure 64-Chemical sample request (page 2 of 2)

**BC Analytical**

801 Western Avenue  
Glendale, CA 91201  
818/247-5737  
Fax: 818/247-9297

**ANALYTICAL REPORT**

LOG NO: G92-11-276

Received: 20 NOV 92

Mailed: DEC 07 1992

Ms. Nancy McMillan, SS21  
Rockwell International Corporation  
6633 Canoga Avenue  
Canoga Park, California 91303

Purchase Order: R24PJZ92033545

## REPORT OF ANALYTICAL RESULTS

Page 1

LOG NO	SAMPLE DESCRIPTION, SOIL SAMPLES				DATE SAMPLED
11-276-1	92110413 <i>Blind</i>	5648, 5602, 0714, 5943, 5639	164A		18 NOV 92
11-276-2	92110416 <i>Blind</i>	5532, 5643, 5566, 0715, 0237	165A		18 NOV 92
11-276-3	92110427 <i>Blind</i>	5698, 5670, 0224, 5602, 5008	166A		18 NOV 92
11-276-4	92110430 <i>Blind</i>	1663, 0786, 5516, 1200, 5555	167A		18 NOV 92
11-276-5	92110433 <i>Blind</i>	1029, 5942, 5700, 0220, 0216	168A		18 NOV 92
PARAMETER	11-276-1	11-276-2	11-276-3	11-276-4	11-276-5
Nitric Acid Digestion with HCl, Date	11/23/92	11/23/92	11/23/92	11/23/92	11/23/92
GFA Digest (EPA 3050), Date	11/23/92	11/23/92	11/23/92	11/23/92	11/23/92
Arsenic by Graphite Furnace, mg/kg	2.3	1.4	2.7	1.7	2.0
Antimony, mg/kg	<10	<10	<10	<10	<10
Barium, mg/kg	80	87	86	84	88
Beryllium, mg/kg	0.49	0.58	0.56	0.54	0.54
Cadmium, mg/kg	<0.4	<0.4	<0.4	<0.4	<0.4
Chromium, mg/kg	25	27	20	17	25
Cobalt, mg/kg	6.8	7.4	6.9	6.7	7.7
Copper, mg/kg	12	9.4	8.5	7.9	9.2
Lead, mg/kg	8.9	10	9.5	6.6	9.2
Mercury, mg/kg	22	7.9	5.8	6.2	39
Molybdenum, mg/kg	<4	<4	<4	<4	<4
Nickel, mg/kg	25	30	36	27	45
Selenium by Graphite Furnace, mg/kg	<0.4	<0.4	<0.4	<0.4	<0.4
Silver, mg/kg	0.69	0.94	0.80	0.57	0.74
Thallium, mg/kg	<6	<6	<6	<6	<6
Vanadium, mg/kg	30	34	34	33	33
Zinc, mg/kg	99	64	62	41	49


 BCA

Figure 65-Chemical analysis results (metals)



**SSFL ANALYTICAL CHEMISTRY**

Rockwell International, Rocketdyne Div.  
(818) 586-5827 D/392 SS21

Log Number  
92110434

TO: Sodium Disposal Fac.

Dept/Group: 025-000

MAIL: T886

PHONE: 382-5922

REPORT DATE: 12/04/92

**SAMPLE INFORMATION**

Sample Description: Soil, Bins: 1029, 5942, 5700, 0220, 0216

Requested Analysis: 8080

Received: 11/19/92

Sampler: B. Sujata

Sampler ID#: 92-886-168B

Sampled: 11/18/92 @ 16:29:00

ANALYTE	RESULT	UNITS	METHOD/SOURCE
PCB 1254 in soil	0.80	mg/ Kg	SW846, Method 8080

SPECIFICATION: (PCB analysis)

SPECIAL NOTES:

COMMENTS:

APPROVED: A.C. New for M.D. Robinson  
Rocketdyne SSFL Analytical Chemistry

SIGNED: Eddie Schwartz  
Rocketdyne SSFL Analytical Chemistry

Figure 66-Chemical analysis results (PCBs)

**SSFL ANALYTICAL CHEMISTRY**  
Rockwell International, Rocketdyne Div.  
(618) 586-5827 D/392 SS21

Log Number  
92110470

TO: Rocketdyne Environmental Protection  
Requester: Sodium Disposal Fac.  
Dept/Group: 025-000 MAIL: T886 PHONE: 382-5922

REPORT DATE: 11/30/92  
DATE OF ANALYSIS: 11/25/92

**SAMPLE INFORMATION**  
Sample Description: Soil, Bins: 1029, 5942, 5700, 0220, 0216  
Requested Analysis: 8240  
Sampler: P. Pollock  
Sampler ID#: 92-886-168C  
Received: 11/19/92  
Sampled: 11/19/92 @ 8:20:00

ANALYTE per SW-846, #8240	RESULT, ug/kg	MDL	MCL
Date Extracted	11/25/92		
1,1,1-Trichloroethane (TCA)	N.D.	0.8	**
1,1,2,2-Tetrachloroethane	N.D.	0.5	**
1,1,2-Trichloroethane	N.D.	0.5	**
1,1-Dichloroethane	N.D.	1.1	**
1,1-Dichloroethylene	N.D.	0.8	**
1,2-Dichlorobenzene	N.D.	0.6	**
1,2-Dichloroethane	N.D.	0.2	**
1,2-Dichloroethylene (cis)	N.D.	0.2	**
1,2-Dichloroethylene (trans)	N.D.	0.4	**
1,2-Dichloropropane	N.D.	0.8	**
1,3-Dichlorobenzene	N.D.	0.6	**
1,3-Dichloropropene (cis)	N.D.	0.6	**
1,3-Dichloropropene (trans)	N.D.	0.5	**
1,4-Dichlorobenzene	N.D.	1.0	**
Acetone	N.D.	7.9	**
Benzene	N.D.	0.7	**
Bromodichloromethane	N.D.	0.6	**
Bromoform	N.D.	0.5	**
Bromomethane	N.D.	1.0	**
Carbon Tetrachloride	N.D.	0.5	**
Chloroethane	N.D.	1.0	**
Chloroform	N.D.	0.8	**
Chloromethane	N.D.	0.6	**
Dibromochloromethane	N.D.	0.4	**
Ethylbenzene	N.D.	0.8	**
Freon 113	N.D.	0.8	**
Methylene Chloride	N.D.	2.9	**
Monochlorobenzene	N.D.	0.6	**
Tetrachloroethylene	N.D.	0.8	**
Toluene	N.D.	0.7	**
Trichloroethylene (TCE)	N.D.	0.6	**
Trichlorofluoromethane	N.D.	0.8	**
Unknown Hydrocarbon	** 15		
Vinyl Chloride	N.D.	0.4	**

Figure 67-Chemical analysis results (VOCs)

SAMPLE INFORMATION		DATE OF ANALYSIS: 11/25/92	
Sample Description: Soil, Bins: 1029, 5942, 5700, 0220, 0216		Received: 11/19/92	
Requested Analysis: 8240		Sampler ID#: 92-886-168C	
Sampler: P. Pollock		Sampled: 11/19/92 @ 8:20:00	

ANALYTE per SW-846, #8240	RESULT, ug/kg	MDL	MCL
Xylenes (Total)	N.D.	1.4	**

SPECIFICATION: Title 22 (Soil for Method SW846 8240)

SPECIAL NOTES: \*\* Application not provided by requester, thus mcl is not specified.

COMMENTS: \*\*Tentatively identified compound. Semi-quantitaated from nearest internal std.

APPROVED: *Saverly J. Kurt*  
Rocketdyne SSFL Analytical Chemistry

SIGNED: *Vernis Douglas*  
Rocketdyne SSFL Analytical Chemistry

Figure 68-Chemical analysis results (SVOCs)

## 14.0 REFERENCES

- 1 8640M-95 "Hydrogeologic Assessment Report, Lower Pond B 886 SDF", Groundwater Resources Consultants Staff, 6/12/90.
- 2 Internal Letter, "Burn Pit Lower Pond", BNA Staff, Lang to McCurnin, 12/11/80
- 3 303-886-C1, Sodium & Flammable Liquid Disposal Facility-Site Plan and Concrete Pit Details", Atomics International, September 1960
- 4 GEN-ZR-0002, "CERCLA Program Phase II - Site Characterization," Rocketdyne Staff, 5/29/87
- 5 BNA GEN-ZR-0004, "Radiological Survey of the Sodium Disposal Facility - Building T886." 6/27/88
- 6 TOXIC PITS CLEANUP ACT (TPCA) Section 25208 of Article 9.5, California Code of Regulations.
- 7 ETEC-DRF-2438 "Hydrogeological Assessment Report-Review thereof, RI-SSFL, File 04.003.00" J.E.Ross (Los Angeles Regional Water Quality Control Board), 3/5/91
- 8 ETEC-DRF-2439 "Clean Up and Abatement Order No. 91-061 (File No. 200.003)" Ghirelli (RWQCB), 4/30/91
- 9 90 ETEC-DRF-1145, "Assessment Plan for the FSDF..." BNA Staff, 5/25/91
- 10 91RC09556, "Former Sodium Disposal Facility (SSFL) Closure Plan", BNA Staff, 7/31/91
- 11 RWQCB DRAFT Letter, FSDF Closure Plan Approval, Ross, 9/9/91
- 12 ETEC-DRF-2192 "Request for NEPA Determination" Stone (BNA) 9/28/91
- 13 N001TI000339 "Definitions and Designation of Radioactive Materials Management Areas-RMMA)", Rocketdyne Staff 9/15/91.
- 14 ETEC-DRF-2418 "Revision to the Performance Objective [Waste Shipment Moratorium]", Nakahara (DOE-SF) to Gaylord (ETEC), 10/22/91
- 15 011775RC "FSDF Closure Plan [Deficiencies]" Ross (RWQCB) & Pearson (DTSC), 11/1/91
- 16 886-AN-0001 "Project Management Plan-Sodium Disposal Facility Closure", ETEC, 11/20/91
- 17 886-ZR-0001 "SDF Closure-Health and Safety Plan", ETEC Staff, 12/06/91
- 18 886-CX-0002 "FSDF Remediation Site Layout", Staff, 4/23/92
- 19 92RC00025 "Response to Recommendations on the Closure Plan for FSDF" Jensen (BNA), 1/3/92
- 20 92 RC01593 "SDF, Buried Object Removal Procedure" Lafflam 2/7/92
- 21 002077 "Closure Plan for FSDF", Pearson 2/11/92
- 22 002076RC "Closure Plan Approval" Ross 2/11/92
- 23 92RC02376 "Closure Plan for the FSDF" BNA, Jensen to Ross (RWQCB) 2/20/92
- 24 92RC02374 "Closure Plan for the FSDF" BNA Jensen to Pearson (DTSC), 2/20/92
- 25 IL, "SFDF Pilot Study Designations", Klein to Gaylord, 2/24/92
- 26 DRF 0390 "NEPA Approval for FSDF Remediation", Liddle (DOE), 3/5/92
- 27 DTSC Letter, "Closure Plan for FSDF" Pearson to Lafflam, 3/10/92.
- 28 92RC02624 "Request for Extension of Soil Storage at the FSDF", Jensen to Pearson (DTSC), 3/16/92
- 29 N704SRR990034 "Baseline Radiological Survey of the FSDF", Rocketdyne staff, 8/31/92
- 30 003854RC "Request for an Extension of the 90 day period for storage", DTSC, 4/6/92
- 31 004455RC "Health and Safety Plan Review", DTSC Staff, 4/24/92
- 32 04994-001-00 "Geophysical Survey of B-886, Former Sodium Disposal Facility", ICF Kaiser Engineers, M. Miele 5/92
- 33 Internal Letter, "Funding for Burn Pit Lower Pond", BNA Staff, McCurnin to Kittinger, 2/24/81
34. DRF-0839 "Land Disposal Restrictions-National Variance Deadline for Mixed Wastes", DOE Staff 5/6/92
- 35 005087 "Soil Cleanup and Storage", DTSC Staff, 5/11/92
- 36 92RC05537 "Response to HASP review for FSDF", Rocketdyne staff, 5/14/92
- 37 DRF-1090 "Public Information Document Review", DTSC Staff, 5/22/92
- 38 92RC05668 "B/886 FSDF" BNA Staff, 5/22/92
- 39 005871RC "Approval of Interim Measure Workplan...", DTSC Staff, 6/5/92
- 40 92RC06399 "B/886 FSDF" BNA Staff, 6/11/92
- 41 006001RC "Conflict of Applicable Regulations", Zelikson, EPA, 6/10/92
- 42 92RC07098 "Cleanup and Abatement Order", BNA Staff, 6/30/92
- 43 007980RC "Soil Boring and Excavation....", DTSC Staff, 8/10/92

44 #92-003, "X\*TRAX and Stabilization Treatability Studies of Mercury Contaminated Soil, from SSFL", Clemson Technical Center, Chemical Waste Management Inc., 10/92. (011324 RC).

45 #8664 (CUP 248) Grading Permit, Ventura County, 9/8/92

46 92RC09932 "Pilot Study Report-B/886 FSDF" BNA Staff, 10/2/92

47 DRF-1806 "FSDF Final Closure Plan Approval", RWQCB Staff, 10/9/92

48 DOE Memorandum, "Clarification on Approval.....ETEC...", Stevens (HQ) to Davis (OAK), 10/29/92

49 92RC12948 "Submittal of Interim Post Closure Plan for the Lower Pond-FSDF", BNA Staff 12/22/92

50 DRF2280 "Closure of Surface Impoundment-FSDF", RWQCB Staff, 12/29/92

51 00588RC "Authority to Regulate Mixed Waste Treatment", DTSC Staff, 1/12/93

52 ETEC-DRF-0347 "Approval of Waste Shipment from FSDF" Dong (DOE-SF) 1/19/93

53 93RC02022 "Extension of Permit per Title 22" BNA Staff, 2/17/93

54 93 ETEC-DRF-0357 "Proposed Treatment Process for FSDF Mixed Waste" BNA Staff, 2/23/93

55 93-ETEC-DRF-0359 "Determination of No Added Radioactivity..FSDF", BNA Staff, 2/24/93

56 93 ETEC-DRF-0403 "RMDF RCRA Part A Permit", BNA Staff, 3/3/93

57 Summary Table of CEP results of samples taken by RWQCB on March 24, 1993

58 93 ETEC-DRF-0891 "Treatment of Mixed Wastes-FSDF", BNA Staff, 5/19/93

59 05739RC "Mixed Waste Storage-FSDF" DTSC Staff, 6/8/93

60 California DHS/RHB internal memorandum from Steve Hsu. "Soil Released from Lower Pond of Sodium Burn Pit at SSFL." 6/17/93

61 06283 "CA Radioactive License, Alleged Complain" DHS Staff, 6/22/93

62 93 RC04700 "Disposal of Non-Radioactive Soil to Kettleman Hills Hazardous Waste Landfill", BNA Staff, 7/12/93

63 93RC07059 "Request for Ombudsman Support", BNA Staff 8/6/93

64 93RC08068 "Treatment of Mixed Waste Soils", BNA Staff 8/13/93

65 ETEC-DRF-1774 "Exemption from DOE Order 5820.2A for Mixed Waste from ERWM Activities", DOE Staff, 10/12/93

66 93 ETEC-DRF-2062 "Final Radiological Survey Plan for the B/886 SDF", DHS Staff, 12/13/93 1993.

67 Project 2205-400.06 Geophysical Report by Norcal", Bilodeau, 2/9/94 (ETEC-DRF-0303)

68 94 ETEC-DRF-0143 "Transmittal of Documents to California AIP Members", BNA Staff, 1/27/94

69 Internal Letter "Results of ETEC Soil samples from Sodium Burn Pit", Hsu (California DHS/RHB 2/15/94

70 8640M-216, "Hydrogeological Conditions, B886 (FSDF), Groundwater Resources Consultants, Inc., 4/15/94

71 886-ZR-0007 "Post-Remediation Ambient Gamma Radiological Survey of the FSDF), BNA Staff, 1/5/95

72 DOE Letter, "Removal of RMMA Designation for the FSDF), Davis (DOE), 3/10/95

73 ICF Kaiser Engineers, "Sampling and Analysis Workplan, FSDF, SSFL", ICF Kaiser Staff, 6/95

74 ICF-Kaiser, Inc. "Geophysical Survey Extension of FSDF", ICF Kaiser Staff, 8/95

75 SSFL 95-01 "Sampling and Analysis Workplan DRAFT-FSDF, SSFL" ICF Kaiser Engineers, 6/29/95

76 95 ETEC-DRF-0632 "Conditional Authorization to Implement Sampling and Analysis Workplan for FSDF", DTSC Staff 7/13/95

77 SSFL-95-03, "DRAFT-FSDF SSFL Characterization Report-5 Volumes", ICF Kaiser Staff, 10/26/95

78 SSFL-97-01, "FSDF Characterization Report-5 Volumes, ICF Kaiser Staff, 8/15/97 [Final]

79 03.0601846.001.001 "Draft FSDF Off-Site Drainage Characterization Report", McLaren Hart Staff, 10/4/95

80 Rocketdyne Report 886-ZR-0009, "Post-Remediation Soil Sampling and Analysis for the Former Sodium Disposal Facility (T886)." Revision A. 4/8/97

81 "Draft Risk Assessment (RA) Workplan", ICF Kaiser Staff, 10/4/95

82 "Draft Closure Report for the FSDF", ICF Kaiser Staff, 10/27/95

83 010115RC- "Interim Measures for FSDF", DTSC Staff, 12/1/95

84 Hazardous Waste Treatment and Storage Permit "#93-3-TS-002" 1993

85 95RC08251 "FSDF Interim Measures", BNA Staff, 12/20/95

86 000646RC "FSDF Interim Measures", DTSC Staff, 1/17/96

87 96RC00881 "FSDF Interim Measures", BNA Staff, 1/31/96

88 ETEC-DRF-96-0125 "Review of FSDF Risk Assessment Workplan", DTSC Staff, 1/31/96

---

89 ETEC-DRF-960049 "FSDF Interim measures", DTSC Staff, 2/28/96  
90 001943RC "Response to Comments from DTSC, RE HBRA", ICF Kaiser to DTSC, ICF Kaiser Staff, 2/29/96  
91 ETEC-DRF-96-0153 "FSDF Project Status", BNA Staff, 3/20/96  
92 003535RC "Assessment/Remediation at FSDF", DTSC Staff, 4/23/96  
93 96ETEC-DRF-0144 "Licensee Final Survey Reports-FSDF", BNA Staff, 5/6/96  
94 96ETEC-DRF-0291 "FSDF-Request for Unrestricted release and removal from License", BNA Staff, 5/16/96  
95 96ETEC-DRF-0345 "Decision to Proceed at ETEC", DOE Staff, 6/26/96  
96 California DHS/RHB internal memorandum from Hank Kocol to Fred Toyoma. "Comparison of Soil Results for Sodium Burn Pit Area." 12/30/96.  
97 96RC06180 "FSDF Closure Plan", BNA Staff, 10/10/96  
98 SSFL 96-02 "Risk Assessment FSDF", ICF-Kaiser Staff, 10/15/96  
99 96RC07261 "FSDF Final Interim Measures, Excavation and Backfilling", BNA Staff, 11/18/96  
100 ETEC-DRF-960607 "FSDF" DTSC Staff, 12/11/96  
101 ETEC-DRF-970077 "Comments on Risk Assessment FSDF", DTSC Staff, 3/14/97  
102 886-ZR-0009 "Post-remediation Soil Sampling and Analysis for FSDF", Rev A, BNA Staff, 4/8/97  
103 97RC2351 "Response to DTSC Comments-3/4/97 FSDF risk assessment" BNA Staff, 4/11/97  
104 97RC2624 "Summary of Meeting-FSDF Risk Assessment", BNA Staff, 4/29/97  
105 ETEC-DRF-970143 "Risk Assessment FSDF", DTSC Staff, 5/9/97  
106 97RC3102 "Monte Carlo Results for FSDF", BNA Staff, 5/16/97  
107 97RC3104 "Response to Final Comments-FSDF Risk Assessment", BNA Staff 5/20/97  
108 ETEC-DRF-970190 "FSDF-Ecological Risk Assessment", DTSC Staff, 6/2/97  
109 ETEC-DRF-970270 "FSDF Status and Risk Assessment review-Meeting notes", BNA Staff, 7/24/97  
110 ETEC-DRF-0267 "Further Remediation of the FSDF", DOE Staff, 8/7/97  
111 ETEC-DRF-0266 "Decision to Proceed with Interim Removal Action at FSDF", DOE Staff 8/7/97  
112 SSFL-97-01 "Former Sodium Disposal Facility-SSFL Characterization Report", ICF Kaiser Staff, 8/15/97.  
113 95-ETEC-DRF-0957 "FSDF Interim Status", BNA Staff 11/20/95.  
114 Verbal communications -(Burke (DOE), Weingarten (DTSC), et. al) 8/97  
115 97-ETC-DRF-0322 "FSDF Interim Remedial Measure Workplan" BNA Staff, 9/8/97  
116 ETEC-DRF-0337 "DOE Letter-FSDF" Burke to Weingarten (DTSC), 9/10/97  
117 California DHS/RHB Survey Report. "Confirmatory Survey: Soil Samples from the Former Sodium Disposal Facility." 9/16/97.  
118 California DHS/RHB internal memorandum from Roger Lupo to Fred Toyoma. "Former Sodium Disposal Facility located at Area IV Santa Susana Field Laboratory - ETEC." 5/1/98.  
119 ETEC-DRF-0369 "Proposed Further Remediation-FSDF", DTSC Staff, 9/22/97  
120 ETEC-DRF-970404 "CEQA for FSDF", DTSC Staff, 10/3/97  
121 98RC0921, "Requested Documents FSDF and Drainages", BNA Staff 2/16/98  
122 Amendment 98 to California Radioactive Materials License Number 0015-19. 5/6/98  
123 DHS Letter from Gerard Wong (DHS/RHB) to Phil Rutherford. Untitled 5/15/98  
124 DHS memorandum "FSDF-ETEC", DHS Staff, 5/1/98  
125 Letter, "FSDF-Release for Unrestricted use, Removal from License", Wong (DHS), 5/15/98  
126 ETEC-DRF-980159 "Amendment #98 to License 0015-19", DHS, 5/6/98  
127 98RC2603 "Interim Measures Workplan FSDF", BNA Staff 5/18/98.  
128 ETEC-DRF-0208 "Technical Review of Draft IRM, FSDF", DTSC Staff 7/16/98.  
129 98RC4136 "Final Response to Comments-re FSDF Interim Measures Workplan", BNA Staff, 7/23/98  
130 DTSC Letter "Comments-FSDF IM Workplan", DTSC Staff, 10/5/98  
131 DTSC Letter "Comment-FSDF IM Workplan", DTSC Staff, 10/23/98  
132 ETEC-DRF-0282 "FSDF", DOE letter, Lopez to Lee (BNA), 11/2/98  
133 RC0588 "FSDF-Funding" DOE Staff, 1/27/99  
134 DHS Letter, "FSDF Status Clarification", Lupo (RHB) to Abrams (DTSC), 2/18/99  
135 DHS Letter, "Unrestricted Use of the FSDF", Bailey (RHB) to Cornwell (DTSC), 2/23/99  
136 Final 1998 Interim Measure Workplan for Soil Cleanup at the FSDF", ICF Kaiser Engineers Staff, 3/18/99

- 
- 137 IT Report "Draft Final Interim Measures Workplan for the FSDF", IT Staff, 7/9/99
  - 138 IT Report "Draft Final Interim Measures Risk Assessment", IT Staff, 7/9/99
  - 139 004653RC "Technical Review of Draft Final IM Workplan-FSDF", DTSC Staff, 7/15/99
  - 140 004654RC "Approval of Draft Final ...Risk Assessment-FSDF", DTSC Staff, 7/15/99
  - 141 886-CS-0002 "FSDF Area 886 Remediation Site Layout", 4/92
  - 142 886-XT-0001 " SDF-Radiological Acceptance Criteria for Soil Segregation", BNA Staff 12/4/92
  - 143 886-SP-0002 "SDF-Procedure for Excavation, Sorting, Segregation and Classification of Soils", BNA Staff, [Rev C], 8/10/92
  - 144 886-SP-0004 " SDF-Sampling of Soils for Analysis" , BNA Staff 6/19/92
  - 145 ER-SP-0001 "Management and Disposition of Known or Potentially Hazardous Wastes Originating in a RMMA", BNA Staff, [Rev A], 2/27/92
  - 146 886-XT-0002 "Basis for Radiological Determination of No DOE-Added Radioactivity at the FSDF", BNA Staff, 12/3/92
  - 147 IT Report "Draft Final Interim Measures Risk Assessment", IT Staff, 7/9/99
  - 148 IT Report "Draft Final Interim Measures Workplan for the FSDF", IT Staff, 7/9/99
  - 149 12-441-001 "Revegetation Specifications for the FSDF", Envicom Staff, 3/30/93
  - 150 DRAFT "Negative Declaration for Interim Measure for the FSDF", DTSC. Undated -1999